

## ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1147 (1354)  
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಕೆ.ಎ.ತಿಪ್ಪೇಸ್ವಾಮಿ (ನಾಮನಿರ್ದೇಶನ  
 ಹೊಂದಿದವರು)  
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 16-03-2021  
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ	ರಾಜ್ಯದಲ್ಲಿ Smart City Development ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಗುರುತಿಸಲಾಗಿರುವ ಕೊಳೆಗೇರಿಗಳೆಷ್ಟು ಮತ್ತು ನಿರ್ಮೂಲನೆ ಮಾಡಲಾದ ಕೊಳೆಗೇರಿಗಳೆಷ್ಟು; (ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ರಾಜ್ಯದ 7 ನಗರಗಳಾದ ಬೆಳಗಾವಿ, ದಾವಣಗೆರೆ, ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ, ಶಿವಮೊಗ್ಗ, ಮಂಗಳೂರು, ತುಮಕೂರು ಮತ್ತು ಬೆಂಗಳೂರು ಆಯ್ಕೆಯಾಗಿರುತ್ತವೆ.</p> <p>ಈ ನಗರಗಳಲ್ಲಿ ಇರುವ ಕೊಳೆಗೇರಿ ಪ್ರದೇಶಗಳಲ್ಲಿ ಕೇವಲ ಮೂಲಸೌಕರ್ಯಗಳನ್ನು ಮಾತ್ರ ಅಭಿವೃದ್ಧಿ ಪಡಿಸಲು ಕಾಮಗಾರಿಗಳನ್ನು ಗುರುತಿಸಿ ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ ಆಯಾ ಕೊಳೆಗೇರಿ ಪ್ರದೇಶದ ಅವಶ್ಯಕತೆಗನುಸಾರ ಉತ್ತಮ ರಸ್ತೆಗಳು, ಅಂಗನವಾಡಿ, ಸಮುದಾಯ ಭವನ, ಚರಂಡಿ ನಿರ್ಮಾಣ ಇತ್ಯಾದಿ ಮೂಲಸೌಕರ್ಯ ಕಾಮಗಾರಿಗಳನ್ನು ಕೆಳಕಂಡಂತೆ ಕೈಗೊಳ್ಳಲು ಪ್ರಸ್ತಾಪಿಸಲಾಗಿದೆ.</p> <ol style="list-style-type: none"> <li>1. <b>ಬೆಳಗಾವಿ</b> - ರುಕ್ಕಿಣಿ ನಗರ ಕೊಳೆಗೇರಿ ಪ್ರದೇಶದಲ್ಲಿ ಸಿಮೆಂಟ್ ರಸ್ತೆಗಳು, ಸಮುದಾಯ ಭವನ, ಮಕ್ಕಳ ಆಟದ ಮೈದಾನ, ಕುಡಿಯುವ ನೀರಿನ ವ್ಯವಸ್ಥೆ, ಶಾಲಾ ಅಭಿವೃದ್ಧಿ, ಕಸ ವಿಲೇವಾರಿ.</li> <li>2. <b>ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ</b> - BSUP Pkg-1 : ರಾಮಲಿಂಗೇಶ್ವರ ನಗರ, ಗೋಕುಲ್ ರೋಡ್ ಹುಬ್ಬಳ್ಳಿ (2) BSUP Pkg-2 : ತೋರವಿಗಲ್ಲಿ ಹಳೆಯ ಹುಬ್ಬಳ್ಳಿ ಪ್ರದೇಶ (3) BSUP Pkg-3 : ಕುಲಕರ್ಣಿ ಹಕ್ಕಲ್, ಹುಬ್ಬಳ್ಳಿ (4) ವಾಣಿ ವಿಲಾಸ ವೃತ್ತ ಅಭಿವೃದ್ಧಿ ಇವುಗಳಲ್ಲಿ ಸಿಮೆಂಟ್ ರಸ್ತೆಗಳು, ಬೀದಿ ದೀಪ ವ್ಯವಸ್ಥೆ ಕುಡಿಯುವ ನೀರಿನ ವ್ಯವಸ್ಥೆ, ಶಾಲಾ ಅಭಿವೃದ್ಧಿ, ಪೇವರ್ ಬ್ಲಾಕ್ ನಿರ್ಮಾಣ</li> <li>3. <b>ತುಮಕೂರು</b>: ಮರಿಯಮ್ಮ ನಗರದಲ್ಲಿ 87 ಮನೆಗಳ ನಿರ್ಮಾಣ, ಸಮುದಾಯ ಭವನ, ಅಂಗನವಾಡಿ, ಉದ್ಯಾನವನ, ರಸ್ತೆ ಹಾಗೂ ಪಾದಚಾರಿ ಮಾರ್ಗ.</li> <li>4. <b>ದಾವಣಗೆರೆ, ಶಿವಮೊಗ್ಗ, ಮಂಗಳೂರು</b> ನಗರಗಳಲ್ಲಿ ಕೊಳೆಗೇರಿ ಪ್ರದೇಶಗಳನ್ನು ಗುರುತಿಸಿ ಅಭಿವೃದ್ಧಿ ಪಡಿಸಲು ಕೊಳೆಗೇರಿ</li> </ol>

		<p>ಅಭಿವೃದ್ಧಿ ಮಂಡಳಿ ಸಹಯೋಗದೊಂದಿಗೆ ಡಿಪಿಆರ್ ಅಂತಿಮ ಗೊಳಿಸಲಾಗುತ್ತಿದೆ.</p> <p>5. <b>ಬೆಂಗಳೂರು</b> ನಗರದಲ್ಲಿ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಯಾವುದೇ ಕೊಳಗೇರಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ ಹಮ್ಮಿಕೊಂಡಿರುವುದಿಲ್ಲ.</p> <p>ರಾಜ್ಯದ 7 ಸ್ಮಾರ್ಟ್ ನಗರಗಳ ಪೈಕಿ ತುಮಕೂರು ನಗರದಲ್ಲಿ ಮಾತ್ರ ಕೊಳಗೇರಿ ಪ್ರದೇಶ ನಿರ್ಮೂಲನೆಯ ದೃಷ್ಟಿಯಿಂದ, ಮರಿಯಮ್ಮ ನಗರದಲ್ಲಿ ನೂತನ ವಸತಿ ಸಮುಚ್ಚಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯನ್ನು ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿರುತ್ತದೆ.</p> <p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡ ಕೊಳಗೇರಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು <b>ಅನುಬಂಧ-1</b> ರಲ್ಲಿ ನೀಡಿದೆ.</p>
ಆ	ಈ ರೀತಿ ಕೊಳಗೇರಿಗಳನ್ನು ನಿರ್ಮೂಲನೆ ಮಾಡುವ ಮುನ್ನ ಅಲ್ಲಿ ವಾಸಿಸುವ ನಿವಾಸಿಗಳಿಗೆ ಪರ್ಯಾಯವಾಗಿ ವಸತಿ ಕಲ್ಪಿಸಿ ಅವರುಗಳನ್ನು ಪುನರ್ವಸತಿಗೊಳಿಸಲಾಗಿದೆಯೇ; (ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	<p>ಅ) ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ರಾಜ್ಯದ 7 ಸ್ಮಾರ್ಟ್ ನಗರಗಳ ಪೈಕಿ ತುಮಕೂರು ನಗರದಲ್ಲಿ ಮಾತ್ರ ಮರಿಯಮ್ಮ ಕೊಳಗೇರಿ ಪ್ರದೇಶದಲ್ಲಿ ನೂತನ ವಸತಿ ಸಮುಚ್ಚಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯನ್ನು ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿರುತ್ತದೆ.</p> <p>ಆ) ಮರಿಯಮ್ಮ ನಗರದ ಈಗಿನ ಕೊಳಗೇರಿ ನಿವಾಸಿಗಳನ್ನು ಬೇರೆಡೆಗೆ ಸ್ಥಳಾಂತರಿಸಲು ತುಮಕೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ವತಿಯಿಂದ ವಾರ್ಡ್ ನಂ. 14 ರಲ್ಲಿಯೇ ವಸತಿ ನಿರ್ಮಾಣಕ್ಕೆ ಭೂಮಿ ಮಂಜೂರಾಗಿರುತ್ತದೆ. ಜಿಲ್ಲಾಧಿಕಾರಿಗಳು ಮತ್ತು ಕೊಳಗೇರಿ ನಿವಾಸಿ ಫಲಾನುಭವಿಗಳ ಒಪ್ಪಿಗೆ ಪಡೆದು 87 ವಸತಿ ಘಟಕಗಳನ್ನು ಹೊಂದಿರುವ ಜಿ+3 ಮಾದರಿಯ 3 ಬ್ಲಾಕ್ ಗಳ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿದೆ.</p> <p>ಇ) ತುಮಕೂರು ನಗರದಲ್ಲಿ ವಾರ್ಡ್ ನಂ.14 ರಲ್ಲಿನ ಮರಿಯಮ್ಮ ನಗರ ಕೊಳಗೇರಿ ಪ್ರದೇಶದಲ್ಲಿ ಈಗ ವಾಸವಿರುವ ನಿವಾಸಿಗಳಿಗೆ (87 ಫಲಾನುಭವಿಗಳು) ತುಮಕೂರು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್ ವತಿಯಿಂದ ನೂತನ ವಸತಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದ್ದು, ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಸಂಬಂಧಪಟ್ಟ ಇಲಾಖೆಗಳ ಮೂಲಕ ಫಲಾನುಭವಿಗಳಿಗೆ ವಸತಿ ಘಟಕಗಳನ್ನು ಹಸ್ತಾಂತರಿಸಲಾಗುವುದು.</p> <p>ರಾಜ್ಯದ ಉಳಿದ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಗಳಲ್ಲಿ (ಬೆಂಗಳೂರು ಹೊರತು ಪಡಿಸಿ) ಕೊಳಗೇರಿ ಪ್ರದೇಶದಲ್ಲಿನ ಮೂಲಸೌಕರ್ಯಗಳನ್ನು ಅಭಿವೃದ್ಧಿ ಪಡಿಸಲು ಕಾಮಗಾರಿಗಳನ್ನು ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿದ್ದು, ಇದರಲ್ಲಿ ಪುನರ್ವಸತಿ /ವಸತಿ ಕಾಮಗಾರಿಗಳು ಕೈಗೊಂಡಿರುವುದಿಲ್ಲ.</p>

ಇ	<p>ಕೊಳಗೇರಿಯಲ್ಲಿ ವಾಸಿಸುತ್ತಿದ್ದ ನಿವಾಸಿಗಳಿಗೆ ಪುನರ್ವಸತಿ ಕಲ್ಪಿಸಲು ಒದಗಿಸಿದ ಅನುದಾನ, ಮಂಜೂರಾದ ಅನುದಾನ ಮತ್ತು ಖರ್ಚು ಮಾಡಿದ ಅನುದಾನವೆಷ್ಟು? (ಕೊಳಗೇರಿವಾರು ವಿವರವನ್ನು ನೀಡುವುದು)</p>	<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ತುಮಕೂರು ನಗರದಲ್ಲಿ ಮಾತ್ರ ಮರಿಯಮ್ಮ ನಗರ ಕೊಳಗೇರಿ ನಿವಾಸಿಗಳನ್ನು ಬೇರೆಡೆಗೆ ಸ್ಥಳಾಂತರಿಸಲು ತುಮಕೂರು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್ ವತಿಯಿಂದ ಜಿ+3 ಮಾದರಿಯ 87 ವಸತಿ ಘಟಕಗಳ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯನ್ನು ರೂ. 13.52 ಕೋಟಿ ಮೊತ್ತದಲ್ಲಿ ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ.</p> <p>ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಈವರೆಗೆ ಅಂದಾಜು ರೂ.10.00 ಕೋಟಿ ಖರ್ಚು ಮಾಡಲಾಗಿರುತ್ತದೆ.</p> <p>ರಾಜ್ಯದ ಉಳಿದ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಗಳಲ್ಲಿ (ಬೆಂಗಳೂರು ಹೊರತು ಪಡಿಸಿ) ಕೊಳಗೇರಿ ಪ್ರದೇಶದಲ್ಲಿನ ಪೂರಕ ಮೂಲಸೌಕರ್ಯಗಳನ್ನು ಅಭಿವೃದ್ಧಿಪಡಿಸಲು ಕಾಮಗಾರಿಗಳನ್ನು ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿದ್ದು, ಇದರಲ್ಲಿ ಪುನರ್ವಸತಿ / ವಸತಿ ಕಾಮಗಾರಿಗಳು ಕೈಗೊಂಡಿರುವುದಿಲ್ಲ.</p>
ಈ	<p>Smart City Development ಯೋಜನೆ ಅಡಿ ಕೊಳಗೇರಿ ನಿವಾಸಿಗಳ ಪುನರ್ ವ್ಯವಸ್ಥೆಗಾಗಿ ರೂಪಿಸಿರುವ ಯೋಜನೆಗಳು ಯಾವುವು; ಅವುಗಳ ಅನುಷ್ಠಾನ ಮತ್ತು ವ್ಯಯಿಸಿದ ವೆಚ್ಚದ ವಿವರವನ್ನು ನೀಡುವುದು;</p>	<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ರಾಜ್ಯದ 7 ನಗರಗಳು ಕೈಗೆತ್ತಿಕೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳು ಮತ್ತು ಅವುಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ನಿಗದಿಪಡಿಸಿರುವ ಕಾಲಮಿತಿ ವಿವರಗಳನ್ನು <b>ಅನುಬಂಧ-2</b> ರಲ್ಲಿ ನೀಡಿದೆ.</p>
ಉ	<p>Smart City Development ಯೋಜನೆ ಅಡಿ ಕೈಗೊಂಡಿರುವ ವಿವಿಧ ಕಾಮಗಾರಿಗಳ ವಿವರ ಅವುಗಳ ಅನುಷ್ಠಾನದ ಹಂತ ಮತ್ತು ಈ ಕಾಮಗಾರಿಗಳನ್ನು ಯಾವ ದಿನಾಂಕದಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಗಡುವು ನೀಡಲಾಗಿದೆ? (ವಿವರ ನೀಡುವುದು)</p>	

ಸಂಖ್ಯೆ:ನಅಇ 51 ಸಿಎಸ್‌ಎಸ್ 2021

(ಬಿ.ಎ. ಬಸವರಾಜ)  
ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

**ಅನುಬಂಧ-1**

**ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡ ಕೊಳಗೇರಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳ ವಿವರ**

ನಗರ	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಯೋಜನಾ ಮೊತ್ತ	ಯೋಜನೆಯ ವ್ಯಾಪ್ತಿ (Scope)	ಕಾರ್ಯಾರಂಭದ ನೀಡಿದ ದಿನಾಂಕ	ಪೂರ್ಣಗೊಳಿಸಬೇಕಾದ ದಿನಾಂಕ	ಪ್ರಸ್ತುತ ಹಂತ
ಬೆಳಗಾವಿ	ರುಕ್ಕಿಬೆನಗರ	5.60	ಸಿಮೆಂಟ್ ರಸ್ತೆಗಳು, ಸಮುದಾಯ ಭವನ, ಮಕ್ಕಳ ಆಟದ ಮೈದಾನ, ಕುಡಿಯುವ ನೀರಿನ ವ್ಯವಸ್ಥೆ, ಶಾಲಾ ಅಭಿವೃದ್ಧಿ, ಕಸ ವಿಲೇವಾರಿ	28.01.2021	27.01.2022	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
ದಾವಣಗೆರೆ	ದಾವಣಗೆರೆಯ ಉತ್ತರ ಮತ್ತು ದಕ್ಷಿಣ ವಿಭಾಗಗಳ ಕ್ಷೇತ್ರ	10.00	ಸಿಮೆಂಟ್ ರಸ್ತೆಗಳು			ಕೊಳಗೇರಿ ಅಭಿವೃದ್ಧಿ ಮಂಡಳಿ ಯೊಂದಿಗೆ ಡಿಪಿಆರ್ ಅಂತಿಮಗೊಳಿಸಲಾಗುತ್ತಿದೆ.
ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	BSUP Pkg-1 : ರಾಮಲಿಂಗೇಶ್ವರ ನಗರ, ಗೋಕುಲ್ ರೋಡ ನಗರ ಹುಬ್ಬಳ್ಳಿ	31.14	ಸಿಮೆಂಟ್ ರಸ್ತೆಗಳು, ಬೀದಿ ದೀಪ ವ್ಯವಸ್ಥೆ ಕುಡಿಯುವ ನೀರಿನ ವ್ಯವಸ್ಥೆ, ಶಾಲಾ ಅಭಿವೃದ್ಧಿ, ಪೇವರ್ ಬ್ಲಾಕ್	04.02.2019	31.03.2021	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
	BSUP Pkg-2 : ತೋರವಿಗಲ್ಲಿ ಹಳೆಯ ಹುಬ್ಬಳ್ಳಿ ಪ್ರದೇಶ	42.00		20.02.2020	30.10.2021	
	BSUP Pkg-3 : ಕುಲಕರ್ಣಿ ಹೆಕ್ಟರ್, ಹುಬ್ಬಳ್ಳಿ	31.31		04.06.2019	30.10.2021	
	ವಾಣಿ ವಿಲಾಸ ವೃತ್ತ ಅಭಿವೃದ್ಧಿ	12.00		09.03.2021	08.03.2022	
ಮಂಗಳೂರು	ಕುಂಜೆತ್‌ಬೈಲ್, ಜ್ಯೋತಿನಗರ ಕೊಳಗೇರಿ	8.20	ಸಿಮೆಂಟ್ ರಸ್ತೆಗಳು, ಸಮುದಾಯ ಭವನ, ಬೀದಿ ದೀಪ ವ್ಯವಸ್ಥೆ, ಚರಂಡಿ ವ್ಯವಸ್ಥೆ, ತಡೆಗೋಡೆ, ಪೇವರ್ ಬ್ಲಾಕ್			ಕೊಳಗೇರಿ ಅಭಿವೃದ್ಧಿ ಮಂಡಳಿ ಯೊಂದಿಗೆ ಡಿಪಿಆರ್ ಅಂತಿಮಗೊಳಿಸಲಾಗುತ್ತಿದೆ.
ಶಿವಮೊಗ್ಗ	ಶಾಂತಿ ನಗರ, ಕಾಶಿಪುರ ತಮಿಳರ ಕಾಲೋನಿ ಮತ್ತು ಕಲ್ಲಹಳ್ಳಿ	8.50	ಸಿಮೆಂಟ್ ರಸ್ತೆಗಳು, ಸಮುದಾಯ ಭವನ, ಬೀದಿ ದೀಪ ವ್ಯವಸ್ಥೆ, ಚರಂಡಿ ವ್ಯವಸ್ಥೆ, ಅಂಗನವಾಡಿ, ತಡೆಗೋಡೆ, ಪೇವರ್ ಬ್ಲಾಕ್			ಕೊಳಗೇರಿ ಅಭಿವೃದ್ಧಿ ಮಂಡಳಿ ಯೊಂದಿಗೆ ಡಿಪಿಆರ್ ಅಂತಿಮಗೊಳಿಸಲಾಗುತ್ತಿದೆ.
ತುಮಕೂರು	ಮರಿಯಮ್ಮ ನಗರ	12.33	87 ಮನೆಗಳ ನಿರ್ಮಾಣ, ಸಮುದಾಯ ಭವನ, ಅಂಗನವಾಡಿ, ಉದ್ಯಾನವನ, ರಸ್ತೆ ಹಾಗೂ ಪಾದಚಾರಿ ಮಾರ್ಗ	27.04.2019	02.09.2020	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಂಡಿದೆ. 87 ಮನೆಗಳನ್ನು ಫಲಾನುಭವಿಗಳಿಗೆ ಹಸ್ತಾಂತರಿಸಲಾಗಿದೆ.
ಬೆಂಗಳೂರು	ಅನೈಯುಕ್ತವಾದುದಿಲ್ಲ					ಯಾವುದೇ ಕೊಳಗೇರಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳು ಕೈಗೊಂಡಿರುವುದಿಲ್ಲ.
ಒಟ್ಟು		162.03				

ಅನುಬಂಧ-2

ಅನುಬಂಧ-2

Belagavi Smart City Limited  
SCM Project

Rs. In Cr

I. Completed Projects

Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status
1	Energy Auditing of Street Lights under Smart City Energy efficiency program.	0.23	0.23	15.11.2017	28.01.2019	28.01.2019	Work Completed
2	Road Side Drinking Water Kiosks (Phase I)	0.40	0.28	05.01.2018	28.02.2019	28.02.2019	Work Completed
3	Rain water harvesting & Composting Facility in Parks	0.10	0.08	16.07.2018	04.03.2019	04.03.2019	Work Completed
4	Theme Based Park - Nathpal Garden	1.06	0.92	28.05.2018	04.03.2019	04.03.2019	Work Completed
5	Smart Bus shelters with dedicated bus bay (Phase I - 5 Bus Shelters of A category)	2.00	1.91	01.03.2018	26.11.2018	26.11.2018	Work Completed
6	Rehabilitation of Stray Cattle	0.74	0.64	03.03.2018	30.09.2019	30.09.2019	Work Completed
7	Heritage Park - Phase I Water Body & Check Dam	4.37	3.95	10.11.2017	30.07.2019	30.07.2019	Work Completed
8	Smart Class rooms Phase I Part A	0.79	0.61	21.02.2019	30.07.2019	30.07.2019	Work Completed
9	Smart Class rooms Phase I Part B	3.20	2.74	21.02.2019	30.07.2019	30.07.2019	Work Completed
10	Trauma Centre Part A & B	3.00	2.51	07.03.2019	30.07.2019	30.07.2019	Work Completed
11	Procurement of Digital Sign Board	0.94	0.71	28.02.2019	07.08.2019	07.08.2019	Work Completed
12	Sanitary vending machine and incinerator	0.33	0.31	16.08.2019	15.09.2019	15.09.2019	Work Completed
13	Development of Smart Class room Phase II Part A (Civil)	0.36	0.32	12.07.2019	19.09.2019	19.09.2019	Work Completed
14	Development of Smart Class room Phase II Part B (ICT)	1.11	1.03	12.07.2019	19.09.2019	19.09.2019	Work Completed
15	Appointment of System Integrator for establishment of Common Command & Control Centre	76.8	45.99	01.02.2018	28.08.2019	15.10.2020	Work Completed
16	Command and Control Centre Building	3.35	2.99	03.02.2018	30.10.2019	30.01.2020	Work Completed
17	3D bed Maternity Hospital at Vantamuri	2.75	2.33	05.10.2018	30.10.2019	28.02.2020	Work Completed
18	Smart Bus Shelters (P&N) Phase III	2.60	1.74	28.02.2019	27.11.2019	31.01.2020	Work Completed
19	Roadside Drinking Water Kiosk Phase II	0.60	0.53	30.07.2019	30.04.2020	07.10.2020	Work Completed
20	Theme based Park Development - Saral Colony	1.09	0.97	18.10.2019	16.07.2020	07.10.2020	Work Completed
21	Theme based Park Development - Nathpal Phase II	0.90	0.81	18.10.2019	16.07.2020	07.10.2020	Work Completed
22	Smart Bus Shelter Phase II	5.00	4.80	31.12.2018	25.10.2019	07.10.2020	Work Completed
23	Procurement of Traffic Signals under ITMS	3.00	1.70	28.02.2019	28.08.2019	30.06.2020	Work Completed
24	Rehabilitation of Pigs (Compound Wall)	0.20	0.23	04.11.2019	04.05.2020	04.11.2020	Work Completed
25	Procurement of Robotic Lab & Electronic Lab for Skill Development Center	0.98	1.03	09.06.2020	08.09.2020	04.11.2020	Work Completed
26	Battery Operated Auto Rickshaws	1.50	1.23	18.10.2019	19.07.2020	10.12.2020	Work Completed
27	Theme based Park Development - Shanti Nagar	1.80	1.50	19.11.2019	19.08.2020	10.12.2020	Work Completed
28	Construction of Roads with Pavement Blocks at SBI Colony (K.C. Nagar) in Belagavi City Package-14	3.24	2.49	07.01.2020	06.10.2020	22.01.2021	Work Completed
29	Procurement of CNC Milling & CNC Turning Machine for Skill Development Center	0.33	0.33	09.06.2020	31.12.2020	22.01.2021	Work Completed
30	Procurement of 3D Printing for Metal & Plastic 3D Printer & handheld 3D Laser scanner for for Skill Development Center	4.90	5.04	09.06.2020	31.12.2020	22.01.2021	Work Completed
31	Procurement of Desktop computer, LED projector, Smart Board, Visualizer for Smart Board use for Skill Development Center	1.79	0.66	17.06.2020	31.12.2020	22.01.2021	Work Completed
32	Kachhargi lake rejuvenation & recreational spaces	5.00	4.47	15.10.2018	04.07.2019	10.02.2021	Work Completed
Sub Total - A		133.03	95.28				

II. Ongoing Stage

Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Construction of two Smart roads at KPTCL road and Mandoli road (Variation included)	25.00	22.39	10.11.2017	09.11.2018	15.04.2021	KPTCL Road: PQC: (705m) 700 m completed SWD: (705m) 695 m completed Utility (705m) 695 m completed Footpath (705m) 695 m completed Cycle track: (705m) 695 m completed Mandoli Road: PQC: (920 m) RHS 850m + LHS 700 m completed SWD: (920 m) RHS completed + LHS 705 m completed Utility (920 m) 350 m completed Footpath (920m): 350 m completed PHYSICAL PROGRESS: 82% FINANCIAL PROGRESS: 73.6%
2	Smart Roads at Dharmashila Area (Package 1) (a) Type (with Bunting) 2.425 Km	47.00	43.64	26.09.2018	25.03.2020	25.05.2021	TWT: 4096/4950m completed SWD: 4056/4950m completed Median: 4950/4950m completed UGD: 3800/4950m completed HDPE: 3556/4950m completed Cycle Track: 1500/4950m completed PHYSICAL PROGRESS: 80% FINANCIAL PROGRESS: 64%
3	City Bus Terminal - UBT	33.53	32.64	09.10.2018	09.10.2020	30.12.2021	80% of excavation works completed, 95/100 footings completed 60% of retaining wall up to LGF level completed 129/141 Columns up to slab beam bottom completed. LGF slab concreting completed up to 1st expansion joint (except defence area). Subway concreting completed. Subway extension works under progress Substructure works in progress, exit ramp works under progress. LGF & UG1 slab reinforcement and shuttering works in progress beyond 2nd expansion joint. PHYSICAL PROGRESS: 30% FINANCIAL PROGRESS: 20%

4	Smart Roads at Srinagar Area (Package II) [a] A Type (with Ducting): 1.85 Km [b] B Type (without Ducting): 1.52 Km	47.1	43.58	24.11.2019	24.05.2020	25.05.2021	TWT: 6754/6754m completed SWD: 6549/6754m completed Median: 6199/6199m completed EGD: 2600/2700m completed HDPE: 3300/3760m completed Footpath: 4930/6754m completed PHYSICAL PROGRESS: 97% FINANCIAL PROGRESS: 99%
5	Smart Roads at Shahpur Area (Package IV) (RTG to Hiamata Circle, Veg Market Road, Kapleshwar Colony, SPM Road, Mahatma Phule Road, Shukrawar Peti Road) B Type (without Ducting): 5.43 Km	37.39	34.63	31.12.2018	23.01.2020	28.06.2021	White Topping (4.915 km): 4.5 km completed SWD (9.6 km): 7.5 km completed Footpath: 3.5 km/0.070 km progress PHYSICAL PROGRESS: 78% FINANCIAL PROGRESS: 43%
6	Smart Roads at Tildewadi Area (Package V) (Congress Road, Mandoli road to 1st gate, Mandoli road to 2nd gate, Nanavadi Road) A Type (with Ducting): 5.65 Km	43.50	37.96	31.12.2018	23.01.2020	31.03.2021	Congress Road: White topping completed on either side (2430m out of 2430m). 50m of SWD works pending (4810 out of 4820 completed). Cycle track completed (2430m out of 2430m). 50m of footpath works pending (2470m out of 4470m completed). Ducting works completed (1930m out of 1930m). Mandoli Road: White topping & drain works completed (560m out of 560m). White topping & drain works completed (1100m out of 1100m). Footpath works completed (1100m out of 1100m). Nanavadi Road: White topping completed (760m out of 760m). Drain works completed (760m out of 760m both sides). Paved shoulder works completed (760m out of 760m both sides). Electrical works, road marking & signage works pending. PHYSICAL PROGRESS: 85% FINANCIAL PROGRESS: 77%
7	UG - LT Cabling Package I (Srinagar Nagar)	7.75	7.19	31.12.2018	25.01.2020	30.03.2021	195 Nos. Feeder Pillar are installed out of 195 Nos. Single Spurt Pole Transformer erection on site is 17 Nos. out of 17 Nos. UG LT cable layed is 130 kms out of 134.2 kms. Street light installed 309/490. Street light foundation: completed PHYSICAL PROGRESS: 98% FINANCIAL PROGRESS: 84%
9	UG - LT Cabling Package II (Anjaney Nagar)	8.90	8.27	31.12.2018	25.01.2020	30.03.2021	258 Nos. Feeder Pillar are installed out of 258 Nos. Single Spurt Pole Transformer erection on site is 19 Nos. out of 19 Nos. UG LT cable layed is 147 kms out of 162.43 kms. Street light installed 266/422 Street light foundation: completed PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 74%
10	Construction of Cycle Track and Footpath from Ashoka Circle to Surabhi Hotel (RMV Package I)	6.90	6.13	28.02.2019	20.02.2020	31.01.2021	Cycle track (5.07 km): 5.07 km completed Footpath (5.07 km): 5.07 km completed Painting Work: in progress PHYSICAL PROGRESS: 95% FINANCIAL PROGRESS: 54.1%
11	Heritage Park - Phase II	18.55	18.62	28.02.2019	27.09.2020	30.12.2021	1. Development of Pathways and Reflexology Pathway-SSM works for the Pathways completed for 2100M, Pathways sub grade works in progress 2. Construction Open Air Theatre -Site Clearance completed. 3. Toilet Block works in progress 4. Pavilion works in progress 5. Foot bridge in progress, abutment work completed 6. Fencing works in progress Development of Pathways and Reflexology Pathway-SSM works for the Pathways completed for 2100 M, Pathway Sub grade works in progress Construction Open Air Theatre: Site Clearance completed. PHYSICAL PROGRESS: 20% FINANCIAL PROGRESS: 08%
12	Development of Modern Market at Tilakwadi (Kalamandir)	47.1	46.69	22.02.2019	20.02.2021	31.12.2021	90% of excavation works completed. 78/97 footings completed. 25cm of retaining wall up to ground floor level completed Column shuttering, reinforcement, and concreting works in progress Exit ramp completed. Plinth beams shuttering, reinforcement and concreting works completed for 1st and 2nd expansion joint. Have preparation for plinth area P.C.C in progress. Ground floor shuttering works in progress. PHYSICAL PROGRESS: 22% FINANCIAL PROGRESS: 17.68%
13	Smart Roads at Ramteerth Nagar Area (Package III) (4.4 Km)	27.69	23.03	20.02.2019	28.02.2020	15.03.2021	TWT: 4426m (100%) completed SWD: 7452m (100%) completed Footpath: 8852m (160%) completed PHYSICAL PROGRESS: 100% FINANCIAL PROGRESS: 96%
14	White Topping of Roads Package-1 (BH (Near KLE Hospital) to Kolhapur Circle, Kolhapur Circle to Rishi Channamma Circle, Kolhapur Circle to Sangolli Rajanna Circle)	38.8	31.59	18.07.2019	16.06.2020	31.05.2021	TWT: 8.6 km completed out of 8.6 km. Median: 2.0 km Completed out of 2.0 km SWD: 5.0 km completed out of 7.20 km. JRD: 0.1 km completed out of 0.30 km completed Footpath: 3.0/8.6 km completed PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 70%
15	White Topping of Roads Package-2 (Road from AFMC Junction to Banghola BH)	12.74	11.32	12.07.2019	11.07.2020	11.06.2021	SWD: 5139/5120m completed Cycle track: 2020/1120m completed Footpath: 1760/3120m formation completed UGLT: Not yet started Assest plan and/or Not yet started Physical progress: 65% Financial progress: 34%
16	Construction Foot path and Cycle Track (RMV) Package-2 (Baner Road to Lallesh Temple via Hanuman Nagar Circle and NLR Circle, Baner)	60.00	20.09	11.07.2019	11.07.2020	11.07.2021	SWD: 7120 m/7200 m completed Cycle track: 3150m/3360m completed Footpath: 5100m/5100m completed Assest plan and/or Not yet started Bar Shutter: 04/04 frame work completed Street light: Footing work completed Physical progress: 45% Financial progress: 75%

17	Construction Foot path and Cycle Track (NMV) Package-3 [APMC Junction to Azam Nagar Y Junction and Azam Nagar circle to Inmark Showroom]	7.81	6.07	30.07.2019	29.07.2020	20.07.2021	Cycle Track: 1.1km/1.1km completed SWD: 1.75km/1.79km completed Footpath: 1.66km/1.95km completed PHYSICAL PROGRESS: 51% FINANCIAL PROGRESS: 27%
18	Development of Mahatma Phule Garden, Tilakwadi.	2.85	2.79	12.07.2019	11.04.2020	15.03.2021	1. OAT 90% Completed, Balance painting work 2. Therapy hall 100% completed, Balance installation of tiles, painting 10% balance to be completed 3. Pathway 100% completed. 4. Structural steel work for entrance gate in progress 5. Electric Works - Foundation for Poles completed, Erection of poles in Progress 6. Irrigation work Completed. 7. Horticulture work in Progress. PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 49%
19	Battery Operated Auto Rickshaws	1.05	0.95	02.08.2019	02.11.2019	26.02.2021	30 Nos of Rickshaw is ready to be distributed to beneficiaries Remaining 20 Nos of Rickshaw is recieved from the agency. FINANCIAL PROGRESS: 53%
20	Construction of 10 Bed Hospital at Vadgaon	2.25	2.04	30.07.2019	30.04.2020	31.03.2021	Main structure frame (Columns, Beams, Slab, Staircase, GHT, etc.) concreting completed BBM works completed. Electrical conduits work completed. Internal plastering works completed. External plastering works completed. Flooring works completed. Plumbing works completed SHR works and external truss works under progress Security room and compound wall works under progress PHYSICAL PROGRESS: 85% FINANCIAL PROGRESS: 26%
21	White Topping of Roads Package-2 [1. Ashoka Circle - Sungoli Bayanna Circle-Kittur Channamma Circle-Bogarves Circle-Gogle Circle] [2. SP Office to Dharmnath Circle]	44.62	36.92	18.09.2019	17.09.2020	31.05.2021	TWT: 3.6 km completed out of 4.7km, PQC: 0.82km (RHS) out of 0.82 km (BHS) Median: 3.4km Completed out of 4.7km SWD: 0.75 km completed out of 2km, UGD: 0.6 km completed out of 0.82km completed Footpath: 1.2km/4.7km completed Electrical Works: 50% Completed PHYSICAL PROGRESS: 70% FINANCIAL PROGRESS: 69%
22	UG LT [Package-4] Channamma Nagar & Tilakwadi Area	6.85	7.78	27.08.2019	26.08.2020	30.05.2021	160 Nos. Feeder Pillar are installed out of 165 Nos. Single Span Pole Transformer erection on site is 26 Nos. out of 26 Nos. UG LT cable layed is 85 kms out of 89.24 kms. Street light foundation and erection - Out of 295 Nos, only 120 Nos of pole foundation are been completed. Poles are yet to be erected. PHYSICAL PROGRESS: 80.00% FINANCIAL PROGRESS: 74%
23	UG LT [Package-5] Shanti Nagar & Shivaji Colony Area	6.53	6.93	27.08.2019	26.08.2020	30.05.2021	123 Nos. Feeder Pillar are installed out of 173 Nos. Single Span Pole Transformer erection on site is 26 Nos. out of 26 Nos. UG LT cable layed is 53 kms out of 90.25 kms. Street light foundation and erection - Out of 283 Nos, only 150 Nos of pole foundation are been completed. Poles are yet to be erected. PHYSICAL PROGRESS: 80% FINANCIAL PROGRESS: 70%
24	UG LT [Package-6] Maratha Colony & Nanawadi	7.25	7.69	27.08.2019	26.08.2020	30.05.2021	107 Nos. Feeder Pillar are installed out of 212 Nos. Single Span Pole Transformer erection on site is 24 Nos. out of 26 Nos. UG LT cable layed is 68 kms out of 96.4 kms. Street light installed are all out of 26 Nos of 7mtr and 264 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 65% FINANCIAL PROGRESS: 75%
25	UG LT [Package-7] 1st Railway Gate to 1st Railway gate Area	6.64	7.03	27.08.2019	26.08.2020	30.05.2021	50 Nos. Feeder Pillar are installed out of 160 Nos. Single Span Pole Transformer erection on site is 20 Nos. out of 25 Nos. UG LT cable layed is 55 kms out of 77.69 kms. Street light installed are all out of 28 Nos of 7mtr and 744 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 64.83% FINANCIAL PROGRESS: 69%
26	UG LT [Package-8] Shukrawar Peth Road & Mahatma Phule Road Area	7.29	7.73	27.08.2019	26.08.2020	30.05.2021	180 Nos. Feeder Pillar are installed out of 203 Nos. Single Span Pole Transformer erection on site is 19 Nos. out of 24 Nos. UG LT cable layed is 86 kms out of 98.51 kms. Street light installed are all out of 96 Nos of 7mtr and 216 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 94.83% FINANCIAL PROGRESS: 76%
27	UG LT [Package-9] Dr. SPM Road & Lal Bahadur Shastri Nagar Area	7.51	8.08	27.08.2019	26.08.2020	30.05.2021	194 Nos. Feeder Pillar are installed out of 209 Nos. Single Span Pole Transformer erection on site is 10 Nos. out of 18 Nos. UG LT cable layed is 115 kms out of 139.28 kms. Street light installed are all out of 51 Nos of 7mtr and 236 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 59.75% FINANCIAL PROGRESS: 77%
28	UG - LT Cabling with Decorative Poles (PAV) Package 10: Bank of India to Baskeshwar Circle (Khasbag)	7.27	7.57	27.08.2019	26.08.2020	30.05.2021	170 Nos. Feeder Pillar are installed out of 193 Nos. Single Span Pole Transformer erection on site is 05 Nos. out of 15 Nos. UG LT cable layed is 98 kms out of 124.61 kms. Street light installed are all out of 118 Nos of 7mtr and 116 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 87.49% FINANCIAL PROGRESS: 72%
29	UG - LT Cabling with Decorative Poles (PAV) Package 11: Borveswar Circle (Khasbag) to Paben First Houser	6.48	6.79	27.08.2019	26.08.2020	30.05.2021	160 Nos. Feeder Pillar are installed out of 168 Nos. Single Span Pole Transformer erection on site is 05 Nos. out of 20 Nos. UG LT cable layed is 85 kms out of 87.03 kms. Street light installed are all out of 15 Nos of 7mtr and 133 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 94.03% FINANCIAL PROGRESS: 77%
30	Smart Road with Paver Blocks at Shanti Nagar (Package B)	19.81	8.10	01.10.2019	05.09.2020	31.03.2021	Carriage Way: 2315/316mtr completed SWD: 6234/6234 mtrs completed PHYSICAL PROGRESS: 87% FINANCIAL PROGRESS: 15%
31	Construction of Cycle track and Footpath NMV Package IV: Railway 4th Gate to Bunko Factory: 1km	6.60	4.45	30.09.2019	29.09.2020	31.03.2021	Concreting for cycle track completed 1300m/1500m Footpath: 1300/1500m Completed SWD: Completed Ro of Chambers: 85/R5 PHYSICAL PROGRESS: 60% FINANCIAL PROGRESS: 20%

32	Heritage Park - Phase III	3.18	1.86	04.11.2019	03.11.2020	03.12.2021	1.Preparation of Sculptures - Preparation of Sculptures is in progress 2.Building Renovation- Site clearing complete, Building interior cleaning in progress 3.Structural Repair works commenced for ground floor, roofslab PHYSICAL PROGRESS: 10% FINANCIAL PROGRESS: 0%
33	Smart Road with White Topping at Anagol road (Big Bazar To Medical Shop (Package 9): 1.146km	12.15	10.35	19.10.2019	18.10.2020	30.04.2021	White Topping: 1.146/1.146km Completed (Fairwidth) Concreting is in progress SWD: Raising of the existing drain to 7QC Top is in progress. LHS-990/1146m Completed RHS-300/1146m Completed UGD: RHS Completed, LHS- 36.0/1146m Completed Footpath: Preparation of Bed for Laying of Paver Blocks is in progress. PHYSICAL PROGRESS: 70% FINANCIAL PROGRESS: 10%
34	Smart Road with White Topping at Vadgaon Road to Mahaveer Bhawan(Package 11) : 1.295km	12.93	11.02	19.10.2019	18.10.2020	30.04.2021	Carriage way : White topping 1.245/1.290km Completed SWD :500m Completed (Raising of the existing drain to FQC top is in progress) UGD: completed WATER SUPPLY: completed UGLT: Laying of cable has been completed (Fixing of feeder pitler is in progress) PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 20%
35	Smart Road with Paver Blocks at Tilakwadi, Vivekanand Colony and Maratha Colony (Pkg-7)	10.75	8.99	18.11.2019	17.11.2020	17.04.2021	Paver Blocks : 20232/35856 sq.mtrs completed SWD : 4420/4607 mtrs completed PHYSICAL PROGRESS: 76% FINANCIAL PROGRESS: 51%
36	White Topping of Roads Package-3 (1. BDI Circle - Nath Pai Circle-Vadgaon Circle-Navalind Society-RPD Cross-Tilakwadi First Railway gate) [2 Nath Pai- Kasturba Balikashram-Gaaves Circle]	32.74	28.11	21.11.2019	21.11.2020	28.08.2021	Carriage way :3090m/4670m completed SWD : 2200 M/4580 M completed Median construction: 1200 M/1420 M Footpath work: fixing of Kerb stones & Laying of WMM is in progress PHYSICAL PROGRESS: 60% FINANCIAL PROGRESS: 32%
37	White Topping of Roads Package-4 ( Bank of India to Old PH Road)	6.7	5.88	11.11.2019	14.11.2020	30.12.2021	White Topping (560 m): SWD (560 m): 100m RHS completed,350m RHS,250m LHS Utility Ducts: Construction of Utility Ducts under progress Laying of 600mm dia NP3 pipes under progress PHYSICAL PROGRESS: 25% FINANCIAL PROGRESS: 21%
38	Smart Road with Paver Blocks at Shastri Nagar, Kapilshwar Colony and Mahadva Road No 5 (Package 6): 9.5 km	9.44	8.16	19.11.2019	19.11.2020	28.03.2021	Carriage way (Paver Block 50919 sq.m) is 12035 sq.m completed PHYSICAL PROGRESS: 73% FINANCIAL PROGRESS: 64%
39	Smart Road with White Topping at Hotel Milind to Gandhi Statue Harsha Showroom(Package 10): 1.73km	17.08	15.05	31-01-2020	30-01-2021	30-06-2021	SWD: 650/3000m completed FVT: 2480mt/3140mt completed Cycle track: Irrigation work completed for 750m/1500m Footpath: formation work completed for 750m/1500m UGLT: Not yet started PHYSICAL PROGRESS: 20% FINANCIAL PROGRESS: 13%
40	Construction of Roads with Paver Blocks at Raghavendra Colony (R.C Nagar) in Belagavi City Package-15	4.24	3.51	22.01.2020	22.10.2020	28.03.2021	SWD: 2229/2149m work completed Pavers 5242/9913 sq.m completed PHYSICAL PROGRESS: 60% 2029/2050 mtr drain completed 995/1025 m pavers completed PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 69%
41	Construction of Roads with Paver Blocks at Arjun Colony (R.C. Nagar) in Belagavi City Package-17	3.60	2.90	31.01.2020	30.09.2020	31.03.2021	Drain work 2000/2846m completed Carriage way 2720/9093sq. m completed PHYSICAL PROGRESS: 60% FINANCIAL PROGRESS: 26%
42	Construction of Roads with Paver Blocks at Shastri Nagar - Balance Roads (North side of Mahatma Phule Road III Nalla) in Belagavi City Package-18	4.89	3.99	23.01.2020	27.09.2020	22.03.2021	Drain work in progress 570/950m completed Paver laid 450m/1403m completed PHYSICAL PROGRESS: 55%
43	Construction of Roads with Paver Blocks at Shastri Nagar-Balance Road (Behind Nartaki Theatre & Gude colony area) in Belagavi City Package-19,	4.82	3.94	23.01.2020	27.09.2020	22.03.2021	Sub Structure Work is completed. Super structure Work is in progress *Ground floor Rchwork Completed ** Slab concreting for first floor, Second and Head Room completed. First Floor: Brick completed. Elevation work in progress.
44	Upgradation of Govt Library into Hi tech Digital Library Phase-I	1.37	1.07	20.01.2020	20-01-2021	20-03-2021	1462/1462m SWD work is completed Paver 770/770m completed PHYSICAL PROGRESS: 100% FINANCIAL PROGRESS: 82%
45	Construction of Roads with Paver Blocks at Rani Channamma Nagar 1 <sup>st</sup> Stage in Belagavi City Package-16,	2.42	1.90	09-03-2020	08.12.2020	18.05.2021	1120/1260mts SWD completed UGLT 1070/1260m completed Pavers 209m/630 m completed PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 14%
46	Construction of Roads with Paver Blocks in SV Road Chidambar Nagar in Belagavi City Package-20	3.91	3.17	02-03-2020	02-12-2020	02.05.2021	SWD 2064/2064m completed UGLT 1641/2064 m completed Pavers 50m/904 m completed PHYSICAL PROGRESS: 60% FINANCIAL PROGRESS: 09%
47	Construction of Roads with Paver Blocks in Chidambar Nagar Part II in Belagavi City Package-23	2.97	2.31	02.04.2020	01.03.2021	31.03.2021	Carriageway 519/1019m completed SWD 1770/1770 mtr completed UGLT 1284/1201m completed PHYSICAL PROGRESS: 86% FINANCIAL PROGRESS: 59%
48	Construction of Roads with Paver Blocks in Chidambar Nagar Part-III in Belagavi City Package-24	3.61	2.79	17-04-2020	16-12-2020	16.05.2021	Paver tone 2118 44/7318 44 sq.m Completed Drain Construction: 912/312m Completed Edge Containment work is in progress PHYSICAL PROGRESS: 50% FINANCIAL PROGRESS: 06%
49	Construction of Roads with Paver Blocks at Rani Channamma Nagar 2nd Stage, part-III in Belagavi City Package-26	3.09	2.39	04-05-2020	03.02.2021	20-06-2021	2296/2324mts SWD completed PHYSICAL PROGRESS: 35% FINANCIAL PROGRESS: 10%
50	Construction of Road with Paver blocks in Krutiyajya Nagar in Belagavi City Package-21	3.91	3.05	18-05-2020	15-06-2021	17.06.2021	Carriageway: 355/1175m completed 2346/2346mts SWD completed UGLT 2121/2346m completed PHYSICAL PROGRESS: 74% FINANCIAL PROGRESS: 54
51	Construction of Roads with Paver Blocks in Chidambar Nagar Part-I in Belagavi City Package-22	4.03	3.91	24.06.2020	23.03.2021	23.03.2021	Drain work in progress 1763/3417m Pavers laid 2330/2330mts completed PHYSICAL PROGRESS: 40% FINANCIAL PROGRESS: 01%
52	Construction of Roads with Paver Blocks at Rani Channamma Nagar, 2nd Stage part-4 in Belagavi City Package-25	4.56	3.14	22.06.2020	21.03.2021	21.03.2021	



53	NMT Zone & Hawkers Zone-Mahila Market	1.50	1.10	22-06-2020	21-03-2021	31-05-2021	Retaining wall works completed Pathway works 90% completed, PHYSICAL PROGRESS: 85% FINANCIAL PROGRESS: 35%
54	Upgradation of Govt City Library into Hitech of Digital Library (Phase-II-ICT)	1.63	1.63	17-07-2020	17-03-2022	17-04-2022	15 months for the completion of building and 6 months after the building is completed for ICT work PHYSICAL PROGRESS: NIL FINANCIAL PROGRESS: NIL
55	Smart Road with White Topping at Ashoka Circle to NH in Belagavi City Package -12	9.31	7.45	03-08-2020	03-08-2021	03-08-2021	600/750mm (BHS) white topping completed 600/750mm(BHS) Drain work completed 600/750mm (LHS)UGD work Completed PHYSICAL PROGRESS: 50% FINANCIAL PROGRESS:30%
56	NMT Zone & Hawkers zone (PAN)	8.50	5.45	02.10.2020	08-07-2021	30-12-2021	Work order issued on 07.10.2020 Site Survey completed PHYSICAL PROGRESS: 02% FINANCIAL PROGRESS: 0.1%
57	Providing basic facility and upgrading infrastructure to the newly developed smart schools in Belagavi City**	5.00	2.90	07.10.2020	07.10.2021	07.10.2021	External parking to 10 schools,Cultural Stage at Sanabharagi foundation completed,foundation for toilets at 3 schools completed PHYSICAL PROGRESS: 30% FINANCIAL PROGRESS: NIL
58	Parking for Private buses**	2.26	1.01	07.10.2020	06-07-2021	06-07-2021	Dismantling of existing structures completed, 36 nos. of footing concreting for kiosks completed BDM works for kiosks completed Peripheral drain works under progress Tensile roof structure footing completed PHYSICAL PROGRESS: 22% FINANCIAL PROGRESS: 0.78%
59	Development of Anganawadi at Belagavi Part-A**	2.30	1.00	07.10.2020	08-07-2021	08-07-2021	Electrical Works under Progress Civil Work under progress PHYSICAL PROGRESS: 15% FINANCIAL PROGRESS: 0.3%
60	Improvement of BIMS Hospital**	1.00	1.00	21.12.2020	30.04.2021	30.04.2021	Work order issued on 21.12.2020
61	Development of Art Gallery	6.00	5.36	19.01.2021	18.06.2022	18.06.2022	Work order issued on 19.01.2021
62	Development of Aviation gallery	0.00	7.21	19.01.2021	18.06.2022	18.06.2022	Work order issued on 19.01.2021
63	Construction of villages depicting the rural culture of India	12.00	10.09	27.01.2021	26.01.2023	26.01.2023	Work order issued on 27.01.2021
64	Slum Development at Rukmani Nagar**	5.40	4.11	28.01.2021	27.01.2022	27.01.2022	Work order issued on 28.01.2021 Line-out for park,samudaya bhavan and anganawadi is given
65	Development of Anganawadi at Belagavi Part-B	2.20	0.71	28.01.2021	27.09.2022	27.09.2022	Work order issued on 28.01.2021
66	Improvement of Gardens and Parks at Belagavi	3.29	2.97	28.01.2021	27.01.2022	27.01.2022	Work order issued on 28.01.2021
<b>Sub Total - B</b>		<b>790.64</b>	<b>691.63</b>				

\*\* Projects exceeding 930 crores which will be taken up from the savings amount

III. Tendering Stage							
Sl.No	Name of the Project	SCP Cost	Tender Cost	Tender Date	Last Date of Bid Submission	No. of tender calls	Present Status
1	Procurement of mechanical sweeper machine	1.12	1.12	09.09.2020	19.09.2020	5	To be re-tendered by corporation.
2	Smart Classroom Phase IV**	6.00	5.22	14.01.2021	11.02.2021	2	NIT issued on: 1.01.2021 Last date submission bid:11.02.2021 Technical Bid opening date: 15.02.2021 Financial Bid opening date:25.02.2021 5 bids received
3	ICT Phase 02: CCTV based Surveillance	4.08	4.61	01.02.2021	03.03.2021	2	NIT issued on: 01.02.2021 Last date submission bid:03.03.2021 Technical Bid opening date: 05.03.2021 Financial Bid opening date:16.03.2021
<b>Sub Total - C</b>		<b>5.20</b>	<b>5.75</b>				

\*\* Projects exceeding 930 crores which will be taken up from the savings amount

IV. DPR Stage/FR Stage						
Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Tentative Date of Tendering	Present Status
Nil						
<b>Sub Total - D</b>						
<b>Total SCM (A+B+C+D)</b>		<b>919.67</b>	<b>792.66</b>			

#### PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

I. Completed Projects							
Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual date of Completion	Present Status
Nil							
<b>Sub Total - A</b>							

II. Ongoing Stage							
Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Energy Efficiency-LED Street Lighting	63.91	58.9				LOA issued on 04.11.2020
<b>Sub Total - B</b>		<b>63.91</b>	<b>58.9</b>				

III. Tendering Stage							
Sl.No	Name of the Project	SCP Cost	DPR Cost	Tender Date	Last Date of Bid Submission	Present Status	
1	Multi Utility Facility Centres at Dharmnath Circle	148.4	96.25	10-12-2020	15-01-2021	Tender cum E-auction NIT issued on 16-12-2020 Last Date for submission:15-01-2021 Technical Bid Opening: 18-01-2021 No Bids Received - To be re-tendered	
2	Solve flood Top - Phase I	3.3	1.56	03.01.2021	04.02.2021	CBS-4 NIT issued on 02.01.2021 Last date for submission:04.02.2021 Technical Bid opening: 05.02.2021 Bids and Bid open:15.02.2021	
3	Multi Utility Facility Centres at Mahanath Nagar	29.00	16.3	11-12-2020	15-01-2021	Tender cum E-auction NIT issued on 11-12-2020 Last Date for submission:15-01-2021 Technical Bid opening: 20-01-2021 No Bids Received - To be re-tendered	
4	Multi level car Parking at First Fly gate opposite Kalamandir	6.00	10.51	11-12-2020	15-01-2021	Tender cum E-auction NIT issued on 11-12-2020 Last Date for submission:15-01-2021 Technical Bid Opening: 20-01-2021	
5	Public Bike Sharing Services	9.00	9.00	17-12-2020	25-01-2021	NIT issued on 17-12-2020 Last date submission bid: 25-01-2021 Technical Bid opening date: 27-01-2021	

6	Multist-level Car Parking at at Bapat Galli	7.00	7.30	17.12.2020	25.01.2021	HIT issued on 17.12.2020 Last date submission bid: 25.01.2021 Technical Bid opening date: 27.01.2021
Sub Total - C		701.70	147.72			
IV. DPR/FR Stage						
Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status
Sub Total - D		0.00		Nil		
Total PPP (A+B+C+D)		701.61	206.62			
Convergence Projects						
I. Work Completed						
Sl.No	Name of the Work	DPR Cost (Rs Cr)	Work Order Cost (Rs Cr)	Status		
1	MC HT Line	316.27	116.27	Work Completed		
2	Swimming Pool	2.75	2.75	Work Completed		
3	Badminton Court	1	1	Work Completed		
4	Gymnasium	1.5	1.5	Work Completed		
5	Neighborhood Park Development	7	7	Work Completed		
6	Over Bridge on Kapileswar Road	19.5	19.5	Work Completed		
7	Over Bridge on Old PR Road	24.05	24.05	Work Completed		
8	Ball Over Bridge at Old Gopie Road	10.25	10.25	Work Completed		
9	Primary & Secondary Drains	14.3	14.3	Work Completed		
10	Public Urinals & Toilets	1.5	1.5	Work Completed		
11	Pedestrian Friendly Pathway	10.65	10.65	Work Completed		
12	Carriage Way Improvement	70	70	Work Completed		
13	Providing Pavers in Shivaji Gardens in GYM Area and providing fountain in Mahatma Gandhi Garden	0.35	0.35	Work Completed		
14	Construction Ramp; Development of steps in Tale Ground and Development of compound Sports Ground in Ashokrao Bhadke	0.35	0.35	Work Completed		
15	Construction of Toilet and Gymnasium in near Shivaji Garden	0.3	0.3	Work Completed		
16	Development of Garden in Ramkhertha Nagar	0.95	0.95	Work Completed		
17	Development of Garden in Mahantesh Nagar Sector - No 8	0.45	0.45	Work Completed		
18	Providing Play Game materials in shri nagar park	0.5	0.5	Work Completed		
19	Development of Garden in Ashok Nagar near Masjid	0.4	0.4	Work Completed		
20	Construction of Play Ground in Sector NO-9 Mahmaruthi Extension	0.4	0.4	Work Completed		
21	Construction of Play Ground in Sector NO 2 Mahantesh Nagar	0.4	0.4	Work Completed		
22	Construction of Play Ground in open space near srinagar Uweepad Road Side	0.5	0.5	Work Completed		
23	Construction of Glass House at Mahantesh Nagar Garden	0.3	0.3	Work Completed		
24	Construction of Children Garden in Samruddhi Colony (NEW) and Anand Nagar in Vadgaon	0.3	0.3	Work Completed		
25	Development of Sport Ground in Shanti Colony and Development of Mahatma Phule garden in Tilakwadi	0.3	0.3	Work Completed		
26	Construction of Samudaya Bhavan in ward No.1 Waveri Nagar	0.25	0.25	Work Completed		
27	Development of Garden near Kanabargi Siddeshwar temple	0.3	0.3	Work Completed		
28	Development of Garden in Rukmini Nagar	0.25	0.25	Work Completed		
29	Development of Garden in satashiba nagar near ganapati temple and shivalaya	0.4	0.4	Work Completed		
30	Development of Garden near Skul Hayak House in Jodav nagar	0.95	0.95	Work Completed		
31	Development of open space garden near Bhate house in Hanuman Nagar	0.95	0.95	Work Completed		
32	HUDA scheme No-13 Development of garden in open Space	0.5	0.5	Work Completed		
33	HUDA scheme No-51 - of Garden in open space near Hazade House	0.95	0.95	Work Completed		
34	Development of Garden in open space in site NO 590 & 591	0.5	0.5	Work Completed		
35	Development of Garden in Basava Colony and Providing pavers in the garden near Bhate House Hanuman Nagar	0.55	0.55	Work Completed		
36	Development of Garden in Desraj Aras Colony	0.5	0.5	Work Completed		
37	Construction of Play Ground in Sangameshwar Nagar	0.5	0.5	Work Completed		
38	Construction of Hockey Stadium in Camp Area	0.95	0.95	Work Completed		
39	Construction of play Ground in Government School in Virbhawarai Nagar and Police Head Quarters Kanabargi & Camp Cantonment Area	0.4	0.4	Work Completed		
40	HUDA scheme No 51 - Construction of Glass House in open Space	0.4	0.4	Work Completed		
41	Construction of library Building & Camp, Chavadi Building in Kanabargi	0.5	0.5	Work Completed		
42	Construction of Art Gallery at Mahantesh Nagar	2	2	Work Completed		
43	City Gas Distribution	90	90	Work Completed		
44	Construction of Mother Teresa memorial in Chhat Nagar Belgaum	0.45	0.41	Work Completed		
45	Rejuvenation of well in comp CEO house back side and fixing of filter unit in Belgavi	0.25	0.25	Work Completed		
46	Providing & fixing Electrical Poles at Middle of road from corporate border to project no 47, Hauvite Road to Hanuman Nagar, AFMC cross,	4.26	4.26	Work Completed		
47	Providing and fixing UG cables, CCTV, and street light arrangement at Bijwal nagar Jodav nagar, sambhaj galigundhi nagar Belgavi,	5.7	5.7	Work Completed		
48	Providing & fixing light poles Flood lights to play ground in thilakwadi 1) Tale ground 2) Vavane Dept ground 3) Vavane Ground 3; Main road sambhaj road,	1.19	1.19	Work Completed		
49	Construction of RCC Drain in Sambhaj galli Belagav, Kapileswar colony, improvement of footpaths cher napu circle, Kopalpur circle	2.74	2.74	Work Completed		
50	Construction of Drain from Meenachai bhavan Chokte girls school, Bhatah nagar ward no 15 Mahantesh Nagar Rimalitna galli, Kanabargi	0.71	0.71	Work Completed		
51	Storm Water, construction of C/D at 2nd cross New Goodshed vadgaon, Kap. meswar road, Mahaveer nagar, Annapur, Anna wadi Belagavi	6.95	3.95	Work Completed		
52	Lake Development improvement of Ba near zepad pati, Ashunzalli galli, shrinagar	0.9	0.9	Work Completed		
53	Rural Ground improvement in Bhan and constructions of foot path from mahantesh bhavan to high way	0.75	0.75	Work Completed		
54	Park improvement of open space in g-dak road to datta mandir, cross TC 1 for under constructions of new construction park in samadhi colony	0.62	0.62	Work Completed		
55	Roads improvements of roads and construction of gutter in Kamath road Jodav Road, Rad Nagar, Bhi, and road in Mahantesh Nagar, V. J. Nagar	11.31	11.31	Work Completed		
56	Others construction of walk at 10m to 14m place in constructions of swimming pool area Ashokrao Bhadke installation of LED light in market, Market Project, improvement of supply of electricity from market area to market area in Kanabargi	11.73	11.73	Work Completed		
57	Others works construction of swimming Pool at open Space in sector No 51 Jodav nagar, Hanuman Nagar, walking line Main Market, Kanabargi Hockey stadium, construction of glass house at Mahantesh Nagar Cantonment, 11.13 up to AFMC and 11.14 for under construction, Development of Yuv in Panamoli, the gas	11.36	11	Work Completed		
58	Under ground drain up to construction of C/D in Jodav road no 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100	2.77	2.77	Work Completed		
59	Park improvement of Park's Community - near Mahantesh bhavan temple, Kanabargi, near Ashokrao Bhadke	1	1	Work Completed		

60	Roads,improvements of Roads and providing decorative street lights in fort area, Bungalow area, Bhopur colony, shivshirath colony	26	26	Work Completed
61	Streetlight & daynag in Khanapur Road, 4th railway gate	1.81	1.81	Work Completed
62	Construct 1 Minorities Moolana Azad Abdul Kalam Bhavan Minorities Moolana azad Model School Part 1 and Part 2, Minorities Girls P.H. College, Minorities staff Quarters	3.84	3.84	Work Completed
63	Improvement of Road at Mannata Nagar and Ge Road at Sadashy Nagar, CC Road at Azad Nagar and Azad Galli and at Devraj arava Colony, Bragar Colony and Manaveer Colony and CC Drain at Bagwan Galli, in Jalgar Galli and Aman Nagar, Nizamuddin Galli of New Gandhi Nagar at Gultar Galli and Pavers at Azad Nagar and UGO at Aman Nagar, Improvement of Road at Piranwalli, at Machhe Gram Panchayat.	3.89	3.88	Work Completed
64	Minorities Girls P.U. College and Hostel Building, Post Metric Girls Hostel, Post Metric Boys Hostel, Rameswari Nagar at Swami layout, Machhe, Rameswari Nagar, New Veer Bhadrannagar, Nukmananagar, Vibhannagar, Gandhi Nagar M.U.G.S 1, Khanar Galli, Belagavi.	19.77	19.77	Work Completed
65	Axone plantation	1	0.92	Work Completed
66	Police Housing Corporation, 1) construction of police station (Grade -S) at shobapur in Belagavi under DC Modernization, 2) construction of Barracks/Multipurpose Hall with infrastructure Facilities for KSRT 2nd Battalion at A.M.K. Nagaralli in Belagavi District under 2017-18 state Budget Scheme. 3) Construction of 72 Police Quarters (60 PC Camp, 12 SI ) including External infrastructure works for DPAR at Police Head quarters in Belagavi and 76 quarters	35.14	35.14	Work Completed
67	Belagavi District co.op.Milk Producers Societies Union LTD, Mahantesh Nagar, Belagavi	0.3	0.3	Work Completed
68	Design and Supply of 5 ton per hour capacity mully fuel boiler and related works for Beind dairy (KMF)	1.87	1.87	Work Completed
69	KMF-Flexi Pack Project at Belagavi	21	21	Work Completed
70	Civil works for Refrigeration, Upgradation of Main Dairy-KMF	0.26	0.26	Work Completed
71	Improvement Works in Depot No.3 at Belagavi	1.5	1.49	Work Completed
72	Construction of Commercial shops at vaccine Depot, Corporation Open Space of AFMC Road widening of road in Belagavi.	4.12	4.11	Work Completed
73	Provisioning of Solar panel (SRTIV System) under IDPS Project	1.55	1.5	Work Completed
74	Improvement of Khanapur Road (NH-4 A) CH-5.55 to 6.60 km in Belagavi	4.98	5.32	Work Completed
75	Construction of Khanapur Road (NH-4 A), 3rd Railway Gate to RPD Cross, CH-2.20 to 3.40 km in Belagavi	6.81	6	Work Completed
76	Construction of Khanapur Road (NH-4 A), Belagavi-Panaji road, Chainage 3.40 to 4.25 km. in Belagavi	5.51	5	Work Completed
77	Construction of Khanapur road (NH 4 A) Belagavi-Panaji road Chainage 5 to 6.60 km in Belagavi	5.45	5	Work Completed
78	Construction of Khanapur road, (Belagavi-Panaji Road), (NH-4 A), 3rd Railway gate to Piranawadi Cross, Chainage 3.40 to 6.60 km in Belagavi	8.76	8	Work Completed
79	Construction of Khanapur road, (Belagavi to Panaji road) (NH 4 A), RPD Cross to 3rd Railway gate, Chainage 2.20 to 3.40 km in Belagavi	4.85	4.5	Work Completed
80	Construction of Khanapur road (NH-4 A), Belagavi-Panaji road Chainage 5 to 6.60 km in Belagavi	5.45	5	Work Completed
81	Construction of Khanapur road, (Belagavi-Panaji Road), (NH-4 A), 3rd Railway gate to Piranawadi Cross, Chainage 3.40 to 6.60 km in Belagavi	6.76	8	Work Completed
82	Construction of Khanapur road, (Belagavi to Panaji road) (NH-4 A), RPD Cross to 3rd Railway gate, Chainage 2.20 to 3.40 km in Belagavi	4.85	4.5	Work Completed
83	RAY Scheme, Development of 1044.5*3 Houses for Slum dwellers.	47.5	45.48	Work Completed
84	Smart Bus Shelter	0.3	0.3	Work Completed
85	Construction of 32.50 MLD capacity WTP at Basavanakolla under Belgaum Water Supply System.	35.94	30.37	Work Completed
86	Recycling of Back Wash Water of filter of WTP at Laxmik, Belagavi under PWSS.	0.89	0.66	Work Completed
87	Construction of 10 lakh litre capacity Over Head Tank in under Water Supply to Udayambhag area in Belagavi City.	2.13	1.64	Work Completed
88	Construction of 5.9 LL capacity Over Head Tank in Kanabargi area in Belgaum city	0.86	0.62	Work Completed
89	Construction of Gallery type lecturer hall building in the premises of BIMS at Belagavi City	2.55	2.63	Work Completed
90	Construction of 1st floor ORG Dept Balance work and 2nd floor 90 Bedded pediatric dept over existing labour block in the premises of BIMS at Belagavi	7.5	8.85	Work Completed
91	Gas insulated substation 33 kv (GIS)	45.58	45.58	Work Completed
92	Construction of Kanabargi Road (NH-54) 32 to 33.40km drainage, Compound wall, Asphaltion to 29.10 to 30.06km road in Belagavi	2	1.65	Work Completed
93	Construction of Bauxite Road (NH141), Localization of CH-18.13 to 19.50 km in Belagavi	6.36	6	Work Completed
Sub Total - A		1075.27	1063.78	

II. Ongoing Stage				
Sl.No	Name of the work	DPR Cost (Rs Cr)	Work Order Cost (Rs Cr)	Status
1	Super Speciality Hospital at BIMS	194.27	164.2	Work order issued
2	Sewerage System with DGM for 3 Yrs	149.05	174.6	Work order issued
3	Local Bus Terminal (LRTD)	32.4	32.4	Work order issued
4	Urban afforestation of block plantation (Forest Dept)	1	1	Work order issued
5	RCH Gate 3	27.3	24.9	Work order issued
6	Selection of master system (generator MS)	50	50	Work order issued
7	Improvement of Bauxite Road (NH-141), of CH-16.25 to 17.5 km in Belagavi	4.25	3.08	Work order issued
8	Construction of Kanabargi Road (NH 54) 32 to 33 km lighting, median, Compound wall, Asphaltion to 29.10 to 30.06 km road in Belagavi	4.25	4.25	Work order issued
9	Construction of Kanabargi Road (NH 54) 32 to 33.40 km drainage, compound wall, Asphaltion to 29.10 to 30.06 km road in Belagavi	2	1.65	Work order issued
10	City Gas Distribution Phase-I	210	210	Work order issued
11	Construction of Veterinary speciality hospital at Belagavi	2	2.78	Work order issued
12	Construction of 1st floor & 2nd floor over existing OPD dept for providing addition of 200 Beds accommodation in the premises BIMS at Belagavi City	9.25	10.31	Work order issued
13	Construction of kitchen block & first floor 210 seats girls hostel in the premises of BIMS at Belagavi city	8.45	9.43	Work order issued
14	Construction of Nursing college in the premises of BIMS at Belagavi city	7.88	5.62	Work order issued
15	Construction of Nursing Hostel in the premises of BIMS at Belagavi city	3.5	3.93	Work order issued
Sub Total - B		736.5	700.75	
III. Tendering Stage				

SLNo	Name of the work	DPR Cost (Rs Cr)	Work Order Cost (Rs Cr)	Status
1	Effective and Sustainable upscaling to continuous water supply (24/7)	571.35		Tendered on 22-02-2019.
2	Construction of RCC Drain in H.D. Kumarswamy Layout, Belagavi	4.78		Tendered on 29-08-2019
3	Renovation work on the pre-post matrix Hostel in Nehru Nagar, sangameshwar Nagar, adhalbily nagar in belagavi	2.75		Tendered Issued
4	Affordable housing (EWS)	107		DPR submitted to DMA. Approval awaited.
5	Solid Waste Management and RDF Plant	2.1		DPR under preparation
Sub Total - C		687.98		
IV. DPR/FR Stage				
SLNo	Name of the work	DPR Cost (Rs Cr)	Work Order Cost (Rs Cr)	Status
1	RDH	18.2		To be conceptualised after completion of flyover at 3rd gate
Sub Total - D		18.2		
Total Convergence (A+B+C+D1)		2470.71		
Grand Total (SCM +PPP+CONVERGENCE)		3469.99		

Davanagere Smart City Limited							
SCM Project							
I. Completed Projects							Rs. In Cr
Sl.no	Name of the Project	SCP Cost	W O Cost	W.O Date	Date of Completion as per contract	Actual Date of Completion	Present Status
1	Pilot Project 1-B : Civil works for Retrofitting with Gasifier and Heat Recovery unit on Pilot basis at Mandakki Bhatti, Davanagere	0.03	0.03	21.05.2018	19.06.2018	19.06.2018	Work Completed
2	Pilot project 1 A- Providing installation and commissioning 5 numbers of Gasifier unit for puffed rice manufacturing at Mandakki Bhatti, Davanagere.	0.19	0.19	28.12.2017	27.01.2019	30.05.2018	Work Completed
3	Construction of two new public toilets and renovation of two existing toilets in Mandakki Bhatti Area	0.46	0.45	04.11.2017	03.05.2018	30.09.2018	Work Completed
4	Pilot project -2: Providing, Installation and Commissioning of Gasifier model based puffed rice manufacturing unit with all the necessary machineries and equipments at Mandakki Bhatti,	0.14	0.16	26.03.2018	24.06.2018	01.10.2018	Work Completed
5	Pilot project 3 A - Construction of Puffed Rice Manufacturing Unit (Working shed) at Mandakki Bhatti, Davanagere for Pilot Project - Civil Works	0.25	0.21	23.08.2018	23.02.2019	23.02.2019	Work Completed
6	Providing compound wall and gate to the new public toilet at Mandakki Bhatti (including Borewell.)	0.18	0.15	27.12.2018	27.03.2019	27.03.2019	Work Completed
7	Providing Gym equipment in Mandakki Bhatti Layout Park	0.08	0.08	06.12.2018	05.02.2019	05.02.2019	Work Completed
8	Relocation of Old Bus stand	2.50	2.19	05.01.2019	05.04.2019	05.06.2019	Work Completed
9	Provision for satellite command control center at SP office	0.25	0.21	16.01.2018	16.04.2019	16.04.2019	Work Completed
10	Supply and Installation of sanitary napkin vending machine and Sanitary Napkin Incinerator	0.25	0.16	01.03.2019	30.04.2019	30.04.2019	Work Completed
11	Construction of Public Toilets in Parks at 9 Locations in Davanagere.	1.34	1.39	29.06.2018	26.12.2018	15.04.2019	Work Completed
12	Pilot 3 B :Providing & Installation of Gasifier, Machineries and Equipments in newly constructed Working Shed at Mandakki Bhatti Davanagere.	0.19	0.19	23.08.2018	23.02.2019	15.06.2019	Work Completed
13	Gym & Play equipment in Davanagere City phase 1	3.00	1.91	22.02.2019	21.08.2019	21.08.2019	Work Completed
14	Improvement to Urdu School in Maganahalli Road	0.60	0.55	21.12.2018	19.06.2019	24.08.2019	Work Completed
15	Remodelling of storm water drains in ABD area - Kondaji Road Drain - Drain Nos: D1A & D1B	17.12	14.98	11.06.2018	08.03.2019	05.10.2019	Work Completed
16	Supply, Installation, commissioning, operation & maintenance of Digital Display Boards	3.00	2.42	08.03.2019	25.05.2019	01.01.2020	Work Completed
17	Afforestation along Smart Roads	1.00	0.82	18.07.2019	18.07.2020	14.01.2020	Work Completed
18	Smart school project (Phase-2)	2.00	1.68	23-06-2020	22.08.2020	22.08.2020	Work Completed
19	Improvement of Drains & Foot path in NR Road	1.73	1.58	06.10.2018	04.04.2019	10-07-2020	Work Completed
20	Remodelling of storm water drains in ABD area - SPS Nagar drain	6.14	5.58	04.06.2018	02.12.2018	15-07-2020	Work Completed
21	Establishment of Smart School in Davanagere Phase -I	5.00	3.01	21.12.2019	18.02.2020	30.09.2020	Work Completed
22	Improvement of Drains & Foot path in KR to HC Road	2.20	1.99	20.12.2018	19.06.2019	15.09.2020	Work Completed
23	Improvement of Mandapet Road in Davanagere City	7.82	7.46	03.01.2018	02.07.2018	31-12-2020	Work Completed
24	Improvement of M G Road	6.30	5.94	04.06.2018	02.12.2018	31-12-2020	Work Completed
25	Remodelling of storm water drains in ABD area - Basha nagar main Road drains - Drain Nos: D7 & D8	5.30	4.89	14.06.2018	11.12.2018	03-02-2021	Work Completed
26	Heritage Block- Durgambika Temple	3.50	3.29	31.05.2019	30.05.2020	03-02-2021	Work Completed
27	Improvements to Maternity Hospital in Basha nagar in ABD Area	1.50	1.35	31.05.2019	30.05.2020	03-02-2021	Work Completed
28	Installation of Gym & Play equipments in parks - phase II	5.00	3.23	02.05.2020	02.05.2021	04-02-2021	Work Completed
Sub Total - A		77.07	66.12				
II. Ongoing Projects							
Sl.no	Name of the Project	SCP Cost In Cr	W O Cost	W.O Date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Improvement of Chamaraipet Road in Davanagere City	6.48	6.66	19.01.2018	18.07.2018	30.05.2021	Total length of proposed Road - 470m & proposed Drain - 940m 470 mtr Road completed, 690 mtr Storm water drain completed, Electrical chambers & utility ducts under progress, Electrical pole shifting and Telecom Chambers work is under progress
2	Improvement of Chowkpet Road in Davanagere City	11.63	14.27	03.01.2018	02.07.2018	31.05.2021	Total length of road - 1050 mtrs, Out of which 680 mtrs. of Road completed & balance of 370 mtrs. Existing CC road which is in good condition is retained Construction of SVD, L.G.D, inspection chambers completed, 850 mtr's footpath works completed, Electrical cable laying and balance footpath work is under progress.
3	Remodelling of storm water drains in ABD area - Kondaji Road Drain - Drain Nos: D1, D1A, D2, D3, D5 & D6	18.34	16.01	11.06.2018	08.03.2019	20.02.2021	Total length of drains is 3500 mtrs, Out of which 3295 mtrs drain work is Completed, Further drain work is under progress. Chain link fencing for a length of 2000mtrs is completed
4	Remodelling of storm water drains in ABD area - In front of Fish market to Maganahalli Halla drains - Drain Nos D3, D11 & D15	10.60	9.88	11.06.2018	11.12.2018	31.03.2021	Total length of drains is 2628mtrs; Out of which 2400mtrs drain work is completed, Chain link fencing is completed for

5	Remodelling of storm water drains in ABD area - K.R. Road & Razaul Hussain Nagar 2nd Main road drain - Drain Nos: D9,D10,D11 & D12	6.22	5.60	04.06.2018	02.12.2018	28-02-2021	Total length of drain is 2860 mts; Drain work completed. Footpath work 98% completed remaining work is under progress.
6	E-Toilets In Davanagere City (Phase 2)	6.61	5.95	22.02.2019	21.08.2019	31-05-2021	Total No. of Units : 37; Out of which 16 units commissioned. Further 4 units installed. Remaining work is in progress.
7	Implementation of ICT Project in Davanagere	82.41	74.84	10.10.2018	10.10.2019	31.03.2021	City Surveillance system, ICT Infrastructure, Smart Tower, Environmental sensor, VAMS (Variable Message Signboard), ITS (Intelligence Transport System), Helpdesk, One city-One website with mobile application & kiosk, E-Learning Centres, Public address system (PAS) installation & commissioning completed. UAT (User Acceptance Test) and ITMS (Intelligence Traffic Management System) work in progress.
8	E-Rickshaw (phase 1)	0.42	0.42	12.12.2018	11.04.2019		There is issue in maintenance of E-rickshaws by the beneficiaries, they have given letters to the Company to take back the vehicles and refund of the money. The DSC is under process to resolve the
9	Improvement of KR Marker Road	3.65	3.66	21.12.2018	19.06.2019	31-03-2021	Total length of Drain: 620mtr & Road 230 mtr. Road, Storm Water Drain and Footpath works are Completed, Electrical Works are under progress.
10	Improvement of secondary drains at Basavarajpete, Basha Nagar, Mandipete & Managahalli road in ABD area	14.26	13.48	16.01.2019	13.10.2019	30-06-2021	Total length of drain: 8390 mts; Out of which 5100 mts is completed. Remaining drain work & footpath work is in progress.
11	Redevelopment of Kalyani at Hondada Circle and Clock Tower in ABD Area	3.10	2.83	11.02.2019	10.09.2019	10-04-2021	Clock tower work completed, Kalyani concrete steps work completed and Granite Flooring, stone pillar erection, sculpture and architectural work in progress.
12	Remodelling of Storm Water Drains around Durgamika temple in ABD Area.	7.94	7.05	21.12.2018	15.07.2019	15-06-2021	Total length of drain: 4900 mts Out of 2450 mts drain work, cover slab laying for existing drain and 5 no's box culvert are completed. Footpath and balance drain work is under progress.
13	Command and Control Centre (Construction of Building)	15.85	12.60	18.01.2019	15.10.2019	31-05-2021	RCC Structure Work for Basement, GE, FF & Terrace completed. Finishing works, Plumbing and electrical works in progress.
14	E-Rickshaw (phase 2)	1.58	1.44	27.05.2019	21.08.2019		Due to issues in Quality and maintenance of E-rickshaws in Phase-1, The Board taken the decision to drop the project.
15	Improvement of 9 Junctions in Davanagere City Phase 1	10.06	8.03	22.02.2019	19.11.2019	31-08-2021	Out of 9 Junction, 4 not completed. Footpath work at Ram & Co, Sharadamba and Jayadeva circle is in progress. Asphalt work at Ram & Co circle is in progress.
16	Installation of Signages & Road Safety measures Phase 1	7.00	4.36	22.02.2019	23.05.2019	31-01-2021	75% of work completed, Installation of flexible median markers at PB Road and Hadadi road are completed. Fixing of Studs, Road marking and Landmark, double arrow and single arrow sign boards Installation are in progress
17	Redevelopment of Old City Bus Stand	28.53	25.41	01.04.2019	01.09.2020	01-03-2022	Basement floor roof slab concrete completed upto 2nd Expansion joint, from 2nd to 3rd expansion joint slab shuttering work is in progress.
18	Construction of Electric Crematorium	2.46	2.06	12.06.2019	13.03.2020	31-03-2021	90% of Building work completed. Furnace work and Finishing work under progress.
19	MSI (Centralised Data center at KMD)	26.90	12.5				Work order issued. Project is being monitored by EMDS.
20	Improvement of Porcy Company Road	6.50	5.60	08.03.2019	04.09.2019	30-04-2021	Total Road Length: 530 mts. Road work, Electrical and telecom channels Completed. SWD & DWS pipe laying, 960 Channels completed. Footpath and Electrical work is in progress.
21	Improvement of basic infrastructure in Mandakshi Bhoir Area	18.00	12.57	06.03.2019	05.03.2020	31-03-2021	Total Road Length: 4200 mts; Out of which 3500 mts road work completed. Dr. and Length: 9100mtr out of which 8800 mts is completed. Footpath: 4221 sqm out of which 1000 sqm completed. Balance work is under progress.

22	Basic Infrastructure in Ashraya Layouts	37.50	34.36	07.03.2019	06.03.2020	31-05-2021	Total Road Length: 21000mts & Drain Length: 33060 mts; Out of which 13680 mts road work & 22500 mts drain work is completed. Balance work is under
23	Constructing of Barrage across Thangabhadra River near Rajanahalli village	98.16	76.11	14.08.2019	05.05.2021	05-05-2021	Foundation concreting for 415 mts out of 555 mt upto Rt. 521.00 mtr including 22 piers and 3 sluice gates are in progress
24	Development of Pedestrian Foot path in ABD area Phase 1	20.00	15.53	10.07.2019	09.07.2020	31.07.2021	Total length of drain is 5650mts; out of which 3180 mtrs completed. Drain work at Railway parallel Road & Kondajji Road Completed. Hindu Rudra Bhumi drain work and road widening is under progress. Shivaji Talkies road drain work, Bamboo bazar, Honda circle and court backside road drain work under progress. Seehara road drain work completed & footpath work is under progress, RTO road footpath work under progress
25	Redevelopment of Jagalur Bus Stand	3.00	3.21	26.06.19	26.12.2019	31-04-2021	Column upto roof level completed. Truss fabrication completed. Erection is in progress.
26	Improvements of Major storm water drains in PAN City	25.00	18.79	25.06.2019	25.06.2020	31-05-2021	Total Length of drain : 10100 mts ; Out of which 4845 mts drain work is completed. Balance work at APMC, Vidyannagar, LIC colony, Saraswathi nagar area, Bhagrathi circle work is in progress.
27	Improvements of Schools in ABD Area	3.00	2.11	12.09.2019	08-06-2020	31-05-2021	Total No of Schools :05; At SPS Nagar primary School Parapet and Yelanka Tiles laying work is completed. Repair work is under progress. 2. At SPS Nagara High school Parapet wall work is completed repair work is in progress. At School near Durgambada temple granite flooring work, parapet wall toilet civil work completed. Balance work is in progress. At Chowkipet school, Wall & Ceiling
28	Improvement of junctions in Davanagere City Phase 2	9.00	3.63	29.08.2019	25.05.2020	26-05-2021	Footpath work at DRR & RTO junction completed. Mancaiddi Bharti footpath work is in progress
29	Installation of Signages & Road Safety Measures (Phase2)	9.00	8.14	16.08.2019	12.02.2020	30-06-2021	The DSCL directed the agency to start the work after completion of Phase-1.
30	Cycle track around Kundwada lake with bund improvements.	15.00	13.56	11.09.2019	10.09.2020	02-01-2022	Work started on 02.01.2021. Draining out, jungle clearance, removal of existing stone pitching, bund extension gravel filling works are in progress
31	Basic infrastructure to 7 roads	25.00	18.82	18.11.2019	18.11.2020	30-06-2021	Total Length of Road- 3325 mtrs, Drain - 6113 mtrs, Foot Path - 16453 sqm & Streetlights 260 No's. Out of which Road work of 2789 mtr, Drain 2540 mtrs and Foot Path - 253 sqm completed. Remaining work is in Progress
32	Afforestation along Roads Phase -II	5.00	3.77	18.12.2019	15.06.2020	31.03.2021	Out of 6500 Plant, 4700 plants have been planted. Balance work under progress.
33	Construction of Skew bridge across outer ring road and other culverts across storm water drain	5.00	3.77	19.12.2019	14.09.2020	14-04-2021	Out of 80 mtr - 40 mtr wall & slab completed. Further 40mtr PCC completed, raft reinforcement work is under progress.
34	Improvement of pedestrian footpath Phase II	20.00	14.03	15.02.2020	14.02.2021	15-07-2021	Total Length of footpath: 7000 mts; Gurubhawan road, Gendi circle to Bapuji samudaya bhaan, Hadadi road work in progress.
35	Development of Ring road & its approach roads	65.00	46.31	20.02.2020	19.02.2021	30.09.2021	Total road length is 5700 mt - out of 2100mtr completed. (1300mtr white Topping completed both side and 230mtr PCC completed both side in front of RTO office. Akhtar raza circle to RTO RHS 400 mtr white topping completed. RTO to Akhtar raza circle LHS 580mtr half width completed. New clock tower to sangoli Rayanna circle 620mtr full width & 380mtr half width PCC Completed). Remaining road work and Paved & raised footpath work is under progress
36	Major storm water drain from Marikal to Bethur Halls	3.00	2.34	18.03.2020	17.12.2020	17-06-2021	Total drain length is 1497mtrs - out of which 500 mtrs completed, balance drain work & footpath work is under progress
37	Major Storm Water Drains in ABD area Koracharatti to Bethur.	3.00	2.41	18.03.2020	17.12.2020	17-06-2021	Total drain length is 610mtrs - 300 mtr drain work completed, balance work is under progress
39	POCC Banding & Smart City office Interior & Furniture	5.00	1.88	02.05.2020	01.11.2020	01-11-2021	Work started on 15.01.2021, installation of AC and furniture works in progress.
39	Redevelopment of Tennis Court situated in High School Ground, Maintained by District Tennis Club Association and Land leased out from Education Department.	1.50	1.25	01-07-2020	31.03.2021	31-03-2021	Dismantling, foundation & plinth beam work completed. Column casting and canopy work is under progress.

40	Construction of Research and Development Building in UBDT College of Engineering affiliated to VTU (Govt. Engineering College)	4.50	3.64	26-06-2020	25-06-2021	25-06-2021	Excavation and foundation work completed. Column raised upto Plinth level and Backfilling upto plinth level completed. Raising of column layout level is in progress.
41	Basic infrastructure development works in SSM Nagar, Beedi Layout, Panavathamma Nagar of ABD area	10.00	7.57	20-08-2020	19-08-2021	19-08-2021	Total drain length is 15400mtrs Beedi layout and SSM Nagar drain work is under progress.
42	Major storm water drain from Shamanur Rudra bhoomi to Kundawada WTP 2km length	16.00	12.04	20-08-2020	19-04-2021	19-04-2021	Total length of Storm water drain is 1700mtrs and UGD length 2500 mts. Out of which 1050 mtrs UGD work completed & 18 nos RCC manhole chamber completed. Balance drain work & UGD works is under progress.
43	Redevelopment of Road from Govt. Employees Samudaya bhavana (New clock circle) to Saptagiri School - Corporation Road	10.00	7.71	20-08-2020	19-02-2021	31-05-2021	Total length of road is 660mtr - 610 mtr PQE completed on both sides. Balance work is under progress.
44	Mini water tender with mist Technology Vehicle and other necessary equipments for Fire and Emergency Services Department.	1.00	0.57	31-08-2020	30-01-2021	30-03-2021	1 Mahendra Bolero Jeep and other Fire Extinguishing Items procured & handed over to Fire Dept. Mini Mist Vehicle order placed.
45	Rejuvenation of Swimming pool in Devaraj Urs Layout under the ownership of Department of Youth and Sport Services.	5.00	2.24	17-11-2020	16-05-2021	16-05-2021	Dismantling of existing tiles completed. Balance work under progress.
46	Construction of Approach Bridge At SSM Nagar in Davanagere	2.00	1.52	17-11-2020	16-05-2021	16-05-2021	W.O issued on 17-11-2020, Marking and Bore log sample taken for testing.
47	Laser show @ Kundawada Lake and Musical Fountain, Installation of lights and improvements in Glass house	5.00	4.92	17-11-2020	16-05-2021	16-05-2021	Layout finalised. Soil testing & foundation design work is in progress.
48	Redevelopment of KSRTC Bus stand	120.00	109.65	31-12-2020	31-12-2022	31-12-2022	W.O issued on 31-12-2020, Barricade work for dismantling existing structure & dismantling of steel structure works are in progress.
49	Improvement of Government School Buildings in North zone of Davanagere City.	4.00	3.09	21-12-2020	20-12-2021	20-12-2021	This project envisages Improvements in 7 schools of North zone. W.O issued on 21-12-2020.
50	Improvement of Government School Buildings in South zone of Davanagere City.	4.00	3.11	21-12-2020	20-12-2021	20-12-2021	This project envisages Improvements in 6 schools of south zone. W.O issued on 21-12-2020.
51	Improvements of Government high school building in Davanagere City	2.00	2.00	16-12-2020	15-06-2021	15-06-2021	W.O issued on 16-12-2020
52	Establishment of Smart Schools in Davanagere city Phase-III	4.64	3.71				LOA issued on 18-12-2020
53	Establishment of Smart College's in Davanagere city	4.92	3.93				LOA issued on 18-12-2020
54	Implementation of Blood Separation unit in Red cross society, Davanagere	0.65	0.62	27-01-2021	13-03-2021	13-03-2021	W.O issued on 27-01-2021
55	Stadium near SSM Nagar B Block (Corporation Owned Property)	10.00	7.63	04-02-2021	04-02-2022	04-02-2022	W.O issued on 04-02-2021
Sub Total - B		847.32	690.66				
III. Tendering stage							
Sl.No	Name of the project	SCP cost	Tender Cost	Tender date	Last date of bid submission	No. of tender calls	Present Status
1	GPS & RFID Based Integrated Solid waste Management System	9.16	22.00	16-02-2021	24-02-2021	2	Tendered on: 16-02-2021 Last Date for Bid submission: 24-02-2021 Bid opening on: 26-02-2021
2	ICT Works in PAN City- Phase II	17.00	7.02	28-09-2020	14-12-2020	1	Technical evaluation is under process.
3	Bus stand in Bethur Road.	10.00	10.00	12-11-2020	05-01-2021	1	Tender to be re-called because single bidder participated and board decided to recall the tender.
4	Trauma centre and other development works in Chigateri General Hospital (Govt. District Hospital)	12.00	15.50	02-11-2020	02-12-2020	1	Technical bid evaluation meeting is held on 18-01-2021
5	Procurement of E-Fogger & E-Sprayer vehicle, Davanagere	0.24	0.24	24-12-2020	08-01-2021	2	To be re-tendered
6	Open Air Theatre at Visual Arts College affiliated to Davanagere University Campus (Govt. College)	3.00	3.00	05-12-2020	18-01-2021	1	POC meeting held on 12.02.2021. Proceedings under finalisation
7	Theme Park in Visual Art College premises affiliated Davanagere University (Govt. College)	3.00	3.00	05-12-2020	18-01-2021	1	POC meeting held on 12.02.2021. Proceedings under finalisation
Sub Total - C		54.40	60.76				
IV. DPR/PR Stage							
Sl. No.	Name of the project	SCP cost	DPR Cost	DPR approval date	Tentative Date of Tendering		Present Status
Sub Total - D							
Total SCM (A+B+C+D)		978.79	817.54				
PUBLIC-PRIVATE PARTNERSHIP (PPP) Project							
I. Completed Project							
Sl. No.	Name of the project	SCP cost	W/O Cost	Work order date	Date of completion as per contract	Actual Completion Date	Present Status



1	Development, operating and maintenance of Smart Bus Q Shelters at 52 locations in Davanagere city on PPP mode at Davanagere phase 1	3.53	2.82	08.03.2019	04.01.2020	30-01-2021	Work Completed
Sub Total - A		3.53	2.82				
II. Ongoing Stage							
Sl. No.	Name of the project	SCP cost	W/O Cost	Work order date	Date of completion as per contract	Probable date of completion	Present Status
1	Select on of Developer to Design, Finance, Manufacture, Supply, Install, Test, Commission, Operate and Maintain for Roof top Solar PV systems for 25 years on Tariff basis on selected Eight Government Buildings.	2.21	2.20	15.11.2018	04.09.2019	31.03.2021	Work started in DC Office Building.
3	Public Bicycle Sharing System	9.99	9.99	08.03.2019	04.12.2019	31-07-2021	Out of 20 Locations, Borking station work at 18 locations is completed. For balanced 2 locations platform construction work is under progress. 100 Nos. of manual bicycles received and stored in warehouse. E-Cycles are in transit to Davanagere.
4	Development, operating and maintenance of Smart Bus Q Shelters at 52 locations in Davanagere city on PPP mode at Davanagere phase 2	6.25	3.20	10.03.2020	09.03.2021	09.03.2021	The DSCI directed the Agency to start the work after completion of phase-1
5	LED street lights (Call 4)	23.64	25.12				LOA issued on 22.09.2020
Sub Total - B		42.09	40.51				
III. Tendering stage							
Sl. No.	Name of the project	SCP cost	DPR Cost	Tender Date	Last Date of Bid Submission	Present Status	
Nil							
Sub Total - C		0	0				
IV. DPR/FR Stage							
Sl. No.	Name of the project	SCP cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status	
Nil							
Sub Total - D							
Total PPP (A+B+C+D)		42.09	43.33				
Convergence Projects							
I. Work Completed							
Sl. No.	Name of the Project	SCP cost In Cr	DPR Cost In Cr	Stage of Project			
1	Sewerage treatment plant Plant of 20MLD & 5MLD including O & M for 3 years	37.74	37.74	Work completed O & M under Progress.			
2	Development of park in Sharanur V. Page ward no. 30	1.00	1.00	Work completed			
3	Providing and laying asphalt road in SSM Nagara in 2nd & 3rd main, 7th cross road	1.00	1.00	Work completed			
4	Providing and laying SWD & UGD in Ring road to Rajahavara hotel via PB road in Ward no 10	1.00	1.00	Work completed			
5	Replacement of overhead with UG cable in MCC B feeder	13.17	13.17	Work completed			
6	Replacement of 11KV overhead by UG cable system MCC B feeder	14.59	14.59	Work completed ( Both are Same Projects as mentioned above)			
7	Replacement of LT overhead by UG cable system Ranganath and unit	15.97	15.97	Work completed			
8	Construction of RE wall for ring road approaches to ROH	37.96	37.96	Work completed			
Sub Total - A		122.43	122.43				
II. Ongoing Stage							
Sl. No.	Name of the Project	SCP cost In Cr	DPR Cost In Cr	Stage of Project			
1	Expansion of Sewerage system in Davanagere City.	109.99	109.99	Work in progress and EOT-5 proposal has been submitted to H.O, Bangalore.			
2	Construction of covered auction platform at KR Market pf APMC davanagere.	22.29	22.29	Zone 1, 2 and 3, Ground and 1st floor erection completed.			
3	Construction of Distribution network - operated assisted in Davanagere including 8 years O&M of 24X7 Davanagere water supply system.	662.03	662.03	Work in progress.			
4	Davanagere Bulk Water Supply 01	83.37	83.37	Work in progress.			
5	Replacement of 11KV overhead by UG cable system PJ feeder	44.22	44.22	Cancelled.			
Sub Total - B		921.90	921.90				
III. Tendering Stage							
Sl. No.	Name of the Project	SCP cost In Cr	DPR Cost In Cr	Stage of Project			
Nil							
Sub Total - C		0	0				
IV. DPR/FR Stage							
Sl. No.	Name of the Project	SCP cost In Cr	DPR Cost In Cr	Stage of Project			
Nil							
Sub Total - D							
Total Convergence(A+B+C+D)		1044.33	1044.33				
Grand Total (SCP+PPP+CONVERGENCE)			1905.20				

# Hubballi Dharwad Smart City Limited

## SCM Project

Rs. In Cr

### I. Completed Projects

Sl.no	Name of the Project	SCP Cost In Cr	DPR/ WO Cost	W.O Date	Work Completion Date	Actual Date of Completion	Present Status
1	Creating & Maintaining SPV Website	0.015	0.015	14.07.2017	21.07.2017	21.07.2017	Completed
2	Desilting of Rajnalla (North)	0.937	0.937	21.05.2018	26.09.2018	26.09.2018	Completed
3	Desilting of Rajnalla (South)	0.8	0.8	23.05.2018	19.09.2018	19.09.2018	Completed
4	Smart Toilet (e-toilet)	1.01	1.01	24.03.2018	25.03.2019	25.03.2019	Completed
5	Sanitary Napkin Vending Machine	0.16	0.13	25.10.2018	19.12.2018	19.12.2018	Completed
6	Rain Water Harvesting	0.37	0.37	23.07.2018	25.12.2018	25.12.2018	Completed
7	Redevelopment of Swimming Pool at Hubballi	2.43	3.03	27.12.2018	26.06.2019	26.06.2019	Completed
8	Smart School	2.5	1.17	68.03.2019	30.10.2019	30.10.2019	Completed
9	Smart Healthcare	4.5	3.06	08.03.2019	30.10.2019	30.10.2019	Completed
10	M G Park Phase- I (musical fountain)	5.0	4.67	03.08.2019	23.06.2020	23.06.2020	Completed
11	Solid Waste Management (Supply of 15 no of Garbage Auto Tipper)	3.21	3.84	23.03.2020	30.06.2020	30.06.2020	Completed
12	Renovation of Core Markets - Janta Bazaar Package (A)	0.3	0.940	06.08.2019	05.11.2019	05.11.2019	Completed
13	MSME Industrial Estate - Infrastructure Facility (Total road length 2.12 Km)	15.03	18.4	10.06.2019	09.06.2020	30.01.2021	Completed
14	MG Park: Redevelopment of Glass House	5	3.1	21.07.2020	20.01.2021	20.01.2021	Completed
15	Puzzle Parking with Smart Parking	5	4.59	29.06.2019	29.03.2020	31.01.2021	Completed
16	Establishment of QC Laboratory	0.85	0.85	02.03.2020	01.09.2020	31.01.2021	Completed
17	Development of ICCC (Package - 01 Civil)	4.5	4.91	04.01.2019	03.10.2019	10.02.2021	Completed
18	ICCC- Services	5	3.62	27.06.2019	27.03.2020	10.02.2021	Completed
<b>Sub Total - A</b>		<b>56.61</b>	<b>55.44</b>				

### II. Ongoing Stage

Sl.no	Name of the Project	SCP Cost In Cr	W O Cost	W.O Date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Basic Services to Urban Poor (BSUP) Package-01 (57 Roads) Road Length-7.25km	22.5	31.14	04.02.2019	03.02.2020	31.03.2021	1. Drain completed-11.60km 2. Utility-8.5km 3. Paver for Road-3.1km 4. C C Road - 1.5km 5. Nala-700m 6. Feeder pillar-122nos 7. Street light Foundation-285nos 8. Water supply HSC-1080 Nos 9. Govt School Ramlingeshwar nagar Top slab Cleaning work for Waterproofing work 10. Paver completed road no 3,4,5,7,12,18,20,21,23,24,30,31,40,41,45,46,47,48, 52,53,54. 55,56,57,58,59,60,61,62,63 And 64 11. PQC road no. 65,22 completed
2	Basic Services to Urban Poor (BSUP) Package-03 (35 Roads) Road Length-5.91 Km	33	31.31	04.06.2019	02.06.2020	30.10.2021	1. Electrical work for School no 1 & 5 2. I/T chambers- 120 nos 3. Feeder Pillars foundation- 74nos 4. Street light foundation- 10nos 5. Drain wall- 6825m 6. Drain slabs- 10058m 7. House service connections- 88 nos 8. DWV pipe 160mm - 1516m 9. DWV pipe 50mm - 7890m 10. 7-way Manholes- 7560m 11. PUC RCC Slab 12. Paver block laying in road no 3, 3A, 3B, 04,10, 12, 23, 29 & 31

3	Basic Services to Urban Poor (BSUP) Package-02 Road Length-0.08Km	27	42	20.02.2020	19.02.2021	30.10.2021	Storm Drain work 1. Excavation-3783m 2. PCC - 3783m 3. Raft - 3783m 4. Drain wall- 3783m 5. Drain slab- 3894m Total roads tackled- 25/92 LT Chambers- 24 Street Light - 59 Feeder Pillar - 24
4	Smart Roads Package-04 New Roads (Total road length - 2.07 Km)	37	21.09	04.02.2019	04.02.2020	28.02.2021	1. Drain work -3975m DWC Pipe-11810 m 7way Multi duct-4000m Electrical Chambers-85, DLC 2100m GSB 2100m PCC 2100m, Feeder Pillar Box-80 Nos, Paver work-3960m.
5	Smart Roads Package-05 New Roads Scope Road Length: 3.768 Kms	37.6	31.39	04.02.2019	04.02.2020	31.07.2021	Road cutting & Subgrade laying: 980 m GSB laying : 980 m Utility Duct: 3990 m 7way Multi Duct: 3160 m DWC laying : 3160 m Sewer pipe laying : 2970 m Storm pipe laying : 3280 m Sewer Chambers : 110 Nos. Storm water Chamber : 86 Nos.
6	Smart Roads Package-06 New Roads Road Length: 3.05 Kms	27.7	37.719	04.02.2019	04.02.2020	31.07.2021	Road cutting & Subgrade laying: 680 m GSB laying : 310 m Utility Duct: 4923 m 7way Multi Duct: 4545m DWC laying : 4485m Sewer pipe laying : 2710m Storm pipe laying :1680m Sewer Chambers : 102 Nos. Storm water Chamber : 71 Nos HT/LT Chambers : 74 Street light pole foundation: 25 Nos.
7	Smart Road Package-02 Road Length-10.50 Km (Major-5.08Km+Minor-5.42Km)	47	47.92	17.02.2020	16.02.2021	31.10.2021	Storm Drain work 1. Excavation-3700m 2. PCC - 4160m 3. Raft - 4110m 4. Drain wall- 4070m 5. Drain slab- 4300m 6. LT Chamber- 69 nos 7. Feeder Pillar - 06 nos 8. OFC Chamber- 15 nos 9. Street Light - 06 nos 10. DWC 160 mm - 4940m 11. 7 way Multi duct- 2050m 12. LT UG cable - 350m
8	Smart Road Package-01 Gokul Road ( Road Length 4.60 km)	48.5	39.47	15.05.2020	14.05.2021	31.10.2021	Survey Works
9	Smart Road Package-03 Road length: 5.069 Kms	41	44.44	20.11.2020	19.11.2021	19.11.2021	Storm Drain work 1. Excavation - 400m 2. Dismantling of existing drain - 350m
10	Redevelopment of Bengeri Market	7.6	6.8	05.10.2019	04.10.2020	19.11.2021	1. Toilet block, Raft Concrete, Column upto GL, Plinth beam concrete 2. Column Concrete, R. Beam & Slab Concrete for Toilet Block 3. Drain Raft: CH 10-280 m (RHS&LHS) 4. Drain Wall: CH 10-280m (RHS&LHS) 5. Drain Slab: CH 10-280m (RHS&LHS) 6. Road Work GSB, WMM, PCC(M30) CH-10-280m 7. PCC, Raft for tensile Roof foundation (Outer stall- 26 Nos, Inner - 16 Nos) 8. Guard Room PCC, Raft, Column upto GL, Plinth beam Concrete 9. Column Concrete for Tensile Roofing (Outer stall- 26 Nos Inner - 16 Nos) 10. CC Block Masonry (Toilet Block)- 351 sq m 11. Toilet block Lintel concrete 12. Internal Plastering work 13. Electrical DWC pipe & cable laying 14. Toilet block, concealed electrical piping

11	Redevelopment of Unkal Market	2.3	2.03	05.10.2019	04.10.2020	31.03.2021	1. Toilet block, Raft Concrete, Column upto GL, Plinth beam concrete, Column Concrete, R Beam & Slab Concrete for Toilet Block 2. RO Plant, Raft Concrete, Column upto GL, Plinth beam concrete, Column Concrete, R Beam & Slab Concrete 3. RO Plant, CC Block Masonry, Internal & External Plastering 4. Toilet block, CC Block masonry 5. Toilet block, lintel concrete 6. Toilet block, Internal & External plastering 7. Compound wall foundation (PCC, SSM, Raft, Column upto GL Concrete) 8. Pedestal column (Outer stall- 22 Nos) PCC, Raft, Column concrete 9. Pedestal column (Inner stall-9Nos) PCC, Raft, Column concrete 10. Compound Wall, CC Block Masonry & Inner side plastering 11. Outer stall, tensile roofing MS pole erection work completed 12. Stage (PCC, SSM, Plinth Beam concrete) 13. Stage wall, Plastering
12	Development of Fish Market	4.5	5.6	06.08.2019	06.08.2020	31.07.2021	1. Demolition of Existing Vendors Shops at Ganesh path fish market 2. Disposing of Debris 3. Site Barricading 4. Excavation for footing for main building- 10 nos 5. Boulder soling - 28 nos 6. PCC for footing - 28 nos 7. Footing concrete M25- 23 nos 8. Plinth Beam 9. Column above plinth- 23 nos 10. Footing & Plinth Beam backfilling
13	Renovation of Core Markets - Old City Veg Market	13.45	13.96	06.08.2019	06.02.2021	5.08.2021	1. Survey Work
14	Renovation of Core Markets - Old City Veg Market B:	0.75	1.78	08.01.2020	23.03.2020	5.04.2021	Rehabilitation for Khattas- 64 nos Rehabilitation for Shops- 8 nos
15	Renovation of Core Markets - Janta Bazaar	20	18.35	06.08.2019	06.02.2021	30.04.2022	1. Mass Excavation 2.9-3.6m 2. Individual Footing excavation- 31 nos 3. PCC & raft footing -31 nos 4. Column upto bottom of tie beam- 21 nos 5. Backfilling 6. Tie Beam bar bending & Shuttering
16	Tolankere Lake Development	16.25	20.29	16.10.2018	16.04.2020	31.04.2021	1. Proposed Islands (2 No), 2. Existing Island (1 No), 3. Cattle feeder Tank (1 No), 4. Toilet Block, watch Tower, Amphi Theatre, Ticket Counter, RO Plant, Vermi Compost, Borewell, Retaining Wall, Concentric Coil for Fencing, Hedge Maze, SSM Works, Kerb Stone, UG Tank
17	MG Park Redevelopment	14.7	13.313	03.08.2018	03.02.2020	30.04.2021	1. Construction of Retaining wall (280 m) 2. Building for RO and water ATM (Plastering and Flooring) 3. Storm water drains (850 m) 4. Construction of Pond 5. Handicap Toilet 6. Vermi compost unit (Plastering & Floor surface) 7. Equipment (Gym, Children play, Sensor park play) 8. Gazebo 9. Amphitheater (Flooring & Railing) 10. Tensile Roofing 11. Compound Plastering
18	MG Park Phase - II (Toy Train)	5	4.2	26.11.2019	25.05.2020	31.05.2021	1. Survey Works 2. Design Approval 3. Dismantling of existing track 4. Excavation for Station and track,
19	Rehru Ground Development Phase - I and II	28	21.44	05.06.2020	04.06.2021	30.03.2021	Survey Work Design Finalization Dismantling of Existing Toilet Block PCC for Plinth Beam of Toilet Block Sports Complex Excavation work
20	Procurement and Installation of Boom Barriers- Call 2	5	5	02.06.2020	17.10.2020	31.05.2021	7 Barriers Installation Completed 19 Barriers Foundation and Cabling Work is Completed
21	Master System Integrator	25	12.2	07.03.2019	07.12.2019	31.03.2021	
22	Digital Display Board		4.98	03.02.2021	02.06.2021	02.06.2021	Survey Works

23	Supply and Installation of CCTV poles	0.57	0.408	12.03.2020	11.06.2020	28.02.2021	Design and Specification of Camera poles submitted, Approved for Procurement 110 Poles Foundation work Completed Earthing work completed for 110 locations Erection of 111 poles completed
24	Augmented Reality (AR) based Billboard Revenue Monitoring System	0.93	0.73	02.02.2019	02.08.2019	31.03.2021	1. SRS & Survey Document 2. Survey reports have been Submitted
25	ICCC (Local System Integrator)	39.57	43.93	19.11.2018	19.02.2020	15.03.2021	1. Installation of RFID tags 2,10,000 Nos, 2. 147 GPS trackers installed in HDMC Auto Tippers, 3. Design & Supply of all the components 34.53 Cr Hardware materials procured, 4. SWM application development, 5. Use case for SWM, 6. finalization of SRS, FRS & SDD 7. Soft Launch of Temporary Control Center establishment (Installation of Equipments & SWM Application), 8. Installation of Server at Command Control Center 9.20 Fuel Sensors for HDMC owned vehicles installation 10. Procurement, training and handover of 134 RFID readers to HDMC 11. Installation of GPS trackers on 2 no of Fire Emergency Vehicles and 1 no of Ambulance 12. Shifting from Interim Command Control Center 13. Installation of 50 SWM Cameras Completed
26	ICCC- Room Interior	5	3.27	23.02.2019	22.08.2019	14.03.2021	1) Material Procured Channels and acoustic panels Vertical Frame work, Alignment and marking
27	Public Bicycle Sharing	8.9	6.5	10.10.2019	10.06.2020	31.03.2021	1. Survey Reports 2. System planning 3. Station Installation plan 4. Application Development Plan Ongoing 1. Development Of Application 2. Supply Installation and Commissioning of Control Center operations 3. Website, mobile application 4. Survey for Docking Station on Pilot basis on tender sure road 5. Procurement of bicycles 6. Installation of Docking Station at Tolankere and Tendersure Road Locations 03 No's
28	Chittaguppi Hospital Upgradation	35	27.38	29.05.2020	28.05.2021	28.05.2021	A) Existing Maternity Building i) Dismantling of Existing Columns ii) Column Concrete
29	Medar Onl Dispensary	10	4.6	02.01.2020	01.01.2021	01.07.2021	Survey Work 1. Demolition of Existing Structure 2. Disposing of Debris load & Lift 3. Barrication For Site Boundary 4. Demolition of Compound wall 5. Mass Excavation depth 3m 6. PCC for MF1, MF2, MF3, MF4 & CP1 7. Raft MF1, MF2, MF3
30	Electrical Crematorium	2	2.6	20.03.2020	26.09.2020	01.06.2021	1. Excavation 2. PCC 3. Concreting for individual footing 4. Retaining wall concreting
31	Unkal Lake Phase-02	35	36.6	17.06.2020	16.09.2021	16.09.2021	
32	Unkal Lake Upgradation	15	14.78	17.08.2020	16.08.2021	16.08.2021	Initial Clearing of weeds, Trash Barriers installed, Design Report finalised. Bioremediation in progress, Procurements of Bioremediation units, Electrical connection work.
33	Swimming Pool Development Phase 02	5	5	29.09.2020	28.04.2021	28.04.2021	i) Pavilion Excavation, PCC, Raft ii) Pavilion Retaining wall First Lift Concrete. iii) Toilet Block Column Concrete (Below PB) and Back filling
34	Tolankere Lake Development Phase-02	5	4.96	09.12.2020	09.05.2021	09.05.2021	Survey Work
35	Nala Renovation	50	50	16.12.2020	15.06.2021	15.06.2021	Survey Work, Marking for STP Units. Excavation for gabion wall Excavation for STP Unit, SSN wall marking.
36	Cycle4Change Challenge (Project funded by DULI Bangalore)	0.26	0.26	22.01.2021	10.03.2021	10.03.2021	Survey Work, Submission of GAP Certificates for Procurement.
37	Redevelopment of Old City Bus Stand at Hubballi	30	40	24.07.2021			LoA Issued, Awaiting for BG
38	Vani Vilas Development (BSUP)	12	15	24.02.2021			LoA Issued, Awaiting for BG
	Urban Observatory and Center of Excellence (KUIDEC)						
	SEM fund for PFP project MLCP - VGH		10				

Sub Total - B		718.08	725.18				
III. Tendering Stage							
Sl.no	Name of the Project	SCP Cost	Tender Cost	Tender Date	Last Date of Bid Submission	No. of tender calls	Present Status
1	Construction of sports Complex	92	150	25.01.2021	17.03.2021	-	Project Tendered
Sub Total - C		92	150				
IV. DPR Stage/FR Stage							
Sl.no	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Tentative Date of Tendering	Present Status	
Nil							
Sub Total - D		0	0				
Total SCM (A+B+C+D) (Includes 10 Cr SCM funded PPP Project)		867	930.62				
PUBLIC-PRIVATE PARTNERSHIP (PPP) Project							
I. Completed Projects							
Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual date of Completion	Present Status
Nil							
Sub Total - A							
II. Ongoing Projects							
Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Smart Parking Tower (Multi Level Car Parking) SCM Funded Rs 10Cr	37	50	28.12.2018	-	-	Excavation for Cellar-02 The civil work is in progress
2	LED Street Lighting	75	75.26	17.11.2020	-	-	LoA issued Awaiting for BG
Sub Total - B		112	125.26				
III. Tendering Stage							
Sl.No	Name of the Project	SCP Cost	DPR Cost	Tender Date	Last Date of Bid Submission	Present Status	
1	Solar Roof Top	2	2.3		-	No Bids received, Project to be Retendered.	
Sub Total - C		2	2.3				
IV. DPR/FR Stage							
Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status	
Nil							
Sub Total - D							
Total PPP (A+B+C+D)		114	127.56				
Convergence Projects							
I. Work Completed							
Sl No.	Name of the Project	DPR Cost in Cr	Work Order Cost in Cr	Present Status			
1	Water Supply System - 24/7 Water Supply- with smart metering	115	113	Work Completed			
2	Improvement of Road - Kamarpeth police station to Unkal Cross	46	45.96	Work Completed			
3	Storm Water Drains	15.22	14.13	Work Completed			
4	e-Tollets	1.03	0.95	Work Completed			
5	Repair of Jamington school	3	3	Work Completed			
6	Bulk Water Improvement Hubballi-Dharwad	26	26	Work Completed			
7	Road work from industrial estate to Tatvadarsha hospital	1	1	Work Completed			
8	Providing sewerage system to Hubballi-Dharwad twin cities under AMRUT - Additional Grant	16.75	16.75	Work Completed			
Sub Total - A		224	220.79				
II. Ongoing Stage							
Sl No.	Name of the Project	DPR Cost in Cr	Work Order Cost in Cr	Present Status			
1	Under Ground Drainage System	186	182	Work Order Issued			
2	Integrated Solid Waste Management	65	60.04	Work Order Issued			
3	Improvement of Road - Indipump to Unkal in Hubli City Limit	40	40	Work Order Issued			
4	Improvement of Road - Old NH-4 road Kamarpeth Police station to Unkal Cross Via Bhakt Mill, Vikas Nagar	30	30	Work Order Issued			
Sub Total - B		321	312.04				
III. Tendering Stage							
Sl No.	Name of the Project	DPR Cost in Cr	Work Order Cost in Cr	Present Status			
Nil							
Sub Total - C							
IV. DPR/FR Stage							
Sl No.	Name of the Project	DPR Cost in Cr	Work Order Cost in Cr	Present Status			
Nil							
Sub Total - D							
Total Convergence (A+B+C+D)		545	532.83				
Grand Total (SCM+PPP+CONVERGENCE)		1591.01					

Mangaluru Smart City Limited							
SCM Project							
I. Completed Projects							Rs.in Cr
Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status
1	Conversion of all the lighting in government building into LED	2.005	1.91	04.02.19	04.08.2019	30.09.2019	Completed
2	Construction of Clock Tower at Clock Tower Junction: Civil 65 lakhs, Aluminium Ladder Rs 2.15 lakhs, Electrical Rs 1.60 lakhs, Analog Clock Rs 6.75 lakhs	0.90	0.75	08.02.18	08.02.2018	30.09.2019	Completed
3	Smart Road Package 1 - Improvements to Nehru Maidan Road from Clock Tower to AB Shetty Circle	6.16	2.16	20.06.18	20.12.2018	31.01.2020	Completed
4	Construction of Smart Bus Shelter and E-Toilets in PAN City - Phase 2 (14 nos)	4.80	2.80	24.03.18	24.09.2018	31.01.2020	Completed
5	Providing civil interior work for Smart City office	0.67	0.60		31.10.2019	31.10.2019	Completed
6	Construction of Smart Bus Shelter and E-Toilets in PAN City - Phase 1 (06 nos)	4.60	1.20	09.07.18	09.01.2019	15.03.2020	Completed
7	Supply & installation of 37 bedded ICU at new super speciality block of first floor at Wenlock hospital premises	3.47	3.47	30.04.2020	30.10.2020	30.05.2020	Completed
Sub Total - A		22.61	12.09				
II. Ongoing Projects							
* (Please note that work have stopped due to intervention of Honorable High Court of Karnataka in WP No. 9367/2020, However work of sl.no. 2, 4, 14, 21 are being carried out as they are not civil construction)							
Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Construction of under ground drainage in Zone-4 (Part-1) in AHD area	5.00	4.50	23.06.2018	31.12.2020	31.03.2021	
2	Selection of System Integrator for Implementation of Command and Control Center Components in Mangaluru City	32.00	28.01	07.11.18	31.07.2020	28.02.2021	1st floor allotted on 04.07.2019. Software development under development. Procurement of Smart Poles, GPS devices & QR Code completed. Smart Pole installation in progress (Sample smart pole in Mallikarte is installed). Video wall installed. Pre go live demonstration conducted on 26.09.2019. User Acceptance Test for Enterprise Management System is underway.
3	Construction of Under Ground Drainage in Zone IV part 2 and Zone III part 1 in ABD Area (UGD - 2)	9.50	8.55	01.02.2019	31.12.2020	31.05.2021	
4	Cost towards common data centre at KMDS, Bengaluru	12.00	11.88	28.02.2019	28.08.2019		Work order issued (by KUIDFC). Rs. 8.90 Cr has been released to KMDS on 30.07.2019
5	Smart Road - Package 2 (Loop road)	14.50	13.76	04.07.2019	03.12.2020	30.04.2021	
6	100% Underground Drainage network in ABD Area - Package 4	25.00	24.05	23.08.2019	22.12.2020	31.05.2021	
7	Smart Road - Package 4	48.00	41.21	16.09.2019	15.02.2021	31.03.2021	
8	Smart Road - Package 5	49.00	46.87	16.11.2019	15.03.2021	31.05.2021	
9	Smart Road - Package 9 - Construction of Pedestrian Plaza	7.00	5.93	20.09.2019	15.02.2021	30.04.2021	
10	Implementation of E-smart schools in all government schools - Package 1 - Infrastructure	11.50	11.00	21.08.2019	15.02.2021	15.02.2021	
11	Smart Road - Package 6	48.00	41.78	04.10.2019	15.02.2021	15.05.2021	
12	Smart Road - Package 8	49.00	44.39	19.11.2019	19.03.2021	31.05.2021	
13	Smart Road - Package 7	40.52	38.74	18.11.2019	18.03.2021	31.05.2021	
14	Strengthening distribution system for implementing 24x7 water supply including O & M to Mangaluru City (Contribution from Smart city fund as Convergence)	114.00	114.00	24.12.2019	24.12.2021	24.12.2021	Notice to proceed issued on 24.12.2019. Survey works & pipe laying works under progress (KUIWIMP) upto date, Rs.69 Cr has been deposited with KUIDFC
15	Rejuvenation of Gujjarakere Lake for Rainwater harvesting & recreation	4.00	2.94	14.02.2020	14.06.2021	14.06.2021	
16	Construction of Command Control Building - annex to MCC Building	5.00	4.26	13.02.2020	12.02.2021	31.03.2021	
17	Upgradation of Integrated Asset Management and Urban Property Ownership Record Building	5.00	4.68	13.02.2020	12.02.2021	30.04.2021	
18	Skill Development and Safety Training Centre	4.75	4.60	14.05.2020	13.05.2021	13.05.2021	
19	Community Level Facilities along with international swimming pool	24.94	21.96	20.02.2020	20.02.2022	20.02.2022	
20	Integrated Development of Kadri Park Area	12.00	9.07	18.02.2020	18.02.2022	18.02.2022	

21	Implementation of E-smart schools in all government schools- Package 2 - ICT	5.00	3.93	14.02.2020	30.09.2020	15.01.2021	All in one computer installed in 35 classrooms.392 Google notebooks have been delivered.Teachers training completed.130 desktops have been delivered.Waiting for school reopening for go-live.
22	Rejuvenation of Kaveri Lake for Rainwater harvesting & recreation	8.00	6.94	27.02.2020	31.07.2021	31.07.2021	
23	Rehabilitation of Central Market	6.24	5.06	02.05.2020	02.11.2020	02.02.2021	
24	Upgradation of Wenlock Hospital - Infra works	5.83	4.89	06.06.2020	05.06.2021	05.06.2021	
25	Upgradation of Mangala Stadium	10.00	5.87	02.06.2020	01.03.2021	01.03.2021	
26	Construction of additional floor at existing building of Lady Goschen hospital at Mangaluru	3.00	1.93	24.06.2020	23.06.2021	23.06.2021	
27	Underground Drainage network in ABD Area - Package 3A	1.75	1.42	04.09.2020	04.03.2021	04.03.2021	
28	Underground Drainage network in ABD Area - Package 3B	1.25	1.02	04.09.2020	04.03.2021	04.03.2021	
29	Upgradation of Wenlock Hospital- Surgical Block	43.00	43.00	08.10.2020	14.10.2022	14.10.2022	Work order issued on 08.10.2020. Excavation works in progress. Work stopped due to Court stay order
30	Retrofit Car Street & areas of Sri Venkatramana Temple as Religious Zone	5.00	4.95	07.01.2021	06.01.2022	06.01.2022	Work order issued on 07.01.2021
31	Connector Road from NH66 near Jeppu to Morgans gate including construction of RUB	49.95	49.95	02.02.2021	01.02.2022	01.02.2022	Rs.15.70 Cr deposit contribution has been made with Railways till date for Construction of RUB. Tender has been awarded to M/s Mugrady Construction and LOA issued on 07.01.2021. Work Order will be issued by 02.02.2021.
Sub Total - B		659.73	611.04				
III. Tendering Stage							
Sl.No	Name of the Project	SCP Cost	Tender Cost	Last Date of Bid Submission	No. of tender calls	Present Status	
1	Construction of Indoor Stadium for Kabaddi & Shuttle Badminton near Urya Market	20.54	20.54	11.06.2020	1	Call 1 Tender has been cancelled.The Chairman instructed the AEC to revise the plans and work	
2	Construction of RCC Retaining Wall and Jackwell at headworks near Thumbi Vented Dam for Mangaluru City Water Supply	10.50	10.50	25.01.2021	1.00	KUIDFC Technical Committee approved the DPR. Tender notification published on 05.12.2020. Last date for submission is 20.01.2021	
Sub Total - C		31.04	31.04				
IV. DPR/FR stage							
Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Tentative Date of Tendering	Present Status	
1	Command and Control Center - Stage 2	30.00	30.00			DPR was forwarded to TC, KUIDFC & observations have been received.To be resubmitted with compliances	
2	Waterfront Area Development	150.00	150.00			Work Order has been issued to the AEC on 17.12.2020. The Consultant has submitted the inception plan. MSCL has instructed the consultant to submit the concept plan along with sub-projects to be tendered at the earliest. Drone Survey in progress.	
Sub Total - D		180.00	180.00				
TOTAL SCM (A+B+C+D)		883.66	834.97				
PUBLIC-PRIVATE PARTNERSHIP (PPP) Project							
I. Completed Projects							
Sl.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status
Nil							
Sub Total - A							
II. Ongoing Stage							
Sl.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Installation of Rooftop Solar on Government Buildings in ABD area - Phase 1	7.08	7.04	30.03.2019	30.04.2021	30.04.2021	Agreement with Govt buildings signed only for 575 kW out of 1288 kW. Panel erection completed in KPDC, ESI Hospital,Town Hall & MCC Building - Total 203 KW. Installed/In Progress: ESI Hospital building & Town Hall has been commissioned. MCC Building and Malhake office, Kadra MESCOM documentation work in progress



2	Development of MLCP with retail space near Hampankatta Junction	79.05	79.05	07.11.2021	31.10.2023	31.10.2023	Revised LOA was issued on 29.06.2020. BG has been received from Concessionaire. Final plan to be submitted by Concessionaire
3	Conversion of Street Lights to LED	62.63	62.63	04.01.2020	30.06.2021	30.06.2021	LOA has been issue to the Contractor on 03.07.2020. Awaiting BG from Concessionaire for signing of agreement. Demonstration completed.
4	Redevelopment of Central Market along with Fish Market	114.03	114.03	30.05.2020	31.12.2023	31.12.2023	Financial Bid/E Auction is completed. The Board has approved the financial quote, the same has been approved in the 26th HPSC meeting. LoA issued on 28.10.2020
<b>Sub Total - B</b>		<b>262.79</b>	<b>262.79</b>				

### III. Tendering Stage

Sl.No	Name of the Project	SCP Cost	DPR Cost	Tentative Date	Last Date of Bid Submission	Present Status
1	Integrated Transport Hub (Integrated Bus Terminal with Retail mall and Recreational Center)	445.00	445.00	-	25.01.2020	No bids received, Tender (Call 2) Notification was published on 05.09.2020. Last date for submission of bid is 25.01.2021.
<b>Sub Total - C</b>		<b>445.00</b>	<b>445.00</b>			

### IV. DPR/FR Stage

Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status
Nil						
<b>Sub Total - D</b>						
<b>TOTAL PPP (A+B+C+D)</b>		<b>707.79</b>	<b>707.79</b>			

### Convergence Projects

#### I. Projects Completed

Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Present Status
1	Development of GHS Road	1.50	Work Completed.
2	Development of Road - Hamilton Circle to Old Bunder Main Road	1.40	
3	Development of Bavutagudda Idga Masidi Area - Interlocking	0.60	
4	Development of Sturrock Road Widening of Road, Drain and Footpath	1.90	
5	Development of Road from Hampankatta Circle to Muttapa Gadi Junction	0.95	
6	Development of Karangalpady Circle	0.90	
7	Development of Old Kent Road	0.56	
8	Development of Road from Hotel Krishna Bhavan to Hotel Vinodan	0.50	
9	Development of Jeppu Kudupadi Road	0.43	
10	Development of Road from AB Shetty Circle to Yenmekere Cross	2.30	
11	Development of Road from Nandigudda Circle to Railway Station Junction	1.82	
12	Dongarkeri Road Widening	1.12	
13	Bunts Hostel Road Development	1.75	
14	GHS Road Widening	1.50	
15	KS Rao Road Development	0.97	
16	Widening of roads	54.00	
17	Segregated Smart Bin for Street level collection	0.50	
18	EWS Housing	9.36	
<b>Sub Total - A</b>		<b>82.86</b>	

#### II. Ongoing Stage

Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Present Status
1	Rejuvenation of Sewerage System and Missing Links works to Mangaluru City	30.00	Project start date:08.06.2018.Work in progress
2	100% water supply coverage along with residential meters, water quality monitoring and SCADA	40.00	Financial bid opened on 20.08.2019. LoA issued on 19.10.2019 587.68 Cr (Capex)+ 204.75 Cr (O&M) =792.43 Cr
3	24x7 water supply residential water meter, Bulk water meter along with SCADA	80.75	
4	Community Level Facilities along with international swimming pool	5.00	
5	Integrated asset management and urban property Ownership Record	2.00	To take up in SCM Cost
<b>Sub Total - B</b>		<b>165.75</b>	

### III. Tendering Stage

Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Present Status
Nil			
<b>Sub Total - C</b>			

### IV. DPR/FR Stage

Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Present Status
Nil			
<b>Sub Total - D</b>			
<b>Total Convergence (A+B+C+D)</b>		<b>248.61</b>	
<b>Grand Total (SCM + PPP + CONVERGENCE)</b>		<b>1791.37</b>	

Shivamogga Smart City Limited							
SCM Project							
Rs. In Cr							
I. Completed Projects							
Sl. No.	Name of the work	SCP Cost	W O Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status
1	Development of Tank mohalla park ( No 7) in Shivamogga	0.45	0.46	12.02.2018	27.08.2018	28.02.2019	Work Completed
2	Providing infrastructure for development of smart library	0.22	0.21	14.11.2018	14.03.2019	14.03.2019	Work Completed
3	Development of SMART LIBRARY ICT Interventions 4 libraries and 11 School	4.96	4.38	11.09.2019	17.12.2019	17.12.2019	Work Completed
4	Development of Vinayaka Park	0.60	0.59	18.02.2019	17.08.2019	07.01.2020	Work Completed
5	Development of Family Welfare Park	1.93	1.72	14.11.2018	12.08.2020	13.02.2020	Work Completed
6	Development of Conservancies in Package-1	1.37	1.33	18.02.2019	24.08.2020	25.02.2020	Work Completed
7	Supply, Installation, Commissioning and Operation & maintenance of Digital Display Boards	2.48	2.02	23-12-2019	30.06.2020	30.06.2020	Work Completed
8	Supplying and Installation of Furnitures to COVID-19 Hospital In Super Specialty Hospital of SIMS	0.50	0.50	05.08.2020	05.09.2020	21.09.2020	Work completed on 21.09.2020
9	Development of Conservancies in Package-2	1.85	1.55	01.11.2020	25.06.2019	21.09.2020	Work completed on 21.09.2020
10	Nehru Stadium Beautification	5.12	4.96	05.03.2018	04.12.2018	07.12.2020	Work completed on 07.12.2020
11	Development of Masthambika temple park (Park 03) in Shivamogga City	1.20	1.06	26.12.2018	08.07.2019	04.12.2020	Work completed on 04.12.2020
12	Smart Education in Govt Schools - Pan City (35 school)	8.50	6.01	30.05.2020	01.01.2021	23.12.2020	Work Completed on 23.12.2020
13	Development of Parks Kote Road, Shreshadripuram, Ghandi nagar, DC compound, Mission Compound Park.	1.73	1.68	18.02.2019	02.09.2019	31.12.2020	Work Completed on 31.12.2020
14	Development of Parks - Malleshwar nagar park, Balrajurs road in shivamogga city	2.50	2.09	25.06.2019	24.12.2019	31.12.2020	Work Completed on 31.12.2020
Sub Total - A		33.41	29.86				
II. Ongoing Projects							
Sl. No.	Name of the work	SCP Cost	W O Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Smart Road from Ashoka Circle to Alkola Circle	26.59	25.22	24.03.2018	23.02.2019	30.09.2021	Work In Progress
2	Development of Smart road in package 1, Area between BH road Savalanga Road, Kuvempu road, in Shivamogga City.	86.57	81.09	02.02.2019	02.08.2020	28.02.2022	Work In Progress
3	Area between Jail Road - Kuvempu Road- Savalanga Road - 100' Ring Road and Canal Front Road- Package 2a	66.61	61.56	18.02.2019	17.08.2020	31.12.2021	Work In Progress
4	Area between Jail Road - Kuvempu Road - Sagara Road - Canal Front Road- Package 2b	100.07	95.88	12.02.2019	11.08.2020	28.02.2022	Work In Progress
5	Area between Savalanga Road - 100' Ring Road - Balara Urs Road - Package 3a	58.22	54.89	18.02.2019	17.08.2020	31.12.2021	Work In Progress
6	Area between Savalanga Road - Balara Urs Road - River Front Road - BH Road - Package 3b	94.96	89.95	18.02.2019	17.08.2020	28.02.2022	Work In Progress
7	Last Mile connectivity using Cycle track and Footpath - Development of Inner Ring Road from Laxmi talkies junction to NT Road (7.5 km)	90.00	84.21	14.08.2019	16.02.2021	31.12.2021	Work In Progress
8	Development of Heritage Walk / Village	15.60	12.91	14.08.2019	13.07.2020	31.03.2021	Work In Progress
9	Development of park near Country Club	3.70	2.97	18.12.2018	nil	nil	Work In Progress
10	Development of Conservancies in Package-3	4.82	4.25	26.12.2018	08.07.2019	31.03.2021	Work In Progress
11	Development of Conservancies in Package-4	4.75	3.96	01.03.2019	05.09.2019	31.03.2021	Work In Progress
12	Package-5 Redevelopment of Conservancy lanes in Bapuji Nagar, Hasavana gudi and Durgi gudi areas in Shivamogga City.	12.00	9.60	20.12.2019	30.11.2020	31.07.2021	Work In Progress
13	Improvement of hole bus stop	0.75	0.68	18.02.2019	18.08.2019	31.06.2021	Work In Progress
14	Canal Redevelopment-Phase-1 (Rs.11.00 Cr)	11.71	10.59	18.12.2018	25.11.2019	31.03.2021	Work In Progress
15	Riverfront Development- Infrastructure works: pedestrian bridge, River front promenade, etc- North Bank	130.00	103.22	14.08.2019	16.08.2021	31.05.2022	Work In Progress
16	Centralized Architecture (DCDR setup by MSI at KMDS-SDC)	11.50	12.20	Work takenup by KUIDFC	Work takenup by KUIDFC	Work takenup by KUIDFC	Work In Progress
17	Development of Physical Infrastructure( Interiors, HVAC, and others) for setting up of Command and control centre	3.10	2.56	21.12.2018	20.06.2019	31.03.2021	Work In Progress
18	Wildlife Interpretation centre with science park (Turnkey)	10.00	8.58	31-12-2019	30.06.2021	30.09.2021	Work In Progress
19	Conservation of Heritage Building - Govt School adjacent to Karnataka Sappa and other buildings (Turnkey)	5.00	3.58	30-12-2019	30.06.2021	30.10.2021	Work In Progress
20	Conservation of Heritage Building - Corporation Main Building (Turn Key)	3.00	2.00	30-12-2019	30.06.2021	30.10.2021	Work In Progress
21	Restoration and Adaptive Re use of Shivappa Nayaka palace Precinct (DHOMT basis-Turnkey project)	15.50	11.68	29-11-2019	29.11.2020	30.09.2021	Work In Progress
22	Face-lifting to Riverfront Crematorium	5.00	5.13	08.01.2020	20.12.2020	31.03.2021	Work In Progress
23	Providing Smart Bus Shelters & E-Toilet for PAN city (61 nos)	18.50	10.80	10.03.2020	09.12.2020	30.05.2021	Work In Progress
24	Development of Corporation Park (Park 17) in Shivamogga City	4.40	4.40	09.03.2020	12.02.2021	30.06.2021	Work In Progress
25	Construction of MLCF with commercial complex	30.00	22.05	06.03.2020	31.09.2021	31.09.2021	Work In Progress
26	Street Art in the selected locations across the city	1.00	0.52	29.06.2020	28.10.2020	30.05.2021	Work In Progress
27	Modern Public Information/ Tourism kiosk	5.00	1.21	19.06.2020	18.12.2020	31.03.2021	Work In Progress
28	Development of Freedom Multi Utility Space and its Partial Implementation	5.00	4.36	12.05.2020	17.08.2020	31.03.2021	Work In Progress
29	Construction of HAWKERS ZONE with taxi/ auto stand (Integrated bus terminal)	15.93	12.41	01.07.2020	31.11.2021	30.11.2021	Work Order Issued on 01.07.2020, Work yet to be started, SUBA Approval for land use change is awaited
30	Appointment of System Integrator for Implementation of ICCG and other ICT Interventions for Shivamogga Smart City	50.66	41.83	25.08.2020	17.05.2021	25.05.2021	W.O Issued on 25.08.2020, Survey work Under Progress
31	Improvement and Beautification of Private Bus Terminal	7.00	5.47	16.07.2020	10.09.2021	10.09.2021	LoA Issued on 16.09.2020
32	Procurement of medical Equipments to District Health and Family Welfare Department Shivamogga	1.00	0.88	01.09.2020	08.01.2021	08.04.2021	Project takenup under Advisory 15 guidelines of SCM, MoHUA MoU Signed on 01.09.2020 with BHFW
33	Balance work in the First floor of Super specialty hospital of SIMS	4.50	4.50	24.09.2020	15.06.2021	15.06.2021	Project takenup under Advisory 15 guidelines of SCM, MoHUA MoU signed with SIMS on 24.09.2020

34	Yoga Bhavan and other amenities	4.90	3.82	09.11.2020	30.06.2021	30.06.2021	Work Under Progress
35	Repair works in Govt PHC,Segelatti,Shivamogga	0.12	0.09	16.12.2020	31.03.2021	31.03.2021	Work Under Progress
36	Repair works in Govt Tamil School BH Road,Shivamogga	0.18	0.09	16.12.2020	31.03.2021	31.03.2021	Work Under Progress
37	Green Urbanization at selected Places in Shivamogga City	2.82	2.46	22.10.2020	30.07.2021	23.11.2021	Work Order issued on 24.12.20
<b>Sub Total - B</b>		<b>910.38</b>	<b>801.60</b>				
<b>III. Tendering Stage</b>							
<b>Sl. No.</b>	<b>Name of the work</b>	<b>SCP Cost</b>	<b>Tender Cost</b>	<b>Work Order date</b>	<b>Last date of bid submission</b>	<b>No. of tender calls</b>	<b>Present Status</b>
1	Public Bike Sharing(3.19 cr SCM+ 1.24cr PPP)	3.19	3.19	05.12.2020	Two bids are received and the bids are under evaluation	2.00	Technical bids have been opened on 21.01.21. Tender Evaluation completed.
<b>Sub Total - C</b>		<b>3.19</b>	<b>3.19</b>				
<b>Sl. No.</b>	<b>Name of the work</b>	<b>SCP Cost</b>	<b>DPR Cost</b>	<b>DPR Approved Date</b>	<b>Tentative Date of Tendering</b>		<b>Present Status</b>
2	Nehru Stadium Existing Sports facility upgradation	33.00	26.06		to be retendered	to be retendered	Project was tendered and bidder was selected. Citizen/stakeholder raised objection during project execution. Now DPR is being revised.
<b>Sub Total - D</b>		<b>33.00</b>	<b>26.06</b>				
<b>Total SCM (A+B+C+D)</b>		<b>979.98</b>	<b>860.21</b>				
<b>PUBLIC-PRIVATE PARTNERSHIP (PPP) Project</b>							
<b>I. Completed Projects</b>							
<b>Sl. No.</b>	<b>Name of the work</b>	<b>SCP Cost</b>	<b>WO Cost</b>	<b>Work Order date</b>	<b>Date of Completion as per contract</b>	<b>Actual date of Completion</b>	<b>Present Status</b>
<b>Nil</b>							
<b>Sub Total - A</b>		<b>0.00</b>	<b>0.00</b>				
<b>II. Ongoing Stage</b>							
<b>Sl. No.</b>	<b>Name of the work</b>	<b>SCP Cost</b>	<b>WO Cost</b>	<b>Work Order date</b>	<b>Date of Completion as per contract</b>	<b>Probable date of Completion</b>	<b>Present Status</b>
1	Conversion of normal street light to LED street light system	31.69	44.42	03.06.2020	12.06.2020	26.07.2021	BGA is under finalization
<b>Sub Total - B</b>		<b>31.69</b>	<b>44.42</b>				
<b>III. Tendering Stage</b>							
<b>Sl. No.</b>	<b>Name of the work</b>	<b>SCP Cost</b>	<b>DPR Cost</b>	<b>Tendered Date</b>	<b>Last Date of Bid Submission</b>		<b>Present Status</b>
1	Public Bike Sharing(3.19 cr SCM+ 1.24 cr PPP)	1.24	1.24	05.12.2020			Technical bids have been opened on 21.01.21. Tender Evaluation completed
2	Design, Supply, Installation, Commissioning, Operations and Maintenance of Solar Photovoltaic Systems on Pump House & Roof Tops of Govt. Buildings On Net Metering basis	3.50	1.87	21.03.2020			7th call.Tender called on 10.11.2020
3	Solar on Canal top (Thunga high level canal)	140.10	140.10	07.09.2020			5th call. Last date for receipt of tenders is 31.12.2020
<b>Sub Total - C</b>		<b>144.84</b>	<b>143.21</b>				
<b>IV. DPR Stage / FR Stage</b>							
<b>Sl. No.</b>	<b>Name of the work</b>	<b>SCP Cost</b>	<b>DPR Cost</b>	<b>DPR Approval Date</b>	<b>FR Approval Date</b>		<b>Present Status</b>
<b>Nil</b>							
<b>Sub Total - D</b>							
<b>Total PPP (A+B+C+D)</b>		<b>176.53</b>	<b>187.63</b>				
<b>Convergence Projects</b>							
<b>I. Completed Projects</b>							
<b>Sl. No.</b>	<b>Name of the work</b>	<b>Milestone</b>	<b>DPR Cost (Rs Cr)</b>				<b>Present Status</b>
1	Promoting Horticulture, organic farming and related activities	10.42	10.42				Work completed by Horticulture Department. Work Completion Date: 21-09-2017
2	Public Toilets in Shivamogga city using SBM funds	2.45	1.60				Work Completed
3	Providing UGD scheme to Shivamogga City under AMRUT additional grants	7.00	7.00				Work completed by Date: 17-12-2019
4	PKG-35 Additional grants for construction of fruit Bower market in corporation site in Garden Area	1.50	1.50				Work completed by Date: 21-11-2019
5	PKG-54 Fruit and Bower market at city municipal council place at Garden Area	3.00	3.00				Work completed
6	PKG-55 (1) Improvement of Gopishetty Koppa and Sharavathi nagar cemetery	0.50	0.50				Work completed
7	Development of park at alkota nalli in Shivamogga	0.50	0.50				Work completed
8	Development of Veerabangara Professor Park in Shivamogga	0.50	0.50				Work completed
9	PKG-NEW 2-Road improvement works in GMI Shivamogga in the limits of Shivamogga District under Mukhyamantri Gopuram Phase 2 projects	1.45	1.45				Work completed
10	PKG-1-Road improvement works in GMS Shivamogga in the limits of Shivamogga District under Mukhyamantri Gopuram Phase 2 projects	1.71	1.71				Work completed
11	Preparation works for Road widening and beat near vegetable pushkarni temple in Shivamogga	1.00	1.00				Work completed by Date: 03-11-2017
12	PKG-1 development of 80 feet road from Shivamogga private bus stand to 100 feet road	2.00	2.00				Work completed by Date: 26-07-2018
13	PKG-30 construction of Bus stop at Shivamogga Bus Stand to 140 feet road and 50 feet road divider	1.50	1.50				Work completed by Date: 26-07-2018
14	PKG-5 Development of road from Kumbha nagar Channarayana Chowk	2.00	2.00				Work completed by Date: 26-07-2018

15	PKG-40 Development of Median Lighting from tunga bridge to sahyadri College	1.00	1.00	Work completed by Date: 14-09-2018
16	PKG-41 Development of Conservancies in Park Extension and developing it into Mini markets	2.00	2.00	Work completed by Date: 26-04-2018
17	PKG-42 24x7 water supply scheme KUWS&DB contribution amount	6.00	6.00	Work completed by Date: 24-03-2018
18	Green Park and spaces Ward No. 33	0.41	0.41	Work completed by Date: 07-02-2018
19	Green Park and spaces Shardaamma Layout	0.35	0.35	Work completed by Date: 23-06-2018
20	Green Park and Spaces Malleshwara Nagar	0.35	0.35	Work completed by Date: 23-06-2018
21	Green Park and Spaces Gopalgowda Extension In T block	0.24	0.24	Work completed by Date: 23-06-2018
22	Green parks and spaces Development of Gopal Gowda extension A block	0.25	0.25	Work completed by Date: 21-06-2017
23	Green parks and spaces Gopal Gowda extension A block	0.30	0.30	Work completed by Date: 08-01-2018
24	Green Park and Spaces Rajendra Nagar	0.35	0.35	Work completed by Date: 14-08-2018
25	Green Park and Spaces Vinobhanagar Professor Park	0.50	0.50	Work completed by Date: 16-11-2018
26	Green Park and Spaces Asoka Circle Park	0.50	0.50	Work completed by Date: 16-11-2018
27	Green Park and spaces Development of Surya Layout and P&T Layout Park	0.75	0.75	Work completed by Date: 19-06-2018
<b>Sub Total - A</b>		<b>48.48</b>	<b>47.68</b>	
<b>II. Ongoing Projects</b>				
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status
1	24 X 7 water supply	130.70	135.40	Work In progress
2	Storm water Drains in Shivamogga using Amrut funds	8.00	8.00	Work in progress
3	UG Electrical cabling under Model subdivision scheme of MESCOM	70.95	71.20	Work In progress
4	Widening to Four lane divided carriageway to paved shoulder from KM 205 Tumkur-Honnavar section & widening to paved shoulder from KM 522.50 to 525.20	70.95	70.95	Work In progress
<b>Sub Total - B</b>		<b>280.60</b>	<b>285.55</b>	
<b>III. Tendering Stage</b>				
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status
Nil				
<b>Sub Total - C</b>				
<b>IV. DPR/FR Stage</b>				
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status
Nil				
<b>Sub Total - D</b>				
<b>Total Convergence (A+B+C+D)</b>		<b>329.08</b>	<b>333.23</b>	
<b>Grand Total (SCM + PTP+ CONVERGENCE)</b>		<b>818.56</b>	<b>816.91</b>	

Tumakuru Smart City Limited							
SCM Project							
I. Completed Projects							
Sl. No.	Name of the Project	SCP Cost	WO Cost	Work order Date	Date of Completion as per contract	Actual Date of Completion	Present Status
1	Dredging, Desilting, Using, Restoration & Reclamation Works of Upstream Feeder Channels	0.39	0.369	Work entrusted to KRDI.			Physical Progress Work is completed Work completion date:10.12.2017
2	Construction of Smart e-Toilets	0.17	0.175	21.0.2017	27.02.2018	27.02.2018	Physical Progress Project Completed & Inaugurated on 02-03-2018. Work completion date:27.02.2018
3	Intermediate Para transit Stands (Auto Stands) 2 No's	0.04	0.038	15.06.2018	25.06.2018	25.06.2018	Physical Progress Work is completed. Work completion date:25.06.2018
4	Tree Plantation Under HT Line	0.55	0.497	09.03.2018	09.09.2018	09.09.2018	Physical Progress Work is completed. Work completion date:09.09.2018
5	Redevelopment of Siddaganga Bus Shelter	0.08	0.060	22.06.2018	22.09.2018	22.09.2018	Physical Progress Work is completed Work completion date 22.09.2018
6	Smart Park- Tumakuru University Park- (Civil)	0.62	0.617	30.11.2017	07.07.2018	30.09.2018	Physical Progress Work is completed. Work completion date:30.09.2018
7	Contribution towards improvement of Water Supply Scheme (under AMRUT)	14.00	14.00	Fund Transferred to KUWS&DB under AMRUT			Physical Progress Work is completed. Work completion date:30.09.2018
8	Development of Nursery for afforestation and green buffer zones at Amanikere	0.49	3.496	Work entrusted to Forest Dept.			Physical Progress Work has been completed. Work completed
9	Smart Lounges & Information Kiosks at Amanikere Lake basin	0.29	0.27	11.10.2017	10.09.2018	01.09.2018	Physical Progress Work is completed. Work has been completed on 01.09.2018
10	Construction of Toilet Block at RCC Campus	0.14	0.103	15.06.2018	26.10.2018	30.11.2018	Physical Progress Work is completed. Work Completed date 30.11.2018
11	6KW centralized On-Grid Solar Power Plant with LED based Solar street lighting system	0.40	0.316	08.06.2018	11.06.2018	24.11.2018	Physical Progress Work is completed Work Completed date 24.11.2018
12	Providing Toilet Block at PU College	0.14	0.101	11.05.2018	20.10.2018	24.11.2018	Physical Progress Work is completed Work Completed date 24.11.2018
13	Apportionment towards GIS Software with RUIDFC	0.60	0.60	Project is implemented by RUIDFC			Work completion date: April 2017
14	Pedestrian Environment Improvement & Public Place making at Govt. PU College Precinct	2.46	1.07	22.01.2018	24.11.2018	05.01.2019	Work of path way 2 Completed. Path way 1 is indigined as separate project. Work Completed date 05.01.2019
15	Clearance of 65 Naalas of Amanikere	0.24	0.183	19.07.2018	18.12.2018	04.01.2019	A project funded by TUDA taken-up under Convergence Clearance of Naalas is completed Work Completed date: 04.01.2019
16	Installation of Sanitary Napkin Dispenser & Incinerator (at Empress High school/ PU college)	0.008	0.008	27.12.2018	16.01.2018	16.01.2018	Installed
17	50 KW-off-grid Solar Photo Voltaic (SPV) System at GOVT PU College	0.73	0.658	13.07.2018	22.01.2019	22.01.2019	Physical Progress Work is completed on 22.01.2019 O&M is in progress. Hence payment will be made for O&M period.
18	Smart Lounges - Furniture part	0.14	0.11	24.01.2019	23.02.2019	10.02.2019	Work order issued on: 24.01.2019 Physical Progress Work is completed.
19	Plantation around Amanikere lake	0.64	0.64	Work entrusted to Forest Dept.			Entrusted work to forest Dept. Work Completed on 03.12.2018 Work Order Issued on: 22.10.2018 Duration of Project: 4 months Work Completed on 04.03.2019
20	Smart Parking at M.G Road Conservancies - Civil Part	0.40	0.31	22.10.2018	04.03.2019	04.03.2019	Work order issued on: 28.12.2018 Work Completed on 07.06.2019
21	Smart Parking at M.G Road Conservancies - IT Part	0.16	0.13	28.12.2018	07.06.2019	07.06.2019	Work order issued on: 28.12.2018 Work Completed on 07.06.2019
22	Upparahalli Flyover Under Span Development	0.41	0.38	28.12.2018	04.07.2019	07.06.2020	Work order issued on: 28.12.2018 Work Completed on: 07.06.2019
23	Plantation on Medians	0.90	0.849	07.08.2018	06.11.2018	05.11.2018	Work Order Issue Date: 07-08-2018 Duration of Project: 3 Months (5 years O & M) Planting of hedges on major roads such as Kuitlope road, Amanikere Road,Shettihalli main road, Kunigat Main Road, BH Road has been completed
24	Interior works for Integrated City Management Command & Control Centre in Town Hall Building in Tumakuru	0.42	0.337	06.03.2019	06.05.2019	29.07.2019	Work order issued on 06.03.2019 Work completed on 29.07.2019
25	Selection of Agency for Operation and Maintenance of Smart Lounge at Amanikere - IT Part	0.96	0.89	14.12.2018	14.04.2019	14.04.2019	Work order issued on: 14.12.2018 Work Completed on 22.08.2019 Work completed. O & M is going on.
26	Supply, installation of Litter bins, roller containers and sign board	0.37	0.32	15.10.2018	15.01.2019	14.01.2019	Work Order Issue Date: 15.10.2018 Duration of Project: 2 months Installed 48 Bins in various locations. Project is short closed as the identified locations will be under construction of Smart Road & road shoulder improvement project.
27	Supply of UAV systems (Drone Procurement)	0.25	0.25	02.07.2019	20.08.2019	22.08.2019	Work Order issued on 02.07.2019 Drone Supplied on 22.08.2019
28	Sports Facility Center at PU College	0.41	0.345	15.06.2018	22.08.2019	22.08.2019	Work Order Issue Date: 15-06-2018 Work Completed on 22.08.2019
29	Integrated City Management Control Centre (ICMCC)	59.25	47.16	23.11.2018	23.11.2019	15.08.2019	Work Order Issued on: 23.11.2018 Work Completed on 15.08.2019 Hardware related to ICMCC has already delivered. ATLS implemented in One junction. Civil work for CCTV, Signalling and VMS completed
30	Establishment and Operation of Teacher resource center and student resource center in Tumakuru City	0.23	0.16	13.05.2019	03.10.2019	22.08.2019	Work Order issued on 13.05.2019 Work Completed on 22.08.2019
31	Digital Library Subson	1.03	1.71	04.01.2019	19.08.2019	26.08.2019	Work order issued on 04.01.2019 Work Completed on 30.08.2019 Implementation Completed
32	Selection of Agency for Establishment of Smart Classrooms in Different Govt. Schools/Colleges of Tumakuru	0.05	0.70	22.07.2019	31.03.2019	31.03.2019	Work Order issued on 22.07.2019 Work Completed on 31.03.2019
33	Signage & Legibility: Digital Display Boards (at 2 locations)	1.00	0.486	24.01.2019	19.03.2019	03.09.2017	Work order issued on 24.01.2019 Work Completed on 03.09.2017
34	Selection of Agency for establishment of digital classrooms, ICT lab and language lab in Govt. Colleges and schools of Tumakuru (Call-2)	2.35	2.25	05.03.2019	15.03.2019	15.09.2019	Work order issued 05.03.2019 Work Completion on 15.09.2019
35	Construction of Skill Development Centre for NCC Cadets	0.42	0.327	06.03.2019	11.10.2019	11.10.2019	Work order issued 06.03.2019 Work Completion on 11.10.2019
36	Fire, Simulator for NCC Building - IT Part		0.11	06.01.2020	18.05.2020	18.05.2020	Work order issued 06.01.2020 Work Completion on 18.05.2020
36	Supply, Installation of Furniture & Electrical work of BNC for PNC, Tumakuru	0.13	0.13	02.09.2019	01.09.2019	31.08.2019	Work order issued 02.09.2019 Work Completion on 31.08.2019

37	Development of Smart Bus Shelter - Phase 1 (5 locations)	0.44	0.38	17.01.2019	15.08.2019	15.08.2019	Work order issued on 17.01.2019 Work Completed 15.08.2019
38	Supply and installation of Smart Poles at different places in Tumakuru	1.02	1.63	22.07.2019	21.10.2019	25.10.2019	Work Order issued on 22.07.2019 Completed on 25.10.2019
39	Science Theme Park at Amankere Lake	0.49	0.39	22.07.2019	16.11.2019	16.11.2019	Work order issued on 22.07.2019 Completed on 16.11.2019
40	Procurement and installation of 5 no of outdoor gym equipment & children play equipments at different locations in Tumakuru	0.01	0.42	22.07.2019	16.11.2019	16.11.2019	Work order issued on 22.07.2019 Completed on 16.11.2019
41	Development of Parks - TCC Premises		0.176	31.08.2019	30.11.2019	30.11.2019	Work entrusted to Horticulture Department Work order issued on 31.08.2019 Work completed on 30.11.2019
42	Development of Parks - Siddarameshwari Extension park	0.75	0.190	04.09.2019	04.12.2019	12.12.2019	Work entrusted to Horticulture Department Work order issued on 04.09.2019 Work completed on 12.12.2019
43	Development of Parks - Sathagiri Nagar park		0.170	04.09.2019	04.12.2019	12.12.2019	Work entrusted to Horticulture Department Work order issued on 04.09.2019 Work completed on 12.12.2019
44	Development of Parks - BB PWD park		0.195	21.10.2019	20.01.2020	12.12.2019	Work entrusted to Horticulture Department Work order issued on 21.10.2019 Work completed on 12.12.2019
45	Digital Library Centre	2.01	2.27	28.02.2019	19.10.2019	19.10.2019	Work order issued 28.02.2019 Physically work is completed Presently, DPMC is under O&M.
46	Development of Parks - Kuvempu Nagar - Ward No.21	0.35	0.34	10.07.2019	09.10.2019	01.03.2020	Work order issued on 10.07.2019 Work Completed on 01.03.2020
47	Development of Parks - SS Puram - Ward No.25	0.31	0.29	10.07.2019	09.10.2019	01.03.2020	Work order issued on 10.07.2019 Work Completed on 01.03.2020
48	Development of Parks - Adarsh Nagar - Ward No.26	0.91	0.74	10.07.2019	10.10.2019	05.03.2020	Work order issued on 10.07.2019 Work Completed on 05.03.2020
49	Additional Class rooms Block at PU College	1.23	0.857	17.07.2018	28.06.2019	01.03.2020	Work Order Issue Date: 17.07.2018 Work completed on 01.03.2020
50	Solar Paneling of Glass House	4.5	2.93	25.06.2019	24.09.2019	29.04.2020	Work Order issued on 25.06.2019 Work completed on 29.04.2020
51	Intermediate Para Transit Stands - Phase 2	0.05	0.04	13.06.2019	12.09.2019	15.05.2020	Work order issued on 13.06.2019 Work Completed on 15.05.2020
52	Development of Field Marshal Cariappa road as Smart road	7.98	3.63	23.11.2018	22.11.2019	10.06.2020	Work Order issued on: 23.11.2018 Work Completed on 10.06.2020
53	Intervention and Additional improvement for 24*7 Water Supply (SCADA system (KUWS&DS)) - Filling of Hemavathi water to Amankere	18.61	18.61	24.05.2019	23.05.2020	10.06.2020	Work Order issued on 24.05.2019 Work Completed on 10.06.2020
54	Construction of Boundary Wall and chain link Fencing with MS gate and provision for cameras & Lighting around Amankere Lake.	5.00	4.47	22.07.2019	21.04.2020	10.06.2020	Work order issued on 22.07.2019 Work Completed on 10.06.2020
55	Refurbishment & Up gradation of Ring Road	68.40	52.47	23.11.2018	22.12.2019	25.06.2020	Work Order issued on: 23.11.2018 Work Completed on 25.06.2020
56	Locked House Monitoring System (LHMS)	0.25	0.22	02.06.2020	15.07.2020	17.07.2020	Work Order issued on: 02.06.2020 Work Completed on 17.07.2020
57	Gym equipments procurement for SPC and Govt PU	0.45	0.42	20.03.2020	20.05.2020	20.07.2020	Work Order issued on: 20.03.2020 Work Completed on 20.07.2020
58	Furniture for additional classroom to Govt PU College	0.04	0.05	04.06.2020	04.07.2020	20.07.2020	Work Order issued on: 04.06.2020 Work Completed on 20.07.2020
59	Development of Parks - Amaravathi Nagar	0.49	0.49	12.12.2019	24.04.2020	22.07.2020	Work Order issued on: 12.12.2019 Work Completed on 22.07.2020
60	Development of Parks - Sathagiri Extension	0.57	0.52	03.10.2019	24.04.2020	22.07.2020	Work Order issued on: 03.10.2019 Work Completed on 22.07.2020
61	Development of Parks - Jayanagar	0.55	0.55	03.10.2019	16.04.2020	22.04.2020	Work Order issued on: 03.10.2019 Work Completed on 22.04.2020
62	Development of parking at 7 conservancies at SS Puram roads in Tumakuru	1.40	1.30	03.09.2019	10.03.2020	22.07.2020	Work Order issued on: 03.09.2019 Work Completed on 22.07.2020
63	Construction of additional classroom - New building at Govt PU college	1.80	0.77	19.07.2019	18.07.2020	23.07.2020	Work Order issued on: 19.07.2019 Work Completed on 23.07.2020
64	Development of Banyan Tree Boulevard	0.99	0.80	17.11.2018	17.09.2019	01.09.2020	Work Order issued on: 17.11.2018 Work Completed on 01.09.2020
65	Intelligent Transport System	6.00	4.69	07.02.2019	06.00.2019	01.09.2020	Work order issued on 07.02.2019 Work completed on 01.09.2020 Presently under O&M Period.
66	Affordable Housing at Mariyamma Nagar	10.00	12.33	27.04.2019	26.10.2020	07.09.2020	Work order issued on 27.04.2019 Work Completed on 07.09.2020
67	Development of Parks - Mahalakshmi Layout	0.45	0.42	03.10.2019	20.04.2020	02.09.2020	Work order issued on 03.10.2019 Work completed on 02.09.2020
68	Development of Parks - Gokul Extension	0.50	0.45	03.10.2019	20.04.2020	02.09.2020	Work order issued on 03.10.2019 Work completed on 02.09.2020
69	Development of Auto Stands - Phase 3	0.10	0.08	12.12.2019	12.03.2020	29.05.2020	Work Order issued on 12.12.2019 Work completed on 29.05.2020
70	Construction of 107 FIS boards at bus stands in Tumkur	0.99	0.79	30.10.2019	02.05.2020	24.09.2020	Work Order issued on 30.10.2019 Work completed on 24.09.2020
71	Development of Parks - Island [02] tree plantation at Amankere	0.20	0.197	04.09.2019	03.03.2020	24.09.2020	Work entrusted to Horticulture Department Work Order issued on 04.09.2019 Work completed on 24.09.2020
72	Smart Road Package 2A (Ashoka Road and PG Road)	21.19	19.00	27.04.2019	26.04.2020	30.09.2020	Work order issued on 27.04.2019 Work completed on 30.09.2020
73	Solid Waste Management (REC)	0.25	0.14	14.06.2019	13.06.2020	30.09.2020	Work Order issued on 14.06.2019 Work completed on 30.09.2020
74	Repair work of Private Bus Stand (Vard No 14) at Tumakuru	0.26	0.21	20.06.2020	10.11.2020	30.12.2020	Work order issued on 20.06.2020 Work completed on 30.12.2020
75	Procurement of Medical and other equipments for RT-PCR Lab at District Hospital for COVID-19 Testing	0.8591	0.8591	17.08.2020	28.10.2020	28.10.2020	Work Order issued on 17.08.2020 Work completed on 28.10.2020
76	Development of Women Theme Park at Aparanahalli	0.94	0.68	27.12.2018	26.03.2019	30.01.2021	WB issued on 27.12.2018 Work completed on 26.11.2020 Levied Penalty of Rs 6,77,377 for delay in completion of milestones to contractor
77	Procurement of IT Hardware to Tumakuru City Corporation (TCC) for B-Office	0.55	0.55		30.06.2020	30.12.2020	Procurement of IT hardware components is completed
78	Replacement of street lights into LED street lights in Solid Waste Management unit at Anganasanahalli, Tumkur	0.143	0.11	20.06.2020	10.10.2020	15.12.2020	Work order issued on 20.06.2020 Work completed on 15.12.2020
79	Installation of 02 nos of Bio-retention ponds in Solid Waste Management unit at Anganasanahalli, Tumkur	0.150	0.11	20.06.2020	10.10.2020	15.12.2020	Work order issued on 20.06.2020 Work completed on 15.12.2020
80	Purchase of AIS Ambulance to New Trauma Centre	0.540	0.540	25.08.2020	24.10.2020	30.12.2020	Work order issued on 25.08.2020 Work completed on 30.12.2020
81	Supply of Tractor mounted Boom sprayer with boom and accessories besides maintenance TCC at Tumakuru	0.410	0.410	05.09.2020	05.10.2020	15.12.2020	Supply order issued on 05.09.2020 Work completed on 15.12.2020
82	Repair works of Anganasanahalli Centers in Tumakuru City Corporation limits, Tumakuru	0.88	0.84	20.06.2020	10.12.2020	30.12.2020	Work order issued on 20.06.2020 Work completed on 30.12.2020
83	Development of Two wheeler park near BMC Road conservancy - On Street Parking lot	2.20	0.41	21.03.2020	23.09.2020	30.12.2020	Work order issued on 21.03.2020 Work completed on 30.12.2020
84	Development of K. Anjan Park in DSCC layout & Kunti Krishnan Park in Anganasanahalli	1.10	1.70	20.05.2020	20.11.2020	30.12.2020	Work order issued on 20.05.2020 Work completed on 30.12.2020
85	Development of Madhuvani park, Shivdattamata Swamp park & Revencanahalli park in Tumakuru	1.47	1.23	15.03.2020	19.11.2020	30.12.2020	Work order issued on 15.03.2020 Work completed on 30.12.2020
86	Installation of CCTV in Solid Waste Management unit at Anganasanahalli, Tumkur	0.654	0.14	20.06.2020	10.12.2020	30.12.2020	Work order issued on 20.06.2020 Work completed on 30.12.2020
87	Construction of Administrative Office at Solid Waste Management unit at Anganasanahalli, Tumkur	0.102	0.102	20.06.2020	10.12.2020	30.12.2020	Work order issued on 20.06.2020 Work completed on 30.12.2020

88	Construction of Mandayara Anekal the inner compound wall in solid waste management unit at Ajjondanahalli, Tumkur.	0.090	0.08	22.07.2020	21.10.2020	30.12.2020	Work order issued on 22.07.2020 Work completed on 18.12.2020
89	Public Toilet - Phase 2	0.74	0.85	27.11.2019	15.01.2021	15.01.2021	Work order issued on 27.11.2019 Work completed on 30.12.2020
90	Utilization of Resuspended Water in Tumakuru Amankere by Pumping Water to the Existing 50MLD Capacity WTP in P.N.Palya	13.78	13.78	23.04.2019	23.04.2020	13.01.2021	Work Order issued on 23.04.2019 Work completed on 13.01.2021
91	Supply of Uniforms for Tumakuru City Corporation Pournakamikas	0.110	0.052	13.11.2020	12.12.2020	12.01.2021	Work Order issued on 13.11.2020 Work completed on 12.01.2021
92	Supply, Installation and Erection of 65 mtr high mast Flag Pole at Amankere	1.060	1.02	05.08.2020	20.10.2020	23.01.2021	Work order issued on 05.08.2020 Work completed on 23.01.2021
93	Package - 3, Development of park in Bharathi Nagar (ward no.22) and Sarileyyanagar, Kalyasandra (Ward no.33), Tumakuru	0.960	0.77	03.08.2020	12.02.2021	12.02.2021	Work order issued on 03.08.2020 Work completed on 12.02.2021
<b>Sub Total - A</b>		<b>276.80</b>	<b>232.48</b>				
<b>II. Ongoing Stage</b>							
Sl. No.	Name of the work	SCP Cost	WO Cost	Work order Date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Development of Fitness Theme Park at Kasaba	0.78	0.65	17.01.2019	16.04.2019		WO issued on 17.01.2019 As per WO - Work Completion date - 16.04.2019 Physical Progress : 10% Plan demarcation, Excavation for pathway, basket ball court completed. Termination letter issued to Contractor on 02.03.2020.
2	Smart Road Package 1 (4 Roads - MG, JC, Horpet and Vivekananda roads)	27.57	25.70	01.02.2019	31.01.2020	30.06.2021	Work order issued 01.02.2019 As per WO - Work Completion date - 31.01.2020 Physical Progress: 35% JC Road :- Ducting fully completed - White Toppig will be started after completion MG Road work MG Road & Horpet Road :- Chamber & Ducting fully completed in both road :- White Toppig work in progress in MG Road - Footpath work in progress in both the roads - BDM Land in Horpet Road. Vivekananda Road :- - Ducting completed for a length of 350 mtrs and balance is 265 mtrs stopped due to road settlement & earth sliding during earth excavation. Delay due to KVVWB UGD line construction, Gas line work to be completed, BESCOM Cable laying work to be completed. Delayed due to COVID-19 work was stopped. Work in progress now
3	Rain Water Harvesting & Afforestation	5	4.22	23.02.2019	22.11.2019	15.08.2021	Work order issued 23.02.2019 As per WO - Work Completion date - 22.11.2019 Physical Progress: 90% Additional scope of work in progress Delayed due to additional scope of work. Delayed due to COVID-19 work was stopped. Work in progress now
4	Smart Road Package-2 (6 roads - Mandipet Main Road, Mandipet 1st and 2nd Main Road, North Bus Stand Road (Cubbi Veyranna Kalanandir Road), South Bus Stand Road (KSTC Depot Road), Bhagawan Mahaveer Jain Road, FMG Cariappa road)	36.89	29.53	28.02.2019	27.02.2020	31.03.2021	Work order issued 28.02.2019 As per WO - Work Completion date - 27.02.2020 Physical Work Progress: 60% North Bus Stand Road & South Bus Stand Road - Drain covering slab in North Bus Stand Road foot path work completed. Street Light Fixture work in progress. FMG Road Phase 2 & Bhagawan Mahaveer Jain Road - Ducting work fully completed. Footpath & Kerb stone laying completed - DBM & EC laying completed Mandipete Road, Mandipete 1st main Road & Mandipete 2nd main Road - Ducting work fully completed except Mandipete Road (Ducting in progress) - Drain work in progress Delay due to Covid - 19. Delay due to Covid - 19 under force majeure clause. Lockdown was announced from the central Government accordingly work has stopped. Work in progress
5	Energy Efficient Lighting (LED Lighting for New extensions)	11.6	6.90		05.12.2019	15.03.2021	Work order issued 05.12.2019 As per WO - Work Completion date - 05.12.2019 Physical Progress: 90% Cable laying & panel fixing work in progress Delayed due to COVID-19 work was stopped. Work in progress now
6	Smart Road Package-3 (Chammundawashetra, Dr. Radha Krishna, Bedagamba Road)	49.82	44.45		05.03.2020	23.06.2021	Work order issued 05.03.2019 As per WO - Work Completion date - 05.03.2020 Physical progress: 35% - Road work on road work completed - Bedagamba Road :- - Ducting and Chamber work completed from Chammundawashetra to K.H. Road (Challage from 0+00 to 1+00) and drain work is in progress - Construction of Pine drain is in progress. Reasons for Delay in completion of Work: a) Encroachments in Chammundawashetra Road Survey was conducted by Tumkur City Corporation (TCC) and such an order report is yet to be Received from TCC. b) Permission by various Department for Cutting of Tree c) Permission and Shifting of Electrical Utilities by BESCOM d) Delayed due to COVID-19 work was stopped. Work in progress now

7	Smart Road Package 3C (Rt Road)	47.72	41.5		05.03.2020	31.03.2021	<p>Work order issued 06.03.2019</p> <p>As per WO - Work Completion date - 05.03.2020</p> <p>Physical progress: 35%</p> <p>-- Chambers - LHS 35/62 completed RHS 45/62 Completed</p> <p>-- Ducting work completed</p> <p>-- Footpath work &amp; parking area work in progress.</p> <p>Due to encroachment and non clearance.</p> <p>Delayed due to COVID-19 work was stopped. Work in progress now</p>
8	MSI (Centralised Data Center at KRD5)	30	12.2		28.05.2020	03.02.2021	Project entrusted to KRD5PC
9	Shoulder Improvement for Other than Smart Roads						
9	Road Improvements in ARD area with Under Ground Ducting and Resurfacing	108.92	85.61		07.03.2020	30.04.2021	<p>Work order issued on 08.03.2019</p> <p>As per WO - Work Completion date - 07.03.2020</p> <p>Physical progress: 25%</p> <p>-- Ducting work &amp; Drain work in progress</p> <p>-- Out of 63 roads 29 roads is executing without ducting due to less RoW</p> <p>-- Shoulder widening is in progress</p> <p>-- BDM &amp; DC has been laid in SS Forum &amp; Inn CSI layout is in progress.</p> <p>Reasons for delaying work is due to temporarily work was stopped by local public and representatives, ducting work stopped by DC str and later given permission to start work in CSI layout and SS forum only and also Due to covid-19 work has been delayed. Work in progress</p>
10	Redevelopment of Ring Road - Phase 2	52.5	35.40	29.05.2019	20.05.2020	30.04.2021	<p>Work Order issued on 29.05.2019</p> <p>As per WO - Work Completion date - 28.05.2020</p> <p>Physical Progress : 75%</p> <p>-- 0-550 - 7+100 LHS main carriage way completed</p> <p>-- 0-550 - 7+100 RHS service road work is in progress</p> <p>-- 11.70 Kms out of 13.1 Km of drain completed.</p> <p>Delayed due</p> <p>a) Permission delayed by Forest Department for Shifting of Trees</p> <p>b) Public opposed to cut the trees</p> <p>c) delayed Shifting of Electrical Utilities by BESCOM</p>
11	Drone Survey	1	0.850	09.07.2019	08.01.2020	30.05.2021	<p>Work order issued on 09.07.2019</p> <p>As per WO - Work Completion date - 08.01.2020</p> <p>Physical Progress: 90%</p> <p>Aerial survey &amp; GPS survey completed. Ortho images of the City has been submitted. Analytics, 3D view and other reports are completed</p> <p>As per the instruction of DC sir Door to door survey is under process.</p>
12	City Library Business Incubation & Innovation Centres	21.63	25.62	12.06.2019			
12	Furniture part + IT parts + Electrical Work		1.57		11.06.2020	30.07.2021	<p>Work order issued on 12.06.2019</p> <p>As per WO - Work Completion date - 11.06.2020</p> <p>Physical Progress : 40%</p> <p>Second floor RCC roof to be laid. In first floor, Block work is in progress.</p> <p>1) Delayed Due to clearance to cut trees from Forest Department.</p> <p>2) Delayed due to COVID-19 work was stopped. Work in progress now</p>
13	Construction of Multi-Dimensional Auditorium with Library and Glass Rooms at Empress Govt. High School / PU College	10.00	11.84	31.05.2019	30.05.2020	15.03.2021	<p>Work order issued on 31.05.2019</p> <p>As per WO - Work Completion date - 30.05.2020</p> <p>Physical Progress. Work in progress now</p> <p>-- Acoustic work &amp; tier work in progress</p> <p>-- Green Room foundation work in progress</p> <p>-- Finishing work in progress</p> <p>Delay due.</p> <p>a) Existing Building Demolish and clearing</p> <p>b) During SSLC Exam Work Stopped</p> <p>c) Rain in August - Sept. Month</p> <p>d) Due to COVID-19 work was stopped</p>
14	Lake bank Conservation & Erosion Protection (Amanikere Lake)	12.00	22.32	31.05.2019	30.05.2020	28.02.2021	<p>Work order issued on 31.05.2019</p> <p>As per WO - Work Completion date - 30.05.2020</p> <p>Physical Progress : 70%</p> <p>Finishing work is in progress</p> <p>Letter issued to contractor, advising, "to speed up the implementation of work, otherwise stringent action will have to initiated to terminate the contract"</p> <p>Proposed to Levy Penalty of Rs 23,42,262 for delay in completion of milestones.</p>
15	Intervention and Add/renal improvement for 24% Water Supply (SCADA system (SCADA/ADP) - filling of Hemavathi water to Amankere - Other components	12.39	12.39	24.05.2019	23.04.2020	30.01.2021	<p>Work Order issued on 24.05.2019</p> <p>As per WO - Work Completion date - 23.04.2020</p> <p>Physical Progress : 99%</p> <p>Pipe line completed fully. Pump house construction nearing completion.</p> <p>Work delayed due to.</p>
16	Utilization of Un-pounded Water in Tumakuru Area and Key by Pumping Water to the Existing 500ML Capacity WTP at P.N.Palya - Other Components	11.77	11.77	24.05.2019	23.04.2020	30.01.2021	
16	Skid on wheels	0.32	0.72	03.09.2019	03.09.2019	12.03.2021	<p>Work Order issued on 03.07.2019</p> <p>As per WO - Work Completion date - 03.06.2019</p> <p>Procurement of 1 vendor from KSRTC is completed</p>
17	Trauma Centre						
17	Development and Improvement of Medical facilities in city merged with Trauma Centre	56.83	41.43	24.07.2019	21.10.2020	18.05.2021	<p>Work order issued on 24.07.2019 by the Health &amp; Family welfare department.</p> <p>As per WO - Work Completion date - 21.10.2020</p> <p>Physical Progress : 35%</p> <p>-- 1st floor slab concrete completed</p> <p>-- 2nd floor slab &amp; column work is in progress</p> <p>-- Finishing work for movement &amp; ground floor work is in progress.</p> <p>1) Due to clearance to cut trees from Forest Department.</p> <p>2) Delayed due to COVID-19 work was stopped</p>
18	Other Components		14.40				
18	Pre-Construction, Foundation Redevelopment	130.00	50.00	03.10.2019	02.10.2021	02.10.2021	<p>Work order issued on 03.10.2019</p> <p>As per WO - Work Completion date - 02.10.2021</p> <p>Physical Work : 10%</p> <p>Foundation Slab work is in progress.</p> <p>Ground due to tree cutting and shifting of electrical cables.</p> <p>And due to COVID-19 work was stopped. Work in progress</p>



24	Construction of Sports Complex at MG Stadium	53.00	52.40	11.09.2019	10.09.2020	31.08.2021	Work order issued on 11.09.2019 As per WO - Work Completion date - 10.09.2020 Physical Work : 30% Slab for Gallery work in progress. 1st floor column work of commercial & admin building is in progress. Delayed due to tree cutting of trees by forest department. And due to COVID-19 work was stopped. Work in progress now
25	Construction additional classrooms on existing old building	2.50	2.39	25.10.2019	06.11.2020	30.04.2021	Work Order issued on 25.10.2019 As per WO - Work Completion date - 06.11.2020 Physical Progress : 50% RCC floor for 2nd floor is to be casted. Block work and plastering in 1st floor is in progress. Delayed due to COVID-19 work was stopped.
26	Repair work required for 8 no.s of buildings at Primary Health Centre	0.86	0.77	02.11.2019	01.05.2020	30.04.2021	Work Order issued on 02.11.2019 Physical Progress : 30% Tiles, cobble stone work completed. Painting and compound work is in progress. Delayed due to COVID-19 work was stopped. Work in progress now
27	Development of Park - Sajeevini park	0.50	0.45	Work entrusted to Horticulture Department			Work is cancelled due to Technical reasons as informed by Horticulture Department. Hence, Work order will be withdrawn.
28	Development of Park - Sapthagiri park		0.16				
29	Development of Park - Krupalunga Extension		0.19				
30	Construction of Tunnel Walking and Yoga retreat in Amanikere	4.00	1.67	27.12.2019	19.07.2020	31.03.2021	Work Order issued on 27.12.2019 As per WO - Work Completion date - 19.07.2020 Physical work : 60 % Fabrication work is in progress Due to COVID-19 work was stopped
31	Redevelopment of Bus Shelters at different locations in Tumakuru	0.29	0.23	24.01.2020	24.06.2020		Work order issued on 24.01.2020 As per WO - Work Completion date - 24.05.2020 Work is delayed due to : The existing bus shelter contractor (PFP) raised objection to proceed the work. Hence, project Short closed.
32	CC Road + Entrance Gate at PU College	1.32	1.14	03.02.2020	02.07.2020		Work order issued on 03.02.2020 As per WO - Work Completion date - 02.07.2020 DCM instructed to hold the work due to administrative reasons Delayed due to COVID-19 work was stopped.
33	Construction of Toilet Block at Govt. PU College Premises	0.69	0.57	04.06.2020	04.12.2020	24.03.2021	Work order issued on 04.06.2020 As per WO - Work Completion date - 04.12.2020 Delayed due to COVID-19 work was stopped. Work in progress
34	ICMCC Phase 2	19.14	19.37	15.04.2020	14.11.2020	31.03.2021	Work order issued on 15.04.2020 As per WO - Work Completion date - 14.11.2020 Field survey completed. Documents related to FHS, SRS and design report submitted on 03.07.2020. Hardware procurement will start shortly. Work in progress now
35	Construction of Compound wall in PU College	1.80	1.34	04.06.2020	14.12.2020	30.03.2021	Work order issued on 04.06.2020 As per WO - Work Completion date - 14.12.2020 Delayed due to COVID-19 work was stopped. Work in progress now
36	Development of Sports Arena at PU College	3.50	4.07	28.05.2020	28.02.2021	30.05.2021	Work order issued on 28.05.2020 As per WO - Work Completion date - 28.02.2021 Removal of debris from site premises. Delayed due to COVID-19. Work in progress now
37	Amanikere Urban Hath	1.73	1.57	01.06.2020	25.10.2020	14.06.2021	Work order issued on 01.06.2020 Clearing jungle, Lowering and Levelling work is in progress. Fabrication of Shops is under progress.
38	Development of parks at Badavadi (ward no 27), Pragathi Badavane & Yadava nagar ward no 29 in Tumakuru	1.49	1.22	26.05.2020	25.11.2020	28.02.2021	Work order issued on 26.05.2020 As per WO - Work Completion date - 25.11.2020 Lowering and Levelling, Chain link - SSM work is in progress
39	Construction of Building for ICMCC	7.50	11.36	06.05.2020	05.05.2021	05.05.2021	Work order issued on 06.05.2020 As per WO - Work Completion date - 05.05.2021 Plinth beam reinforcement & shuttering is in progress Site stone masonry work for plinth is in progress.
40	Providing Painting, Framing, Installation of way finding signage "You Are Here" signage Board in Tumakuru	0.74	0.53		04.11.2020	31.03.2021	Work Order issued on 04.11.2020 Work in progress
41	Barbed wire fencing on existing compound wall in solid waste management unit at Alagad, Jahabadi, Tumakuru.	0.150	0.14	16.09.2020	15.12.2020	31.03.2021	Work Order issued on 16.09.2020 As per WO - Work Completion date - 15.12.2020 Work in progress
42	Construction of Anganwadi centers in Tumakuru City Corporation limits, Tumakuru (Phase - I)	2.700	2.11	05.08.2020	04.02.2021	30.01.2021	Work order issued on 05.08.2020 As per WO - Work Completion date - 04.02.2021 Material Mobilization is in progress
43	Creation of Lighting Infrastructure on the identified dark spot in 35 wards coming under PCC jurisdiction in Tumakuru City	4.978	4.66	12.08.2020	11.11.2020	31.03.2021	Work order issued on 12.08.2020 As per WO - Work Completion date - 11.11.2020 Foundation & Cable laying work is in progress
44	Package 4: Development of GSB Park in ward no. 13, Gangasandra, and development of park in ward no 27, Basawadi Se No 4072 Gangevi Nagar Main Road, Near Warren Bakery, Tumakuru	1.360	1.11	18.09.2020	17.01.2021	04.05.2021	Work order issued on 18.09.2020 As per WO - Work Completion date - 17.01.2021 Material Mobilization is in progress
45	Package 5: Development of Park in Municipal layout no. 60/1 (Ward no. 25) and Banjaru Bhavan in Narasimhaluram 2nd stage (Ward no 28) Tumakuru	1.170	0.96	18.09.2020	17.01.2021	04.05.2021	Work order issued on 18.09.2020 As per WO - Work Completion date - 17.01.2021 Material Mobilization is in progress
46	Infrastructure correction in the existing lighting system in Tumakuru	2.400	2.58	04.09.2020	02.01.2021	06.01.2021	Work Order issued on 04.09.2020 As per WO - Work Completion date - 02.01.2021 Survey work is in progress
47	Supply & Distribution of Lake Amenities along with allied work at Amanikere Tumakuru	1.000	0.860	10.09.2020	14.06.2021	14.06.2021	Work Order issued on 10.09.2020 As per WO - Work Completion date - 14.06.2021 Work in progress
48	Package 6: Development of Netaji Park Road No. 21 and other parks in Tumakuru	4.670	1.431	13.09.2020	09.04.2021	09.04.2021	Work Order issued on 13.09.2020 As per work order - Completion date 09.04.2021 work in progress
49	Development works at Vidyanagar Dump House	0.200	0.270	18.11.2020	14.05.2021	14.05.2021	Work Order issued on 18.11.2020 As per WO - Work Completion date - 14.05.2021 work in progress

45	Shifting of BLSCOM HT line and other infrastructure to CSD-1	0.000	0.394	07.09.2020	13.01.2021	15.03.2021	Work Order issued 07.09.2020 As per WO - Work Completion date - 13.01.2021 work in progress
46	Development of Street vending zones at Kothihopu road near SS circle, Tumakuru - Phase I	0.443	0.340	02.10.2020	31.04.2021	01.04.2021	Work order issued on 02.10.2020 As per work order completion date - 01.04.2021 work in progress
47	Development of SS Circle (Ward No.19), Tumakuru	0.752	0.596				LoA issued on 03.11.2020
48	Procurement and Installation of Furniture for PU College including Additional Classroom, Tumakuru	1.000	0.594	01.12.2020	01.02.2021	31.03.2021	Work order issued on 01.12.2020 As per work order completion date - 01.02.2021
49	Package - 7 Selection of System Integrator for installation, commissioning and operation of Smart Infrastructure at selected parks in Tumakuru - IT	3.160	3.23	06.12.2020	05.05.2021	05.05.2021	Work order issued on 06.12.2020 As per work order completion date - 05.05.2021
50	Providing, Installation & Commissioning of Garden light poles along the bund of Amankere, Tumakuru	2.000	1.930	13.12.2020	31.03.2021	31.03.2021	Work order issued on 13.12.2020 As per work order completion date - 31.03.2021 Found-tin work in progress
51	Filling of Hemavathi water from Gangasandra tank to Maralur tank	16.05	7.24	23.12.2020	22.11.2021	22.11.2021	Work order issued on 23.12.2020 As per work order completion date - 22.11.2021 work in progress
52	Other Components		5.05				
53	Development of Model Anganwadi Centres at Dilibur & Other locations in Tumakuru - Phase II	1.390	1.390	11.01.2021			Work order issued on 11.01.2021
54	Junction Improvement to DC Office Circle in Tumakuru	1.70	1.45	25.01.2021			Work order issued on 25.01.2021
55	Development of park near Panchamukhi Extension Ambarasanahalli bypass (Ward No.2) and Development of Azad Nagar Park in Ashoka Nagar (Ward No.26)	1.510	1.51	07.01.2021			Work order issued on 07.01.2021
56	Development of Street vending zones at Kothihopu road near SS circle, Tumakuru - Phase II	0.430	0.64	09.02.2021			Work order issued on 09.02.2021
56	Construction of Vending Zones at Mariyamma Nagar, Tumakuru	2.540	2.05	09.02.2021			Work order issued on 09.02.2021
57	Construction of Vending Zones at Jaya Nagar Bus stop, Shettihalli, Tumakuru	1.010	0.805	09.02.2021			Work order issued on 09.02.2021
58	Construction of Vending Zones at Dhobi Ghat, Ashoknagar, Tumakuru	2.700	0.87	09.02.2021			Work order issued on 09.02.2021
60	Construction of Bus Shelters at 15 locations in Tumakuru	2.150	1.47	18.02.2021			LoA issued on 18.02.2021
Sub Total - II		773.07	654.69	0.00			

#### III. Tendering Stage

Sl. No.	Name of the work	SCP Cost	WO Cost	Tender Date	Last Date of Bid Submission	No. of tender calls	Present Status
1	Solid Waste Management - Remediation of open dump and cycling of space at Aljandaganahalli dumping site - Old Mining	2.40	1.73				In the meeting held on 10.11.2020 under the Chairmanship of Hon'ble Member of Parliament, it was advised to hold the project in detailed review of Solid Waste Management projects of TCC is undertaken gap analysis identified.
2	Solid Waste Management - Construction of Land fill at Aljandaganahalli dumping site	4.11	4.05				Tendered on 09.07.2020, Last date for bid submission is 10.08.2020
3	Storm Water Drains	5.00	5.00	09.07.2020			Tender cancelled
4	Junction Improvement to Kanaka Circle in Tumakuru	1.50	1.24	15.12.2020			Tender has cancelled as per MD TSCCL due to following reasons 1. Change in scope of work 2. opposition from stake holders/ public
Sub Total - C		13.01	12.02				

#### IV. DPR/FR Stage

Sl. No.	Name of the work	SCP Cost	WO Cost	DPR approval date	Tentative Date of Tendering	Present Status
						NIL
Sub Total - D		0.00	0.00	0.00		
TOTAL SCM (A+B+C+D)		1062.97	899.19			

#### PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

##### I. Completed Projects

Sl. No.	Name of the work	SCP Cost	Work Order	Work Order date	Date of Completion as per contract	Actual date of Completion	Present Status
							NIL
Sub Total - A							

##### II. Ongoing Stage

Sl. No.	Name of the work	SCP Cost	Work Order	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Piped Natural Gas Supply	90.00	90.00				PPP project taken up by GAIL. The project completion date as per Work Order is 15.01.2021 Scope of Work includes 1800 inch dia. of pipeline to be laid by the completion date & it also includes 32000 Domestic PNG connections at Tumakuru. Work in Progress and expected to complete within December 2020
2	Street-lighting control system	40.00	64.15				Work Order issued on 06.01.2020 Work in progress and as per LOI last date is 17.12.2020
3	Road Top Solar Panels - Govt. Buildings & Industries	54.00	54.00				Stage I - 15 building identified. Project cost Rs. 1150 crores LOI issued on 09.11.2020 Stage II - DPR is under preparation
Sub Total - B		184.00	208.15				

##### III. Tendering Stage

Sl. No.	Name of the work	SCP Cost	Work Order	Tender Date	Last Date of Bid Submission	Present Status
1	Piped Natural Gas Supply	90.00	90.00			The bid was received from 1 Bidders. Work order issued on 15.01.2021 As per LOI completion date is 15.01.2021 Inclusion of 32000 Domestic PNG connections at Tumakuru. The project cost Rs. 1150 crores. The project is under preparation.

2	Multi utility Mall with Multi level car parking	22.00	no.Bid			In the second call with due date 11.12.2019, there were no bidder - There was dispute between Tumakuru City Corporation and APMC - The Principal Secretary, IBD Conducted a joint meeting on 05.11.2019 in which it was agreed that the revenue sharing between Tumakuru City Corporation and APMC on 50:50 basis. - Accordingly, the Principal Secretary, Co-Operation Department vide his letter dated, 29.10.2020 to the Director, APMC has given his Consent for sharing of the revenue with Tumakuru City Corporation of 50:50 basis - The Tumakuru City Corporation and APMC have agreed to hand over the site TSCC for development. Further, draft MoU has been sent to APMC & TCC. Tendered on 05.12.2020 and last date for submission of bid is 12.01.2021 Opened on 13.01.2021. Single bid received, Technical bid evaluation completed. Financial Bid opened and under evaluation.
3	Smart Lounges and Information Kiosks	6.63	2.09			EOT called on 21.12.2020 and Since, there was no response again re-advertised on 20.01.2021 and last date to submit bid on 17.02.2021. No bids received
4	Development of Smart Bus Shelter	3.70	3.70			EOT called on 21.12.2020 and Since, there was no response again re-advertised on 20.01.2021 and last date to submit bid on 17.02.2021. No bids received
5	Implementation & Maintenance of Floating Solar plant at Bugandanahalli water Link/reservoir in Tumakuru	49.00	98.00			Tendered on 18.02.2021 and last date to submit bid on 05.04.2021
Sub Total - C		83.33	166.20			
IV. DPR/FR Stage						
Sl. No.	Name of the work	SCP Cost	DPH Cost	DPR Approval Date	FR Approval Date	Present Status
Nil						
Sub Total - D		0.00	0.00			
Total PPP (A+B+C+D)		267.33	374.43			
Convergence Projects						
I. Completed Projects						
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status		
Nil						
Sub Total - A						
II. Ongoing Stage						
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status		
1	Water Supply System - 24/7 Water Supply	Work in Progress	237.00	In convergence with ROWS & DR, Work is under progress. Package 1: Status of works Completed - In Kms/units/nos. 1) Pumping main-Completed 2) Distribution - 429.25Km Completed 3) 7.50LL Cap OHT - 1 No Completed 4) HSC's - 22795 Nos Status of works remaining - In Kms/units/nos. 1) Distribution - 131.16 KM 2) 7.50LL Cap OHT - 1 No Balance due to non-availability of land 3) HSC's - 21569 Nos Package 2: Work Completed. Package 3: Status of works Completed - In Kms/units/nos.: 14.09 Lakhs Cum Completed. Status of works remaining - In Kms/units/nos: 25.52 Lakhs Cum		
2	Under Ground Drainage System	Work in Progress	211.00	In convergence with ROWS & DR, Work is under progress Package 1: Status of works Completed - In Kms/units/nos: Sewer Network - 148.66Km Manholes - 11733Nos HSC's - 16583Nos Status of works remaining - In Kms/units/nos: Sewer Network - 20.08Km delayed due to delay in acquisition of land ROW issues. Manholes - 3147Nos HSC's - 31516Nos Package 2: Status of works Completed - In Kms/units/nos: 11 Location Completed Status of works remaining - In Kms/units/nos: 2 Location is Balance Package 3: Status of works Completed - In Kms/units/nos: Sewer Line- 4.26Km Status of works remaining - In Kms/units/nos: 1) Primary Treatment unit & Wetwell (Gangasandra, Honneshalli & Bheemasandra) -3 Nos - work is in Progress 2)Sewer Line- 2.10Km		
3	Ring road - shifting of utilities	Work in Progress	5.00	In convergence with TUDA, Work is under progress.		
Sub Total - B			475.00			
III. Tendering Stage						
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status		
1	Cycle 4 Change in Tumakuru City	Tender	2.41	LoA issued on 22.01.2021		
Sub Total - C			2.41			
IV. DPR/FR Stage						
Sl. No.	Name of the work	Milestone	DPH Cost (Rs Cr)	Present Status		
1	Integrated Bus Terminal Redevelopment	DPR/Concept Stage	74.00	Presently, the existing ISRTC Bus Depot is being used to run the bus services as the construction of Integrated Bus Terminal is under progress. The Depot shall be taken up as convergent project by KRTC, DPR Stage and will be taken up after the completion of Integrated Bus Terminal		
Sub Total - D			74.00			
Total Convergence (A+B+C+D)			651.41			
Grand Total (SCM+PPP+CONVERGENCE)			1025.01			

Bengaluru Smart City Limited							
SCM Project							
							Rs. In Cr
I. Completed Projects							
Sl. No.	Name of the work	SCP Cost	W O Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status
1	LED Lighting for Vidhan Soudha, Vikas Soudha, MS Building and VV Towers	2.85	1.94	27.05.2020	26.08.2020	26.08.2020	Work Completed
2	COVID-19 related infrastructure works by Health and Family Welfare Department	1.86	1.93	23.10.2020	23.11.2020	23.11.2020	Work Completed
3	Provision of High Flow Nasal Cannula (HFNC) by Directorate of Medical Education	4.80	4.80	27.10.2020	11.11.2020	11.11.2020	Work Completed
4	Project Rashmi -Women's Space at Workplace	2.00	2.00	20.11.2020	19.01.2021	19.01.2021	Work Completed
Sub Total - A		10.71	10.67				
II. Ongoing Projects							
Sl. No.	Name of the work	SCP Cost	W O Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 1	255.69	35.93	01.03.2019	31.05.2020	28.07.2020	1. Commercial Street-From Kanraj Road to Junnna Masjid Road (Near Bowring Hospital) - Work is in Progress. 2. Kamaraj Road from M G Road upto Commercial Street and upto St. Johns Church Road. - Work is in Progress.
2	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 2		29.27	27.02.2019	26.02.2020	28.07.2020	1. Ulsoor Road from Dickenson Road to Kensington Road - work is in Progress 2. Dickenson Road from M G Road to Kanraj Road - Work is in Progress
3	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 3		53.26	27.02.2019	26.05.2020	28.07.2020	1. Infantry Road from Ali Asgar Road to Safina Plaza complex (Main Guard Cross Road) - Work is in Progress 2. Central Street from M G Road to Shivajinagar Bus Stand (TTMC) and upto Indian Express (Balekundr) Junction - Work to be started 3. Bowring Hospital Road from Main Guard Cross Road to HSIH Gosha Hospital -Work is in Progress.
4	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 4		39.98	05.03.2019	04.06.2020	28.07.2020	1. Millers Road from Chalukya Circle to Cantonment via Queens Road - Work is in Progress 2. Raj Bhavan Road from Minsk Square to Basaveshwara Circle - Work is in Progress.
5	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 5		27.25	01.03.2019	29.02.2020	28.07.2020	1. McGrath Road from Brigade Road upto Richmond Road - Work is in Progress 2. Convent Road from Richmond Road to Residency Road - Work is in Progress 3. Hayes Road from Richmond Road to Residency Road - Work is in Progress 4. Wood Street from Museum Road to Richmond Road - Work is in Progress 5. Castle Street from Museum Road to Richmond Road - Work is in Progress 6. Tate Lane - From Richmond road to castle street - Work is in Progress
6	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 6		45.75	01.03.2019	31.05.2020	28.07.2020	1. Kasturba Road from Siddalingiah Circle to Minsk Square via Queens Statue (M G Road) - Work is in Progress 2. Queens Road from M G Road to Cantonment Railway Station - Work is in Progress
7	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 7		39.97	01.03.2019	30.06.2020	28.07.2020	1. Raja Ram Mohan Roy Road from Richmond Circle to Hudson Circle - Work is in Progress 2. Lavelle Road from M.G.Road to Richmond Circle Work is in Progress 3. Brigade Road from M.G.Road to War Memorial Junction - Work is in Progress.
8	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 1		44.29	22.07.2019	21.10.2020	28.07.2020	1. St.John's Road - from Kensington Road to St.John's Church Road - Work is in Progress 2. St John's Church Road (New Ranthan Bazar Road to Foremenade Road)- Work is in Progress.
9	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 2		43.42	07.08.2019	06.11.2020	28.07.2020	1. Miller's Road Extension (from Miller's Road Underpass to Haines Circle) - Work is in Progress 2. Cantonment Road (from Millers Road to Queens Road) - Work is in Progress 3. HKP Road (from Queens Road to Russel Market) - Work is in Progress
10	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 3		16.94	20.07.2019	19.10.2020	28.07.2020	1. Junnna Masjid Road - from Bowring Hospital Road to Russel Market - Work to be Started. 2. Chundichowk Road - from HKP Road to Shivaji Road - work is in Progress

11	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 4	200.81	29.37	07.08.2019	06.11.2019	28.07.2020	1. Sethu Rao Road (from Mysore Road junction to G. P. Road) - Work to be Started (Laying of 900mm dia NP3 Pipelines in Progress by BWSSB.) 2. Sethu Rao Cross Road (from Iyer Road to Sethu Rao Road) - Work to be Started. (Laying of 900mm dia NP3 Pipelines in Progress by BWSSB.) 3. NR Road (from SJP Road junction to Cutchery Road) - Work to be Started. 4. SJP Road (from KR Market Circle to NR Road junction) - Work to be Started.
12	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 5		48.92	22.07.2019	21.10.2020	28.07.2020	1. Race Course Road (from Palace Road to Hale Krishna Road) - Work is in progress 2. Rajbhavan Road (from Millers Road Intersection to Ali Asker Road intersection) - Work is in progress 3. Palace Road (from Millers Road Intersection to Basaveshwara Circle) - Work is in Progress
13	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 6		27.30	19.08.2019	18.11.2020	28.07.2020	1. Avenue Road - from Mysore Bank Circle to SJP Road - Work to be Started. (Laying of 900mm dia NP3 Pipe lines in Progress by BWSSB.) 2. Rhegius Street - from General KS Thimmaya Road to Langford Road - Work is in Progress
14	Integrated mobility towards creating vibrant destination Shivajinagar Bus Terminal Redevelopment (Terminus + Parking Structure + Subway)	94.11	3.98	23.03.2020	22.09.2020	29.12.2020	Work is in Progress
15	Protection and Redevelopment of a Botanically Varied Parkland - Cubbon Park Phase A	20.00	22.73	21.03.2020	22.01.2021	31.03.2021	Work is in Progress
16	Protection and Redevelopment of a Botanically Varied Parkland - Cubbon Park - Phase B	20.00	20.88	20.07.2020	19.04.2021	19.04.2021	Work is in Progress
17	Provision of Medical Equipments to Kidwai Memorial Institute of Oncology	3.50	4.47	05.10.2020	05.10.2020	30.03.2021	Work is in Progress
18	Setting up Auditorium, block & Geological Rock Garden at Jawaharlal Nehru Planetarium	32.50	34.65	23.11.2020	22.05.2022	22.05.2022	Work is in Progress
19	Integrated Mobility Hub and Junction Improvement at KR Market	20.80	21.30	14.12.2020	13.9.2021	13.9.2021	Work is in Progress
20	Civil Works at Bengaluru Medical College and Research Institute	5.43	12.50	20.1.2021	19.05.2021	19.05.2021	Work is in Progress
21	Provision of Patient Monitor to Kidwai Memorial Institute of Oncology	1.50	1.50	22.12.2020	30.03.2021	30.03.2021	Work is in Progress
22	Digital Health Infrastructure for BBMP and Bengaluru Urban District	14.25	13.22	22.01.2021	10.03.2021	10.03.2021	Work is in Progress
23	Completion of Mini Auditorium, Additional work and Interior work for Department of Women and Child Welfare	6.56	4.98	03-02-2021	02.08.2021	24.06.2021	Work is in Progress (Nirmathi Kendra)
24	Provision of Medical Equipments to BMCRI	9.24	9.24	29.01.2021	28.02.2021		Work is in Progress
25	Provision of Medical Equipments to Institute of Gastroenterology Sciences and Organ Transplant	1.60	4.90	29.01.2021	28.02.2021		Work is in Progress
26	Redevelopment of historic economic Centres - Meat Market, Adjacent to KR Market	10.00	10.14	30.01.2021	29.12.2021		Work is in Progress
27	Redevelopment of historic economic Centres - KR Market	58.69	39.61	03.02.2021	02.01.2022		Work is in Progress
28	Construction of Day Care Centre (Cradle) at MS Building	0.50	0.53	02.02.2021	01.03.2021		Work is in Progress
29	New Works for the Institutes of the Department of Women and Child Welfare	1.50	2.80				Work order to be issued
30	Proposal for operation of electric buses feeder service to Namina Metro by BMTC - Fleet Procurement	50.00	50.00	05.02.2021	04.02.2022		Letter of Award issued by BMTC to L1 M/s NTPC Vidyut Vypar Nigam Ltd., vide letter no. BMTC/EO/CME (P)/600/2020-21, Dated: 05.02.2021
Sub Total - B		805.88	746.08	III. Tendering Stage			

Sl. No.	Name of the work	SCP Cost	Tender Cost	Work Order date	Last date of bid submission	No. of tender calls	Present Status
1	ICCC - (Integrated Command and Control Center)	250.00	124.85	11.12.2020	11.01.2021	1	Approval of tender is placed before the BenSCL Board, dated: 11.02.2021
2	Implementation of Enterprise Resource Planning (ERP) solution for Bruhat Bengaluru Mahanagar Palike (BBMP)	25.00	22.53	03.02.2021		1	Tender Notification issued on 03.02.2021
3	Virtual Clinic	25.00	25.87	25.02.2021	26.03.2021	1	Tender floated on 25.02.2021 through E-Portal
Sub Total - C		300.00	173.25				

IV. DPR Stage / FR Stage							
Sl. No.	Name of the work	SCP Cost	DPR Cost	DPR Approved Date	Tentative Date of Tendering	Present Status	
Sub Total - D		0.00	0.00	Nil			
Total SCM (A+B+C+D)		1116.59	930.00				

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project							
I. Completed Projects							
Sl. No.	Name of the work	SCP Cost	WQ Cost	Work Order date	Date of Completion as per contract	Actual date of Completion	Present Status
Sub Total - A		0.00	0.00	Nil			

II. Ongoing Stage							
Sl. No.	Name of the work	SCP Cost	WQ Cost	Work Order date	Date of Completion as per contract	Actual date of Completion	Present Status

Sl. No.	Name of the work	SCP Cost	WO Cost	Work Order date	Completion as per contract	Probable date of Completion	Present Status
1	Implementation of Energy Efficiency Measure in Public Lighting system in Bengaluru under shared saving frame work	800.00	800.00	23.02.2019	23.02.2021	23.02.2021	Work is in Progress
Sub Total - B		800.00	800.00				
III. Tendering Stage							
Sl. No.	Name of the work	SCP Cost	DPR Cost	Tendered Date	Last Date of Bid Submission	Present Status	
Sub Total - C		0.00	0.00				
IV. DPR Stage / FR Stage							
Sl. No.	Name of the work	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status	
1	Construction of Multilevel Car Parking at Gandinagar in front of Sukh Sagar	80.00	80.00	-	-	Revised Feasibility Report approved by KUIDFC Technical Committee. However the location is found to be infeasible. The feasibility is being	
2	Construction of Multilevel Car Parking at Hosmat Hospital	50.00	50.00	-	-	Since the project site was not feasible - Alternate sites are being explored	
3	Construction of Multilevel Car Parking in BBMP head, in front of Vokkaligara Bhavan	25.00	25	-	-	Since the project site was not feasible - Alternate sites are being explored	
Sub Total - D		155.00	155.00				
Total PPP (A+B+C+D)		955.00	955.00				
Convergence Projects							
I. Completed Projects							
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status			
Sub Total - A		0.00	0.00				
II. Ongoing Projects							
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status			
1	Development of KG Road and Malleshwaram road under Tender SURE guidelines	25.5	28.13	WO Issued on 02.07.2018, Work in Progress			
2	Development of Palace road under Tender SURE guidelines Tender SURE Roads taken up by BBMP, Work Progress shown under BenSCL	26	25.91	WO Issued on 02.07.2018, Work in Progress			
Sub Total - B		51.50	54.04				
III. Tendering Stage							
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status			
Sub Total - C							
IV. DPR/FR Stage							
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status			
Sub Total - D							
Total Convergence (A+B+C+D)		51.50	54.04				
Grand Total (SCM+PPP+CONVERGENCE)		1939.04	1939.04				